Rochester Airport – Phase 1 Project Update Friday 15th June 2018

Richard Hicks

Director Regeneration, Culture, Environment and Transformation & Deputy Chief Executive Medway Council





Overall Project Summary

LGF2 (£4.4m) - Phase 1

- Improvements to Rochester Airport's facilities to;
 - release land for LGF3 through the closure of one runway;
 - create new jobs;
 - safeguarding the long term future of Rochester Airport;
 and
 - safeguard existing jobs.

LGF3 (£3.7m) - Phase 2

- Initial site provision including access roads and infrastructure
- Encourage development of a high quality employment site on existing runway land within the North Kent Enterprise Zone (NKEZ)
- Create 1,300 high GVA jobs



Reasons for Proposed Changes to LGF2 Outputs (Phase 1)

- Planning delays
 - Objections received in relation to the planning applications submitted by Rochester Airport
 - Further information required before determination
- Cost increases and inflation
 - A full independent QS review of the project was undertaken to verify costs; this identified an overall increase of £4.3m, this includes a 30% inflation on the original budget.



Phase 1 Scope

Original Scope (9 outputs):

- Hard-paved runway with taxi way and drainage, grass airstrip parallel to runway, other ancillary runway equipment, apron repairs
- New runway lighting, relocation of helipads
- New control tower
- New hub including external works
- Refurbish and upgrade two aircraft hangars, lay three phase electricity cable (2 outputs)
- Two new hangars (2 outputs)
- MAPS hangar with visitor facilities

Revised Scope (7 outputs):

- New runway lighting, relocation of helipads
- New control tower
- New hub including external works
- Refurbish and upgrade two aircraft hangars, lay three phase electricity cable (2 outputs)
- One new hangar
- MAPS hangar with visitor facilities



Hard-paved runway (excluded from revised scope) Replacement

lighting

Revised Scope

Relocation of helipads

Hub and control tower MAPS hangar

Car park and access road

New hangar 5

New hangar 6 (excluded from revised scope)

Refurbished hangar 3

Refurbished hangar 4



Costs

	QS cost review	Revised scope	
Runway and associated works	£4,384,409	-	
Runway lighting	£296,640	£296,640	
Relocation of helipads	£36,318	£36,318	
New control tower	£98,732	£98,732	
New hub building (without hub extension)	£998,604	£998,604	
Hub extension	£173,667	-	
Refurbish two hangars	£1,088,304	£1,088,304	
New hangar – hangar 5	£523,125	£523,125	
New hangar – hangar 6	£447,276	-	
MAPS working facilities	£357,217	£357,217	
Services	£137,886	£137,886	
External works	£403,657	£113,300	
Contingency	-	£365,013	
Project costs	-	£23,317	
Spend to date	-	£361,544	
Total	£8,945,835	£4,400,000	



Outcomes

- All outcomes can still be delivered;
 - Releasing the land required for Innovation Park Medway (LGF3, phase 2)
 - Safeguarding the long term future of Rochester Airport
 - Creating 37 new jobs through airport investment
 - Safeguarding 25 existing jobs



Delivery Approach

- Ownership: site fully owned by Medway Council, 25-year lease to Rochester Airport Ltd (2014-2039)
- Delivery: Medway Council is the Accountable Body. Rochester Airport Ltd will manage the works within the council's procurement frameworks.

Beneficiaries:

- Short-term: Rochester Airport Ltd will benefit from use of the new/improved facilities during the term of their lease. Jobs will be created and retained in the local community.
- Long-term: Medway Council retains all assets at the cessation of the lease.



Rochester Airport – Phase 1 Project Update Friday 15th June 2018

Richard Hicks

Director Regeneration, Culture, Environment and Transformation & Deputy Chief Executive Medway Council



