Appendix SELEP	c 2 Deliverability and F Project Title Promoter	Risk Update	<b>e</b> Accountability			Francisco d				Project Risk		
number		allocation (£m)	Board Decision (Business Case			Expected project completion						
East Sussex			approval status)		Project Update	•	Financial	Comment	Delivery	Comment	Reputation	Comment
LGF00002	Newhaven Flood East Sussex Defences	1.500	Approval for spend of full LGF allocation	1 Cc	onstruction started Nov 2016 and is scheduled to be completed by autumn 2019. Instruction constraints in the port area have required the Environemnt Agency to view the final design proposals and they are consulting with East Sussex County buncil on flood risk.	Feb-20	1	Being implemented	1	On track	1	
LGF00023	Hailsham/P olegate/Eas tbourne Movement East Sussex and Access Transport scheme	2.100	Approval for spend of full LGF allocation	fo 1 Ha	pend currently allocated towards the detailed design of Phase 1 approved schemes or delivery in 2019/20 onwards as well as delivery of pedestrians improvements in actoria Drive and design of Battle Road/London Road junction improvement in ailsham.	Mar-20	3	To be implemented late 18/19 onwards	2	To be implemented late 18/19 onwards	1	
LGF00024	Eastbourne and South Wealden Walking and Cycling LSTF package	6.600	Approval for £2m allocation. Approval to be sought from the Board for the remaining allocation	op im en 2	inding currently allocated to the completion of Horsey cycle route Phase 3 (now pen); construction of Horsey cycle route Phase 1b, Meads pedestrian approvements and Willingdon Drove cycle route as well as design of schemes to hable spend of remaining £4m of LGF monies for the walking and cycling package. On currently anticipated spend issues.	Mar-21		Technical delivery issues from previous years have been overcome.	1	Project on course for delivery following delays in previous years. Looking to accelerate delivery this and	1	
LGF00036	Queensway Gateway East Sussex Road	10.000	Approval for spend of full LGF allocation	Qu th Cc 1	construction of the embankment is nearing completion with junction works at useensway due to commence in August 2018. Agreement in principal reached on the relocation of Bartletts SEAT, although the timetable for this remains uncertain. Contract for remaining construction phase with Breheny Civil Engineering still being the gotiated and dependant on timesacles for the relocation of SEAT. Negotiations the underway with Sainsbury's regarding the land adjacent to the A21.	Jan-19		Higher than expected tender returns for phase 2 of the construction and some delays on delivery	2	Reallocation of funding from other LGF projects approved in Q4 2017/18 to cover potential overspends	5	
LGF00066	Swallow Business Park, Hailsham East Sussex (A22/A27 Growth Corridor)	1.400	Approval for spend of full LGF allocation	sir nu 1 sit	ne LGF portion of the project is now complete and the site is already home to a ngle occupancy unit of 3000sqm. The developer is now in discussions with a number of potential tenants looking at take possession of plots at the back of the se. Construction of the starter units is now well underway and will be ready for mants in autumn 2018.	Mar-17		Project Complete	1	Project Complete	1	
LGF00067	Sovereign Harbour (aka Site Infrastructu re Investment)	1.700	Approval for spend of full LGF allocation	su en	his project is now complete with all three sites fully access enabled with bstantial improvements to the utility provision. There have been a number of equiries about development on the sites with Heads of terms agreed for 1 empany and planning permission in progress.			Complete		Project Complete	1	
LGF00085	North Bexhill Access Road and Bexhill Enterprise Park	18.600	Approval for spend of full LGF allocation	Ha be	orthworks at the Northern embankment are almost complete over the Combe aven. Construction of the junction works at Ninfield Road and Watermill Lane has egun with online works due to begin July with completion and opening set for mid ctober 2018.	Mar-17 Dec-18		Near completion - open October 2018	2	Reallocation of funding from other LGF projects approved in Q4 2017/18 to cover potential overspends	2	
LGF00042	Hastings and Bexhill Movement and Access Package	9.000	Approval for spend of full LGF allocation	Ju Ql Bo De pr m:	22m package which now combines the former Walking and Cycling package and nction Improvement package but reduced to £9m - £3m reallocated to BR/NBAR. Business case to unlock £9m LGF allocation approved by Accountability pard in 17/18 Q4.  Resign work in a number of areas has not yet commenced which may affect ogress and spend over financial year - fixed term Project Manager in place to anage development of LGF local transport projects particularly focussed on these hemes but likely to be £1m slippage in spend this financial year.							
LGF00044	Eastbourne town centre LSTF access & improveme nt package	8.000	Approval for Phase 1. Approval to be sougth from the Board for the remaining LGF allocation.	voc co De fo th sc op ov Ph th	hase 1: Works started 19 March 2018 with Mildren Construction undertaking orks. Additional £2m reallocated from Eastbourne Walking and Cycling Package to over overall cost of scheme following tender process (including contingency). Elays in construction due to stats - water main, HV cable etc - and concrete slab und under carriageway in Terminus Road which has meant changes required to be schem design. Key pressure at present is the delivery of the initial phase of the heme outside the entrance to the Beacon (extension to the Arndale) ahead of bening of first tranche of units in early September. Still currently anticipating rerall spend within available budget.  The process of the scheme is the delivery of the initial phase of the spending of first tranche of units in early September. Still currently anticipating rerall spend within available budget.  The process of the scheme is the scheme is the spending developed for next phase of the scheme. Business case to be submitted to SELEP February 2019 Accountability over the scheme.	Mar-21		Phase 1 is on site; initially some delay in construction however some claw back of delay with rephasing of the programme	1	Increase in total cost of Phase 1 resulted in reallocation of funding from other LGF projects	1	
LGF00073	A22/A27 junction improveme nt package	1.000	Approval to be sought at a future meeting of the Board	GJ ide De 3 Ot th En ou	F funding reduced from £4 to £1m. The funding will be used towards the A22 W/A27 roundabout and A22 GJW/Dittons Road roundabout improvements as entified in the Wealden Local Plan IDP and Wealden Local Plan Transport Study. Esign work commenced in 2018/19.  Ther junction improvements at A2270/Wannock Road/Polegate HS to be funded rough HPE MAC LGF allocation and A27/A2270 signals through Highways agland's A27 smaller scale intervention package. Scheme at Cophall dependent on atcome of A27 East of Lewes study considering more comprehensive solutions etween Lewes and Polegate.	Mar-21		Project currently at feasibility stage		No LGF spend until future years of the programme.	3	
LGF00068	Coastal Communitie s Housing Interventio n Hastings	0.667	Approval for spend of full LGF allocation	Gr Cc ha 1 ta th	rant agreement between East Sussex County Council and Hastings Borough buncil has been signed. Property has been identified and purchased. All LGF funds are been defrayed to project partner. The housing association Optivo who have ken possesion of the property are now developing a plan for full refurbishment of the property to create 16 social housing units as part of the Coastal Space gramme.	Mar-21 Apr-19		Property approved and purchased	1		1	
LGF00097	East Sussex Strategic Growth Project East Sussex	8.200	Approval for spend of full LGF allocation	20	ork on the road extension at Benxhill Enterprise Park completed in September 017. Construction of High Weald House at Bexhill is well underway with the ection of the steel skeleton due to be completed in August 2018.	Mar-21		Whilst initial delays in the appointment of a main contractor this project is now on site	1		1	
LGF00099 Essex	Devonshire Park East Sussex	5.000	Approval for spend of full LGF allocation		onstruction of the Welcome Building has progressed well and is on course for impletion in December 2018.	Mar-20			1		1	
LGF00004	Colchester Broadband Infrastructu re	0.200	Approval for spend of full LGF allocation	1	ompleted in 15/16.	Mar-16	1	Complete	1	Complete	1	
LGF00025	Colchester LSTF Essex	2.400	Approval for spend of full LGF allocation	1 C	ompleted	Dec-16	1	Complete	1	Complete	1	
LGF00026	Colchester Integrated Transport Package	5.000	Approval for spend of full LGF allocation	1	ainly design for future packages	Mar-21		Being implemented some procurement issues on one package.	2	One package has seen increased costs.	1	No current reputational risk.

			Risk Update										
SELEP number	Project Title	Promoter	LGF allocation	Accountability Board Decision			Expected				Project Risk		
			(£m)	(Business Case			project completion						
				approval status)		Project Update  Lexden Rd remaining	date		Comment Delay to	Delivery	Comment Slippage of LGF	Reputation	Comment Elements of the
	Colchester	Eaca::	4.000	Approval for spend					programme due		spend to		scheme have
	Town Centre	Essex	4.600	of full LGF allocation	1				to revise design for Lexton Bus		2017/18		proved unpopular.
	T05-:					Completed.	Jan-18		Lane. Complete	2	Complete	2	
11 (aFOOO)/X	TGSE LSTF - Essex	Essex	3.000	Approval for spend of full LGF allocation	1		Mar-17						
	A414 Pinch					Final packages in design/ on site	iviar-17		Some large		Slippage of LGF		Unlikely to be a
	Point Package:			Anne					variances from original		spend to 2017/18		reputational issue given the
LGF00031	A414 First Avenue &	Essex	10.487	Approval for spend of full LGF allocation	1				programmes.				high level of outputs
	Cambridge												associated with
	Rd junction A414					Completed Dec 16.	Mar-19	-	Complete	3	Complete	1	the programme.
LGE00032	Maldon to	Essex	2.000	Approval for spend of full LGF allocation	1								
	RBS			350001011		On Sito	Dec-16		Complement	1		1	
	Chelmsford Station /			Approval for spend		On Site			Complex project and project				
	Station Square /	Essex	3.000	of full LGF allocation	1				delays previously				
	Mill Yard			Anna		Design work for transho 2 progressing	Mar-19		experienced  Major issues with	1	leeune with	1	Potential for
	Basildon			Approval for phases 1 and 2. Approval		Design work for tranche 2 progressing.			land owner		Issues with Iandowner has		escalation to
11 (7 F()()() 34	Integrated Transport	Essex	9.000	for Phase 3 to be sought from a	2				threaten to undermine the		the potential to add cost.		formal legal proceedings.
	Package			future Board meeting.			Mor 04	_	business case.				
	Colchester			meeting.		Completed.	Mar-21		Complete	3	Complete		
	Park and Ride and	Essex	5.800	Approval for spend	1								
	Bus Priority measures			of full LGF allocation			Ans 45	4		4			
	iiicasui es					In PCF Stage 1	Apr-15		Risk of delivery		Cost plan being		
									extending beyond Growth		worked up.		
	A127 Fairglen			Approval to be sought at a future					Deal period and DfT / HE				
LGF00079	Junction Improveme	Essex	15.000	meeting of the	3				processes and				
	nts			Board					planning (tbc) present				
							Apr-22		programme risks.	2		1	
	A127					Mixture of site works and design activity.	Αρι-22		Being		LGF fully spent		
	Capacity Enhanceme								implemented				
I GEOOOSO	nts Road Safety and	Essex	4.000	Approval for spend of full LGF allocation	1								
	Network			and detail									
	Resilience (ECC)						Mar-20	1		1		1	
	A131			Approval for spend		Initial packages now on site							
	Chelmsford to Braintree		3.660	of full LGF allocation	1		Mar-20	4		4			
	A414	_		Approval for spend		All packages in detailed design	ivial-20				No LGF spend		
	Harlow to Chelmsford	Essex	2.173	of full LGF allocation	1		Mar-20	1		1	forecast until 18/19	1	
	A133	Essex	2.740	Approval for spend	1	All packages in detailed design					No LGF spend forecast until		
	to Clacton		2.740	of full LGF allocation		Vette develor full reserves	Mar-20	1		1	18/19	1	
LGF00051	A131 Braintree to	Essex	1.800	Approval for spend of full LGF allocation	1	Yet to develop full programme.					No LGF spend forecast until		
	Sudbury Chelmsford			or run EGF anocation		Business case due to go to Feb 18 Board	Mar-21	2		2	19/20 No LGF spend	1	
LGF00063	City Growth	Essex	10.000	Approval for spend	1						forecast until		
	Scheme			of full LGF allocation			Mar-21			1	17/18. Consultation >	2	
	Chelmsford Flood		2.55	Approval to be sought at a future		Stalled due to legal issues.			Risk with Environment		Risk with Environment		Risk with Environment
LGF00064	Alleviation Scheme	Essex	0.800	meeting of the Board	3		ТВС	4	Agency		Agency		Agency
						About to enter GRIP Stage 3.	100		Complex. Delay		Complex rail		
	Beaulieu Park	Fecov		Approval to be sought at a future					could also mean implementation		project and total project cost is		
LGF00070	Railway Station	Essex	12.000	meeting of the Board	3				post-LGF programme		currently uncertain		
						Discussing with local transfer of assistant additional	ТВС	4	period.	5			
	Coastal Communitie			Approval for spand		Discussing with legal transfer of capital to districts.							
	s Housing Interventio	Essex	0.667	Approval for spend of full LGF allocation	1								
	n (Jaywick)					In design atoms	Jun-19		Lipto in 119	1		1	
LGF00095	Gilden Way Upgrading,	Essex	5.000	Approval for spend of full LGF allocation	1	In design stages.			Links in with junction 7a				
	Harlow			The Lor unocation		Contractor Procurement	Q4 2021	2	construction	1		1	
	Technical and												
1 CE00008	Professional Skills Centre	Essex	3.500	Approval for spend of full LGF allocation	1								
	at Stansted			or run tor unocation									
	Airport					Dovoloning hypinose sees	Sep-18	1		1		1	
	Innovation Centre -					Developing business case							
11 (31-(1)(1)(1)	University of Essex	Essex	2.000	Approval for spend of full LGF allocation	1								
	Knowledge			The distriction			1						
	Gateway STEM					Two campus sites being progressed.	Jan-19	1		1		1	
	Innovation Centre -	Essex	5.000	Approval for spend	1								
	Colchester		3.000	of full LGF allocation			,						
	Institute	<u> </u>	1				Jan-19	1		1		1	

	2 Deliveral		_								
SELEP number	Project Title	Promoter	LGF allocation	Accountability Board Decision		Expected		1	Project Risk		
namber			(£m)	(Business Case		project completion					
				approval status)	Project Update	date	Financial Comment	Delivery		Reputation	Comment
LGF00102	A127/A130 Fairglen Interchange new link road	Essex	6.235	Approval to be sought at a future meeting of the Board	Initial design stages.		Risk of delivery extending beyond Growth Deal period and DfT / HE processes and planning (tbc) present programme		Cost plan being worked up.		
LGF00103	nts	Essex	2.734	Approval for spend of full LGF allocation	Currently trying to plug funding gap.  1	Apr-22 Mar-21	risks.	3	Concern on £1m to be provided by GCGP LEP.	2	2
LGF00105	Mercury Rising Theatre	Essex	1.000	Approval for spend of full LGF allocation	Match funding all now in place.	Mar-20	1	1		1	
Kent					Phase 7 has now closed to applicants with three companies being taken		Alternative		Large		Annual Project
LGF00003	Kent and Medway Growth Hub	Kent	6.000	Approval for spend of full LGF allocation	forward with a total loan value of £1.151m.	Mar-21	Security and the requirement to return to panel has delayed the drawdown of some loans by applicants.	1	underspend in 2016/17,howeve r this has been recovered in 2017/18 with a realistic profile of spend now in place for later years.	1	of Loans available to SMEs. Strict criteria means that companies are not always successful in their applications.
LGF00006	Tonbridge Town Centre Regeneratio n	Kent	2.631	Approval for spend of full LGF allocation	Main Works completed on High Street (Phase 1), River Walk improvements and Hadlow Road/Cannon lane junction improvements (Phase 2) but some supplementary High Street footway improvements are planned with £50K 3rd party funding.	April 2017	Project Complete	1		1	
LGF00007	Sittingbour ne Town Centre Regeneratio n	Kent	2.500	Approval for spend of full LGF allocation	Progression of Phase 2 Highways, which includes but not limited to realignment of the A2 as it passses through Sittingbourne TC. Delays caused by remedial works required to exisiting KCC retaining wall not originally considered part of the scheme. Planned for completion 22nd October 2018.		Delivery of outputs (cinema and retail still on target) but delayed significantly		LGF allocation spent in full in 2016/17 and is underwritten by Swale BC, further breakdown of match fund spend requested from 3rd party		Public perception of scheme may be poor due to long term nature of project and signing about upcoming scheme. Works now on site so need to progress to revised
LGF00008	M20 Junction 4 Eastern Overbridge	Kent	2.200	Approval for spend of full LGF allocation	Main works complete (Feb 2017)	Dec-19 Feb-17	Main works complete (Feb 2017)	1		3	schedule
LGF00009	Tunbridge Wells Jct Improveme nt Package (formerly - A26 London Rd/ Speldhurst Rd/ Yew Tree Rd, Tun Wells)	Kent	1.800	Approval for spend of full LGF allocation	Contractor started on site with the road widening in readiness for the resurfacing  1	Scheme Deli	Business case approved in Sept 17 but overall works delayed while decision on final scheme is taken.		Amended spend profile for 2018/19 to reflect updated project programme and current scheme.	2	Phase 1 delivered on time, current delivery still on programme with consultation material and Tunbridge Wells and T&M being kept updated with final
LGF00010	Kent Thameside LSTF	Kent	4.500	Approval for spend of full LGF allocation	Barrack Row Bus Hub -Work started on detailed delivery programme, appointing a contractor to conduct surveys required prior to demoliton and write a TO to appoint a consultant for detailed design. Initial investigations identified issues with the tracking and swept paths on the designs.  Princes Rd cycle route - KCC are taking legal advice on the land issues and will be dealing with the parking through a revised TRO.  Construction is now planned for Spring 2019 and a new RSA to be undertaken. Bouygues engaged to programme associated street light works.  Burnham Rd Toucan - Construction began on 23/07/2018 and civil works were completed by 25/08/2018. The signals were installed in early September and the scheme is now fully functioning.  Gravesend Station to Cyclopark cycle route - A high proportion of consultation comments were received on the original route and		Barrack Row scheme has been delayed by more than 12 months due to long term nature of land purchase from NR		Reprofiling of allocation into 2018/19, as Land purchase was not achieved before end of March 2017. A realistic profile of spend is now in place for later years.	1	On target with programme set out in consultation of Princes Road and Burnham Road schemes.
LGF00011	Maidstone Gyratory	Kent	4.600	Approval for spend	Main works complete (Dec 2016)		Main works complete (Dec				
LGF00012	Bypass  Kent Strategic Congestion	Kent	4.800	Approval for spend of full LGF allocation	2018/19 schemes: Wateringbury Crossroads – outline design now complete and detailed design is now being progressed.  Tunbridge Wells link assessment – Phase 2 report received from Project Centre although some revisions are required, conference call arranged to discuss.  Dover TAP/ ITS assessment - Atkins has conducted initial data gathering about the local infrastructure and existing technologies to gain an understanding of the general traffic flow through and around the town of Dover.	Mar-21	Annual programme of works which are difficult to deliver in timescales - EU Connected Corridor scheme reliant on other partner (DfT) and are now complex given Brexit status - A20 Dover Tap		Re-profiling into 2018/19 as per most recent business case	2	Some issues with Barton Hill Drive scheme over delivery not timescales, schemes are normally complimentary to larger works packages.
LGF00013	Middle Deal transport improveme nts	Kent	0.800	Approval for spend of full LGF allocation	Re-mobilisation Meeting with Civils Contractor to discuss approach and programming of works inlcuding S278 tie ins and phasings of works from the Southwall Road end of the site.  1	May-19	Works on site have paused as require further agreements with Southern Water and EA.	1	LGF Allocation spent and evidenced, clawback to be enforced by KCC if S38 and remaining issues are not dealt with.	3	Works have been on site for some time, although Developer has now re-engaged the contractor with revised delivery timescale of Q1 2019

			Risk Update										
SELEP number	Project Title	Promoter	LGF allocation	Accountability Board Decision			Expected project				Project Risk		
LGF00014	Kent Rights of Way improveme nt plan	Kent	(£m)	(Business Case approval status)  Approval for spend of full LGF allocation		Project Update  2017/18 schemes in progress - Powder Mills scheme (Leigh to Tonbridge). Finalised plans with local stakeholders (landowners). Arranged Tempoary Closure of footpath and posted notices on site, advertising intention to close the footpath. Works started on the ground 10 September 2018. KCC vistied site with contractor to monitor progress of works and check specification being adhered to.  2018/19 feasibility schemes - St Peter's Village scheme (extension from Aylesford to Burham). Route has been inspected and initial meeting with landowner has been held. Consultant will quote for the works discussed in the next few weeks.	completion	Financial	Comment Being implemented, but delay to project delivery in 2016/17 (Power Mills 17/18 scheme accelerated to help with spend)	Delivery	Recorded a reduced spend in 2017/18, which is now included in profile for later years.	Reputation	Comment  Small packages of work, which are tied into the timescales of local developments.  Taylor Wimpey have not progressed their section of thr Ruckinge Dyke and therefore KCC will contact ABC to see if they are in breach of
LGF00015	Kent Sustainable Interventio ns Programme		2.728	Approval for 2015/16 - 2018/19. Approval required for 2019/20 - 2020/21 allocations		2018/19 schemes: Sloe Lane, Thanet – Cyclepath Upgrade – Scheme on hold due to increasing costs and substantial land issues. A228 Holborough, T&M – Proposed Puffin Crossing - Traffic surveys undertaken and design progressing. A2070 Barrey Road, Ashford – Junction Improvements - £150,000 contribution (although now fully funded by HE so alternative scheme will be required) Forward Scheme Identification and Design (2018/19) - Meeting has been held with MBC regarding a scheme to install a puffin crossing on Forstal Road, Aylesford.		3	Being implemented	3	Small reprofiling of allocation into later years, given short delays to individual scheme and requirement for 18/19 scheme approval through SELEP BC.	1	planning conditions due to no delivery of route.  Small packages of work, which are tied into the timescales of larger schemes.
LGF00016	West Kent LSTF	Kent	4.900	Approval for spend of full LGF allocation		Tunbridge Wells - Tunbridge Wells have agreed the latest design and detailed design is due to be completed at the end of 2018 with works due to start on site in 2019/20.  Tonbridge - Construction of the scheme, which will include Barden Road, started at the end of July 2018 and will run through until November 2018.  Maidstone East - Scaffolding has been erected. Demolition has begun with outer buildings removed, work progressing. Potential issues with TM and permitting has arose but this being worked through with roadworks and the contractor.  Swanley Station - Situation unchanged. Southeastern met with Councillors who stated they want disabled access at the North entrance included in the scheme. This is included in the agreements for the CIL funding. There is insufficient budget to include these works and therefore a decision on whether to proceed with the station redevelopment only is needed urgently.	Mar-21	3	Maidstone East and Tunbridge Wells likely to be 12 months behind original programme, issues with NR acceptance and funding and DC over scheme to deliver.		Requirement to confirm programme for T Wells Public Realm Phase 2 and associated spend profile.		Public perception of Maidstone East Scheme may be poor because hoardings have been up for some time with limited work to date.
LGF00017	Folkestone Seafront: onsite infrastructu re and engineering works		0.541	Approval for spend of full LGF allocation	:	Main works complete (2015/16)	2015/16	1	Complete		Complete		
II GE00038	A28 Chart Road	Kent	10.200	Approval for spend of full LGF allocation		A further meeting with Developers is programmed for 16 October, following recent meetings held between Homes England, KCC and ABC. If no resolution is found by November then high risk delivery of scheme will be delayed until the s106 trigger of 400 occupations, currently estimated to be in 2022 or 2023. Outstanding design work and preparation of contract documents by Amey is ongoing. Legal are contuniuing to progress land deals.	TBC - schem	5	Originally being implemented and accelerated against original programme, however failure of Hodsons to obtain bond has caused scheme to be put on hold.		Accelerated LEP spend to help with underpsend on programme, however all costs currently on hold.		Public perception of scheme is now poor given negative press regarding the scheme not progressing, particularly given the vegetation clearance works that were carried out being the scheme was put on hold.
	Maidstone Integrated Transport	Kent	8.900	Approval for Phase 1 and 2 only.		Phase 1  1) A274 Sutton Road j/w Willington Street - Works have been put on hold due to lack of Political support.  2) A20 London Road j/w Willington Street - Survey work completed, design continuing - decision required if a change request can be submitted to SELEP for the revised scheme or if a new business case needs submitting.  3) M20 J5/Coldharbour R/bout – Additional survey work required to link the Coldharbour roundabout and A20/Hall road junction. Land negotiations are favourable and propoerty will continue on our behalf. Slippage in programme due to additional scheme being requested, revised completion date of May 2019. This will impact on the construction but can still be achieved by the 2021 deadline date. Further phases:  4) Wheatsheaf/Cripple Street/Boughton Lane/Armstrong Road/Sheals Crescent - Agreement at the sponsoring group to progress at pace these designs and proposals. Risk remains around the acquisition of private land and lack of local political support. Surveys have been carried out on the KCC highway but access is needed to third party land. Concern remains over the submission of the business case by the November deadline date.  5) Hermitage Lane j/w St Andrews Road - Scheme detail progress hampered by the sink hole on the A26. Surveys have been substantially completed, modelling work is being carried out and proposals will be shown at the next progress meeting. Business case will be progressed			Amendment to project scope and project programme is required.		Slippage of LGF spend from 2016/17 to 2017/18 and then to 2018/19.		The public has not seen any scheme start to be constructed as part of this package due to agreements required over final scheme delivery.
H GEOOGIO	A28 Sturry Link Road	Kent	5.900	Approval for spend of full LGF allocation		in readiness for the November deadline date.  EIA and planning documents being finalised. Tender Selection Process commenced. Prepare outline business case for LGF3b bid for additional £4.5m	Summer 202	5	Complex project with local funding from 3 developers.		Slippage of LGF spend against original business case		Project is in very early stages and work is ongoing, public engagement only recently
H GE00053	Rathmore Road	Kent	4.200	Approval for spend of full LGF allocation	-	Main works complete (January 2018) with official opening held on 19th January 2018.	Oct-20		Main works complete (Dec 2016)	1		1	undertaken

Appendix 2													
SELEP number	Project Title	Promoter	LGF allocation	Accountability Board Decision			Expected				Project Risk		
			(£m)	(Business Case approval status)			project completion						
			<del> </del>	approval status)		Project Update  No progress this period as scheme has been placed on hold. Abortive	date	Financial	Comment Scheme on	Delivery	Comment LGF spend	Reputation	Comment Public
						costs to be finalised and LGF budget to be reallocated under LGF3B			permanent hold		delayed		consultation only
	A28 Sturry												recently underatken and
	Rd			Approval for spend									locally the
	Integrated Transport	Kent	0.300	of full LGF allocation									scheme is not
	Transport Package												popular with businesses and
													residents
							Spring/Sumr	5		3	3	5	affected by works.
	Maidstone Sustainable					Main works complete (May 2017) with official opening held on 6th October 2017 and attended by Tracey Crouch and Mike Hill.			Main works complete (May				
LGF00055	Access to	Kent	2.000	Approval for spend of full LGF allocation					2017)				
	Employmen t			o. run egr anocation			Jun-17	1		,	1	1	
	· -		†			Main project complete (April 2018) - Revised completion date	Juli-17		Main works		Cost estimate		Main works
						provisional - April 2019 for technical issues			complete (March 2018)		predicted a possible overall		completed on target to meet
											underspend		new timetable of
ILGF00059 I	Ashford Spurs	Kent	7.897	Approval for spend of full LGF allocation	:						once delivered so contirbution		1st April 2018,
	Spurs			or run Eur anocation							has been		however, technical issues
											redircted to		may affect future
			<u> </u>				Mar-18	1		1	Open Goldf scheme		service in short term
	-			Approval to be		An independent risk assessment has been commissioned to			Current funding		Project funding		Consultation
$\Pi G = \Omega \Omega \Omega \Delta T = I$	Thanet	Kent	10.000	sought from the		conclusively determine the impact of the station on the adjacent level crossings and if this impacts on overall project scope and cost. This is			gap leading to delayed project		gap is impacting project delivery.		carried out but project is in early
LGF00041	Parkway	Nent	10.000	Board at a future meeting		expected before Christmas. KMEP put forward Thanet Parkway for the			delivery.		. ,		stages
				meeting		next stage for LGF 3b prioritisation.	TBC	5		Ę	5	5	
						The new junction layout has continued to run without any obvious problems alongside other developments that are continuing – notably			Main works complete (April				
						the St James retail development and the Port's Western Docks			2017)				
	Dover					Regeneration. There have been some issues with the road surface							
LGF00058	Western	Kent	5.000	Approval for spend		which has caused a delay in settling the final retention payment to Jacksons (the main contractor) – these are currently being inspected							
	Dock Revival			of full LGF allocation		and any repair work will likely result in some temporary lane closures.							
						In terms of the Marina Pier – which was a key investment committed to							
						by the Port as part of the SELEP A20 funding – this is progressing on	A						
	Folkestone		1			time alongside the whole DWDR project.  Main works complete (April 2018).	Apr-17	1	Main works		I .	1	
LGF00062	Seafront	Kent	5.000	Approval for spend		/			complete (April				
	(non- transport)			of full LGF allocation			Mar-18	1	2018)		1	1	
	, -,		1			Construction works are progressing, although there has been some			Accelerated		Accelerated LEP		Good perception
						slppage in the programme works are still on programme to be dleivered by end of March 2019.			delivery		spend to help with underpsend		of scheme, some negative
	A226 London					2, 01.4 01 Maron 2010.					on programme		feedback
LGF00072	Road/B255	Kent	4.200	Approval for spend of full LGF allocation									regarding loss of vegetation,
	St Clements Way			20. unocation									mitigated by
	<b>,</b>												further landscape
							May-19	1		1	1	1	design works.
						Ethelbert Crescent Started on site 2nd July. Currently in week 11 of a 30 week programme	-		Issues with		Ethelbert Crescent works		
						(excl Christmas).			planning requirements		to begin in		
						Site is fully scaffolded and has been stripped back to a shell. Works					summer 2018		
	Coastal					are still in early stages with waste/spoil being removed from the property into skips, including debris arising from removal of damaged timber and					but Warwick Road unlikely to		
	Communitie s Housing	Kent	0.667	Approval for spend		brickwork that requires renewal. Principal trades on site are bricklayers					begin until later		
	Interventio n (Thanet)			of full LGF allocation		and carpenters.					in 2018 so some risk to LGF		
	n (manet)					Warwick Road					spend unless		
						Draft tender documents received by TDC for this 9 flat scheme, with a target date for tenders to go live of 15th October.					front loaded.		
			1				Mar-21	3	Project to be	3	HCA and LGF	2	Early
	_					Programme Roadmap established			delivered by		contributions		engagement
	Dartford Town					Project Board established (first meeting 29-11-18) Pressure being applied to freeze design and progress Stage 1 Tech			Dartford BC		confirmed but programme and		carried out but full scheme
LGF00086	Centre	Kent	4.300	Approval for spend of full LGF allocation		Audit					spend profile		details and
	Transformat ion					Addressing delivery and access challenges Relocation of bus stop actions progressing					need to be confirmed to		transport improvements
											maximise spend		require
			1			No progress	Mar-21	4	Project to be	3	in 18/19. Spend risk in	3	consulation
				Approval to be					delivered by		18/19 if business		
LGF00088	Fort Halsted	Kent	1.530	sought from the Board at a future					Sevenoaks DC		case not approved this		
				meeting							financial year		
			1			Phase 1 Site works progressing to programme. Earthworks complete	TBC - schen	5	Delivery will be	· ·		3	S Comments
						drainage 75% complete, roadworks commenced.			needed outside				
LGF00092	A2500	Kon+	1.265	Approval for spend					of summer months when				
FOLO00A5	Lower Road	Kent	1.205	of full LGF allocation					route is busy				
							N4~ 40		with summer		1		
			+			Work is ongoing on the delivery of Building 2, with the detailed design	Mar-19	2	trade. Project to be		Funding	1	
	Kent and					phase now concluded. Similar detailed planning and implementation			delivered by		agreement		
	Medway					work has continued on the curriculum development; marketing, communications and schools/ employer engagement. The first			CCCU		finalised and LGF released		
	Engineering and Design	Kent	6.120	Approval for spend		engineering and technology students are starting on time (by end							
	Growth and	Rent	0.120	of full LGF allocation		October 2018).							
	Enterprise Hub					Build will begin in October, in line with the revised procurement							
						schedule (which will still deliver the building in time for its 2020	Son 40				,		
	A2 off-slip		1	Approval to be		opening). Tender evaluation is taking place now, and the contract will No further information available, HE advised the GHF business case	Sep-19						
LGF00096	at	Kent	4.400	sought from the		may be submitted ot the September Investment Panel meeting but no							
	Wincheap, Canterbury			Board at a future meeting		confirmation that this took place	Oct-20	5		3	3	3	
	Leigh Flood					Business case for Part 1 approved by SELEP AB on 14th September			East Peckham		Spend of a part		
	Storage Area and			Approval for phase .		2018. Tender for MEICA (Mechanical, Electrical, Instrumentation, Control and Automation) works and begin public consultation.			element of overall package		of the overall LGF contribution		
LGF00094	East	Kent	4.636	Approval required					of works		is only possible		
	Peckham - unlocking			for phase 2.					requires further funding		before 31st March 2021		
	growth						April 2021 to	4	y	Ę	0	4	
									<del></del>		<del> </del>		

<b>Appendix</b>	2 Deliveral	bility and I	Risk Updat	e								
SELEP number	Project Title		LGF allocation	Accountability Board Decision		Expected				Project Risk		
3			(£m)	(Business Case approval status)		project completion						
				approvai status)	Project Update  Funding agreement between all partners - May 2018; Basic Services	date	Financial	Comment Confirmation of	Delivery	Comment Funding	Reputation	Comment
LGF00106	Sandwich Rail	Kent	1.903	Approval for spend	Agreement to support tender initiation process - Sep 2018; Implementation Agreement to support project design and delivery - Feb			funding contribution and		package now in place		
20,00100	Infrastructu re	Kent	1.505	of full LGF allocation	2019. DDC have confirmed that planning and heritage approval is not			3 event deal iis		pidoc		
Medway					required for the improvement works.	Feb-20	1	in place.		1		
					Following the review of estimated costs, which identified a significant budget shortfall based on the original proposal, a number of alternative			Possibility of the		Uncertainty regarding spend		Concern regarding
	A289 Four Elms				options which can be delivered to budget have been considered. Following an options appraisal process a preferred option has been			LGF scheme being integrated		on the project until the revised		possible negative public
	Roundabou t to				identified. This option forms the basis of the revised Outline Business			with the works		scheme		response to
LGF00018	Medway Tunnel	Medway	11.100	Approval in part. Full Business Case	Case which was approved at the February 2018 Accountability Board meeting.			proposed under the current HIF		proposals have been fully		scheme proposals due to
20.00010	journey time and	meanay		to come forward	A consultant has been appointed to progress the design for this			bid may mean that the works		designed and costed.		reduction in scope as a result
	network				scheme. Work on the RIBA stage 3 design is now complete and work has commenced on the RIBA stage 4 design. Work has also begun to			continue beyond the Growth Deal				of the reduction in available
	improveme nts				progress the planning and land acquisition work-streams.			period.				budget.
					Month has appaigned a maite with the civities whence of the musicat	Dec-20	4	Manta in	Ļ	Oliona na fuana		Do altiva
					Work has continued onsite, with the initial phases of the project predominantly complete. The later phases have been re-programmed			Work is continuing onsite		Slippage from 2018/19 to		Positive response
	Strood town centre				in order to minimise the risk of disruption as a result of poor weather conditions.			but completion is now not		2019/20.		received to public
LGF00019	journey time and	Medway	8.800	Approval for spend	1			expected until Q1 2019/20.				consultation exercise. No
EGI 00019	accessibility	•	3.000	of full LGF allocation				Q1 2013/20.				significant
	enhanceme nts											changes made to scheme
						Jun-19	3			3	1	following this process.
					Work is progressing well onsite, with completion of the route improvement works expected by late 2018/early 2019.	Council led town centre		Work is in progress with		Slippage within 2018/19.		Positive response
	Chatham Town					works: Late		completion		2010/13.		received to
	Centre Place-			Approval for spend	Network Rail has been granted planning permission for the proposed train station forecourt improvement works. Medway Council will work	2018/early 2019.		expected by March 2019.				public consultation
LGF00020	making and	Medway	4.200	of full LGF allocation	with Network Rail to deliver the planned improvements, with work expected to commence in November 2018. Pre-construction work has	Chatham						exercise. No significant
	Public Realm				commenced.	train station						changes made to scheme
	Package					improvemen ts: March						following this
					Work has continued to construct new cycle routes as per the Cycling	2019	2	In progress-	2	Slippage within	1	process. Some local
	Medway			Approval for spend	Action Plan document. The works will be complete by the end of March 2019.			slight delay to construction of		2018/19.		concern regarding
LGF00021	Cycling Action Plan	Medway	2.500	of full LGF allocation				the final route.				funding being
						Mar-19	2		2	2	1	spent on cycle improvements.
	N. A. o. alivino				Phase 1 of the project is complete. The new traffic signals (at the entrance to the westbound tunnel bore) are now operational and testing			Phase 1 implementation		Slippage from 2018/19 to		Risk that expectations of
	Medway City Estate				has identified the most effective signal timing to offer the most benefit to users of Medway City Estate whilst causing minimal disruption on the			complete. Delivery of		2019/20.		users of the estate may not
LGF00022	Connectivit y	Medway	2.000	Approval for spend of full LGF allocation	remainder of the road network.			phase 2 delayed,				marry with the
	Improveme nt			of full Lot allocation	Options for the use of the funding assigned to phase 2 of the project are			although options				outputs deliverable
	Measures				currently being developed. The focus remains on promoting sustainable modes of travel, thereby reducing congestion on the estate			for phase 2 are currently being				within the project budget.
					at peak times.  In March 2017 Rochester Airport Ltd. were granted planning consent for	Mar-20	5	developed. Issues with the	ţ	Substantial LGF	3	Opposition to the
					the proposed new hangars, car parking and fuel tank.			planning application and		slippage from 2016/17 to		proposals from a small number of
					Due to increasing construction costs it was determined that it is no			increasing		2017/18 and		local objectors.
					longer possible to deliver all the outputs stated within the original Business Case. As a result a change to project outputs was proposed.			project costs have caused		2017/18 to 2018/19.		
					The proposal was to remove the paved runway and one of the new hangars from the project scope in order to bring the works back within			delays to project delivery.				
					budget. This change was approved at the Accountability Board meeting on 15th June.			,				
LGF00061	Rochester Airport -	Medway	4.400	Approval for spend								
	phase 1			of full LGF allocation	Rochester Airport Ltd. have submitted two planning applications for the control tower and hub and the relocation of the helipads, along with two							
					EIA screening opinions. It is anticipated that these applications will be considered at Planning Committee in November.							
					Work has also commenced on preparing the procurement documents							
					required to appoint a contractor to deliver the works.							
					Interest has been shown by private sector investors in bringing forward							
					an extension to the proposed hub building and an additional aircraft hangar as a follow-on private sector development to the LGF works.	Mar-20	5		ļ	5	2	9
				Approval to be	Business Case approval required.			Risk of delay to project delivery,		Significant risk of LGF slippage.		It is possible that there will be
LGF00089	Rochester Airport -	Medway	3.700	sought from the	3			as per and as a		Jippagu		opposition to the
	phase 2			Board at a future meeting		_		result of delays to phase 1.				project from a number of local
	Strood Civic				Business Case approved at Accountability Board in February 2018.	Dec-20	5	Mobilisation		Slight slippage	3	residents.
LGF00091	Centre - flood	Medway	3.500	Approval for spend of full LGF allocation	Planning consent has been granted, detailed design completed and			works started in April with		within 2018/19.		
Southend	mitigation				piling work is predominantly complete.	Mar 2019 (flo	1	completion		2	1	
Southena					Completed March 2017.			Phase 1		Phase 1		
LGF00005	Southend Growth Hub	Southend	0.720	Approval for spend of full LGF allocation	1			complete. BC for Phase 2 to be		complete.		
					Tender assessments completed for the main design team and the cost	Mar-17	1	brought forward.	,	1	1	
LGF00107	Southend Forum 2	Southend	6.000	Approval for spend of full LGF allocation	consultant and appointment approved by Project Board. Design work to commence at the beginning of September 2018 and planning							
	. Gruin Z			or rain Edit anocacion	application to be submitted in mid-April 2019.	Sep-21	1	De in a		1	1	
LGF00029	TGSE LSTF - Southend	Southend	1.000	Approval for spend of full LGF allocation	Completed March 2017.  1			Being implemented		LGF spend in full		
	- Jackiella		1	o. ian est anocation		Mar-17	1		,	1	1	

SELEP	<b>2 Deliverak</b> Project Title		Risk Update	Accountability		Expected				Project Risk		
number			allocation (£m)	Board Decision (Business Case		project						
			,	approval status)	Project Update	completion date	Financial	Comment	Delivery	Comment	Reputation	Comment
II GEOOOX1	A127 Kent Elms Corner	Southend	4.300	Approval for spend of full LGF allocation	Some delay to scheme due to gas works which has had a knock-on effect to other utility diversions. 85% of highways works complete with East bound works complete. Utility divesions still on going. BT Openreach have incurred delays and completion of their works expected end February 2018. New westbound lane will be constructed once all utility works are complete. it is now expected this will be June 2018. Footbridge is programmed to be installed June 18. LGF contribution will be spent 17/18.			Being implemented highway Completed 9th September 2018. Footbridge programmed for early 2019. Project will still deliver outputs		Delay has caused an increase in costs which are well within the sensitivity testing. Works removed from the Main Contractor to mitigate costs and pull off site until utilities works are complete. Utilising Term Services Contractor who was also Main Works contractor		Public Liason Officer used for the works and kept residents informed. All member briefings held and Ward Cllrs advised of the reason for the delays.
						Highway summer 18				competatively bid via Eastern Highways		
					Junction Improvement Options being considered including minimum	early 19	3	20 plus Options		Allilance.  programmed for	2	Kent Elms works
ロ(っトいいいおノ	A127 The Bell	Southend	4.300	Approval to be sought from the Board during the meeting on the 16th November 2018.	impact on utilites and impact on airquality. Some Options include for a replacement footbridge. Combined A127 Essential Maintenance and The Bell Business Case submitted for November Accountability Board.  BC submission for November Accountability Board	Mar-21	1	been considered and 3 have been taken forward to public consultation. Following the outcome of the		substantial completion at March 2021		have been delayed. Reputation would be poor if we had both the Kent Elms works and nearby Bell
LGF00083	A127 Essential Bridge and Highway Maintenanc e - Southend	Southend		Approval for the first two phases. Approval to be sought from the Board forphase 3 on the 16th November 2018.	Business Case was approved at the last Accountability Board meeting. Spend in 2016/17 to support A127 Kent Elms Corner. Combined A127 Essential Maintenance and The Bell Business Case submitted for November Accountability Board.	Mar-21	2	Design and Build via Eastern Highways Aliance. The volume of work combind with The Bell will increase interest by contractors to tender for the works		scheme programmed for completion 20/21.		A127 Essential Maintenance and The Bell being delivered at the same time with one contractor will ensure mimimum distruption to residents and drivers. Public Liason Officer necessary for the works to kep residents & drivers informed.
LGF00045	Southend Central Area Action Plan (SCAAP) - Transport Package	Southend	7.000	Approval for the first two phases. Approval to be sought from the Board for future phases of the project.	Improvements to Carnarvon Road / Victoria Avenue junction, Great Eastern Avenue / Victoria Avenue junction, East Street/ Victoria Avenue junction and part of the decluttering along Victoria Avenue completed March 2017. £150,000 carried over to complete improvements to public realm and cycling facilities along Victoria Avenue service road in 2017/18. Buisness case for Phase 2 submitted 2017 and include improvements to layout and public realm along London Road between London Road/ Queensway roundabout and London Road/Collegeway roundabout, Phase 2 also includes streetscape works on the College Way / Queens Road / Elmer Avenue route between London Road and The Forum / South Essex College		3	Delay in start of works on site due to political reasons, drainage issues: unchattered pipes found on site that couldn't be identified through GPR surveys, consultation with main stakeholder extended and resulted in changes to orginal proposed layout.		Change in profile required to allow a cocreation process to be undertaken to develop design options for Phase 4 of the project (stubend of London Road and Victoria Circus).		
LGF00057	London Southend Airport Business Park (Phase 1 & 2)	Southend	23.090	Approval for spend of full LGF allocation	The new pitches have been completed Access Road and Rugby Club House under construction. Procuring utilities in the Phase 1 area. Procuring Phase 2 works. Procuring Innovation Centre team and Operator	Dec-20	A		*	Substantial LGF slippage has been agreed by the Board		
Thurrock	TGSF LSTF -			Approval for spend	Phase 1 complete, amendments required from S3 safety audit	13.20		Stage 2 being		Ongoing		Traffic modelling
	Thurrock Thurrock Cycle Network	Thurrock	1.000	of full LGF allocation	Construction of Tranche 1a schemes started on 31 May. Currently procuring designs for Tranches 1b and 2. Cycle schemes to be constructed by the new highways Term Maintenance contractor, Henderson & Taylor.		3	Some schemes at design stage and others under construction. Start of schemes due to start in April was delayed by the local elections.	1		3	Further consultation ongoing for proposed schemes at Stonehouse Road
$\Pi (\neg \vdash ()()() \angle I /$	London Gateway/St anford le Hope	Thurrock	7.500	Approval for spend of full LGF allocation	Detailed design complete. Asset protection agreement and development agreemen in place. Target cost due to be submitted mid-November.	_	1	Development agreement with C2C, Asset Protection agreement with Network Rail in place. PLA have agreed lease in principle	1		1	Development agreement with C2C, Asset Protection agreement with Network Rail in place. PLA have agreed lease in principle
LGF00052	A13 Widening - developme nt	Thurrock	5.000	Approval for spend of full LGF allocation	DfT announced funding for the scheme on 12 April 2017. Land procured using powers embodied in the London Gateway Port Harbour Empowerment Order	Nov-20	3	Advance works started 18/12/2017. Discrepancy between original topographical survey issued with tender documents and that undertaken by Kier	4	Further advance payments for Statutory Undertakers' diversions to be made in Q4	1	Dispute over plot 113a now settled
ILGE00056	Purfleet Centre	Thurrock	5.000	Approval for spend of full LGF allocation	Land acquisition continues. The Council is aiming to purchase via negotiation wherever possible so timescales are hard to define. In Feb 2018 Cabinet approved in principle resolution to support a CPO if required. Outline planning application was submitted in December 2017 and reserved matters application for Phase 1a submitted in Feb 2018. Spent in Q2 2018/19 was frustrated by a vendor changing solicitors during the documentation of the sale and timescales therefore slipping as the process restarted.		2	Planning application submitted in accordance with the Development Agreement. Slight delay to the programme but minimal given the overall timeframe for the scheme.	4	Substantial reprofiling of LGF required between into 2018/19 due to ongoing negotiations with freeholders. A number of sites are in advanced negotiations which we expect to complete in 2018/19.		Whilst the project is slightly delayed this is a long term scheme and progress is being made.

<b>Appendix</b>	2 Delivera	bility and l	Risk Update	9									
SELEP	Project Title	Promoter	LGF	Accountability			Expected				Project Risk		
number			allocation	Board Decision			project						
			(£m)	(Business Case			completion						
				approval status)		Project Update	date	Financial	Comment	Delivery	Comment	Reputation	Comment
LGF00104	Grays South	Thurrock	10.840	Approval to be sought from the Board at a future meeting	3	Two interlinked elements - (i) Underpass [design and build ~ Network Rail] and (ii) Public Realm Works [design and build ~ designer and contractor TBA].  (i) NR GRIP Stage 2 (Feasibility) complete. GRIP Stage 3 (Option Selection) underway. Currently editing a suite of NR documents re-affirming Project requirements. Potential conflict on funding for GRIP stage 3 and a joined up approach on a LX closure date.  (ii) External consultants for public realm works appointed. Land acquisition process has begun with Monatgue Evans.	May-:	4	Timeframe largely determined by Network Rail processes	1		3	
LGF00084	A13 Widening	Thurrock	66.058	Approval for spend of full LGF allocation	1	Awarded two separate contracts for detailed design and construction. Entered into a licence with DP World to access the land for construction. Issued licences to occupiers of adjacent land to enable them to continue using it for operations and events until needed by the contractor.	Mar-:	3	Advance works started 18/12/2017. Discrepancy between original topographical survey issued with tender documents and that undertaken by Kier		Further advance payments for Statutory Undertakers' diversions to be made in Q4	1	Dispute over plot 113a now settled
Managed	Centrally												
LGF00001	Skills	Across SELEP	21.975	Approval for spend of full LGF allocation	1	All the skills funding has been allocated. The project outputs and outcomes are now being monitored.	Jun-	7		1		1	
LGF00071	M20 Junction 10a	Kent	19.7	Approval for spend of full LGF allocation	1	Construction works are progressing on site.	May-	1		1		1	