Appendix 3- Local Growth Fund updat	e Deliverability an	nd Risk																		
	Deliverability								Finar	cial						LGF spend 20:	19/20			
Project																				
Project			Expected					LGF spend to	LGF spend to											
			completion date	Updated				date	date (%)					l	LGF				Reputational	
	Accountability	n. 11. o	(as stated in	expected	Months delay			Up to end of Q3	Up to end of Q3	Original total		a	LGF planned	LGF planned	updated	LGF updated	D.111	Financials	risk RAG	
East Sussex	Board approval	Delivery Status	Business Case)	completion date	incurred	RAG rating	LGF allocation	2019/20	2019/20	project cost	project cost	% change	spend (£m)	spend	forecast	forecast*	Difference **	RAG rating	rating	Overall
	lun 1E	Construction in progress	01/02/2020	01/02/2020	0	1	£1,500,000	£1,500,000	100%	TBC	£19,000,000		0.000000	£0	0.000000	£0	£0	1 1	1	1
Newhaven Flood Defences Hailsham, Polegate and Eastbourne	Jun-15	Construction in progress	01/02/2020	01/02/2020	0	1	11,500,000	11,500,000	100%	IBC	119,000,000		0.000000	10	0.000000	10	EU	1	1	1
Movement and Access Transport	Feb-17	Design in progress	01/03/2020	01/03/2020	0	3	£2,100,000			£2,300,000								2	1	2
scheme		, , , , , , , , , , , , , , , , , , ,		. , ,	-		, ,	£1,254,000	60%	,,	£3,530,000	53%	1.782000	£1,782,000	1.137000	£1,137,000	-£645,000			
Eastbourne and South Wealden	Nov-15 and	Construction in progress	01/03/2021	01/03/2021	0	1	£6,600,000			£9,390,000								2	1	2
Walking and Cycling LSTF package	Feb-19	construction in progress				1		£3,815,000	58%		£10,560,000	12%	1.779000	£1,779,000	0.949000	£949,000	-£830,000	3	1	
Queensway Gateway Road	Mar-15	Construction in progress	01/03/2016	01/03/2021	60	5	£10,000,000	£9,367,944	94%	£15,000,000	£10,000,000	-33%	0.000000	£0	1.570000	£1,570,000	£1,570,000	3	4	4
Swallow Business Park, Hailsham	Feb-16	LGF project delivered	01/03/2017	01/03/2017	0	1	£1,400,000	£1,400,000	100%	£1,595,000	£2,800,000	76%	0.000000	£0	0.000000	£0	£0	1	1	1
Sovereign Harbour	Feb-16	LGF project delivered	01/03/2017	01/03/2017	0	1	£1,700,000	£1,700,000	100%	TBC	£1,700,000		0.000000	£0	0.000000	£0	£0	1	1	1
North Bexhill Access Road and Bexhill Enterprise Park	Nov-15	LGF project delivered	01/03/2018	01/12/2018	9	1	£18,600,000	£18,600,000	100%	£16,600,000	£18,600,000	12%	0.000000	£0	0.000000	£0	£0	2	2	2
Hastings and Bexhill Movement and								110,000,000	100/0		110,000,000	12/0	0.00000	- 10	0.000000		10			
Access Package	Feb-18	Construction in progress	01/03/2021	01/03/2021	0	1	£9,000,000	£2,391,000	27%	£9,000,000	£9,364,000	4%	4.280000	£4,280,000	1.476000	£1,476,000	-£2,804,000	5	3	3
Eastbourne Town Centre LSTF access	Apr-16 and	Construction in annual	01/02/2024	01/02/2024	0	2	CO 000 000			CO 72C 000								-	-	3
and improvement package	Feb-19	Construction in progress	01/03/2021	01/03/2021	U	2	£8,000,000	£5,545,000	69%	£9,736,000	£11,250,000	16%	1.505000	£1,505,000	1.050000	£1,050,000	-£455,000	2	3	3
Coastal Communities Housing		Construction in progress	01/04/2020	01/03/2020	0	1	£666,667			£2 270 000								1	1	1
Intervention Hastings	Feb-17	Construction in progress				1		£666,667	100%	£3,370,000	£3,200,000	-5%	0.000000	£0	0.000000	£0	£0	_	1	1
East Sussex Strategic Growth Project	Jan-17	LGF project delivered	01/03/2021	31/05/2021	2	2	£8,200,000	£8,200,000	100%	£21,200,000	£21,200,000	0%	0.000000	£0	0.350000	£350,000	£350,000	1	1	2
Devonshire Park	Mar-17	LGF project delivered	01/03/2020	01/03/2020	0	1	£5,000,000	£5,000,000	100%	£16,000,000	£16,000,000	0%	0.000000	£0	0.000000	£0	£0	1	1	1
Bexhill Enterprise Park North Skills for Rural Businesses Post-Brexit	Jun-19 Jun-19	Design in progress	01/03/2020 01/03/2021	28/02/2021 01/03/2021	0	5	£1,940,000 £2,918,000	£0 £883,900	0% 30%	£20,700,000 £7,037,020	£20,700,000 £7,037,000	0% 0%		£0 £0	0.440000 1.384000	£440,000 £1,384,000	£440,000 £1,384,000	1	4	4
Sidney Little Road Business Incubator		Design in progress			U	1		1883,900	30%		£7,037,000	0%		£U	1.384000	£1,384,000	£1,384,000	1	1	1
Hub	Jun-19	Design in progress	01/03/2021	01/02/2021	0	1	£500,000	£200,000	40%	£2,773,686	£2.774.000	0%		£0	0.292000	£292,000	£292,000	1	1	1
Bexhill Creative Workspace	Sep-19	Approval pending	01/05/2020	01/05/2020	0	1	£960,000	£0	0%	£1,760,000	£1,760,000	0%		£0	0.700000	£700,000	£700,000	1	1	1
,	Ddi		TBC	TBC		4	C4 F00 000			TDC	,,					,	,	4	3	
Exceat Bridge Replacement - phase 1	Pending	Approval pending	TBC	TBC		4	£1,500,000	£0	0%	TBC	£4,744,000			£0	0.000000	£0	£0	4	3	4
Essex																		•		
Colchester Broadband Infrastructure	Mar-15	LGF project delivered	01/03/2016	01/03/2016	0	1	£200,000	£200,000	100%	£528,782	£529,000	0%	0.000000	£0	£0.000000	£0	£0	1	1	1
Colchester LSTF	Mar-15	LGF project delivered	01/03/2016	01/12/2016	9	1	£2,400,000	£2,400,000	100%	£2,000,000	£3,144,000	57%	0.000000	£0	£0.000000	£0	£0	1	1	1
Colchester Integrated Transport Package	Mar-15	Construction in progress	01/03/2021	01/03/2021	0	1	£5,000,000	£5.000.000	100%	£12,749,000	£13,701,000	7%	0.000000	£0	£0.000000	£0	£0	2	1	2
Colchester Town Centre	Mar-15	LGF project delivered	01/03/2016	01/01/2018	22	1	£4,600,000	£4,600,000	100%	£5,052,000	£5,445,000	8%	0.000000	£0	£0.000000	£0	£0	1	1	1
TGSE LSTF - Essex	Mar-15	LGF project delivered	01/08/2016	01/03/2017	7	1	£3,000,000	£3,000,000	100%	£3,000,000	£3,062,000	2%	0.000000	£0	£0.000000	£0	£0	1	1	1
A414 Pinch Point Package	Jun-15	LGF project delivered	01/03/2017	01/03/2019	24	1	£10,487,000	£10,487,000	100%	£14,924,000	£26,695,000	79%	0.000000	£0	£0.000000	£0	£0	1	1	1
A414 Maldon to Chelmsford RBS	Jun-15	LGF project delivered	01/03/2017	01/12/2016	0	1	£2,000,000	£2,000,000	100%	£3,913,000	£3,217,000	-18%	0.000000	£0	£0.000000	£0	£0	1	1	1
Chelmsford Station/Station	Jun-15	LGF project delivered	01/12/2017	31/03/2019	15	1	£3,000,000			£2,921,000		3%	0.000000	£0	£0.000000	£0	f0	1	1	1
Square/Mill Yard		Edi project delivered	01/12/2017	31/03/2013	13	-	13,000,000	£3,000,000	100%	12,321,000	£3,014,000	370	0.000000		10.000000	10	10	-	-	-
Basildon Integrated Transport	Mar-15, May-17	Construction in progress	01/03/2021	01/03/2021	0	1	£6,586,000	CE 533 000	0.40/	£11,672,000	540 740 000	-8%	4.203000	£4,203,000	£4.203000	£4,203,000	-£0	4	1	2
Package Colchester Park and Ride and Bus	and Feb-19							£5,533,000	84%		£10,749,000									
Priority measures	Mar-15	LGF project delivered	01/04/2015	01/04/2015	0	1	£5,800,000	£5,800,000	100%	£7,193,000	£7,433,000	3%	0.000000	£0	£0.000000	£0	£0	1	1	1
A127 Fairglen junction improvements	Feb-19	Design in progress	01/09/2022	01/09/2022	0	3	£15,000,000	£0	0%	TBC	£18,819,000		0.000000	£0	£1.500000	£1,500,000	£1,500,000	3	4	4
A127 capacity enhancements	Jun-15	LGF project delivered	01/12/2020	01/03/2022	15	1	£4,000,000	£4,000,000	100%	£9,150,000	£5,863,000	-36%	0.000000	£0	£0.000000	£0	£0	1	1	1
A131 Chelmsford to Braintree	Feb-17	Construction in progress	01/03/2020	01/03/2020	0	1	£3,660,000	£3,660,000	100%	£7,320,000	£5,900,000	-19%	0.264000	£264,000	£1.160000	£1,160,000	£896,000	1	1	1
A133 Colchester to Clacton	Nov-17	Construction in progress	01/03/2020	01/03/2020	0	1	£2,740,000	£2,044,859	75%	£5,480,000	£3,264,000	-40%	1.370000	£1,370,000	£2.215000	£2,215,000	£845,000	1	1	1
A131 Braintree to Sudbury	Jun-18	Design in progress	01/03/2021	01/03/2021	0	3	£0	£0		£3,600,000	£3,143,000	-13%	0.000000	£0	£0.000000	£0	£0	5	2	4
Chelmsford City Growth Area Scheme	Dec-17	Construction in progress	01/03/2021	01/03/2021	0	2	£10,000,000	£6,500,000	65%	£14,913,000	£15,067,000	1%	4.000000	£4,000,000	£4.000000	£4,000,000 £0	£0 £0	1	2	2
Beaulieu Park Railway Station Coastal Communities Housing	Feb-19	Design in progress	01/03/2024	01/12/2025	21	4	£12,000,000	£0	0%	£157,070,000	£157,070,000	0%	0.000000	£0	£0.000000			3	4	4
Intervention Jaywick	Feb-17	Construction in progress	01/06/2019	01/06/2019	0	1	£666,667	£666,667	100%	£3,623,667	£3,623,667	0%	0.000000	£0	£0.000000	£0	£0	1	1	1
Gilden Way upgrading	Dec-17	Design in progress	01/03/2021	01/03/2022	12	4	£5,000,000	£5,000,000	100%	£12,327,000	£10,400,000	-16%	0.000000	£0	£0.000000	£0	£0	1	1	2
Technical and Professional Skills					0			,000,000									f0	1		1
Centre at Stansted Airport	May-17	LGF project delivered	01/09/2018	01/09/2018	U	1	£3,500,000	£3,500,000	100%	£10,480,000	£10,480,000	0%	0.000000	£0	£0.000000	£0	±U	1	1	1
Innovation Centre - University of	Sep-17	LGF project delivered	01/01/2019	26/04/2019	3	1	£2,000,000			£13,000,000	£13,000,000	0%	0.000000	£0	£0.000000	£0	£0	1	1	1
Essex Knowledge Gateway	3cp 17	co. project delivered	31,01,2013	20/04/2013	,		22,000,000	£2,000,000	100%	223,000,000	213,000,000	0,0	0.00000	10	20.000000	10	10	-	-	-
STEM Innovation Centre - Colchester	Dec-17	Design in progress	01/01/2019	TBC		1	£5,000,000		40	£10,000,000	£10,000,000	0%	3.000000	£3,000,000	£2.746988	£2,746,988	-£253,012	1	1	1
Institute A127/A130 Fairglen Interchange new								£5,000,000	100%											
link road	Feb-19	Design in progress	01/04/2022	01/04/2022	0	3	£6,235,000	£2,173,000	35%	£9,844,000	£9,844,000	0%	0.673000	£673,000	£0.673000	£673,000	£0	3	3	3
M11 junction 8 improvements	Nov-17	Design in progress	01/03/2021	01/03/2021	0	1	£2,733,896	£2,325,000	85%	£9,056,000	£9,056,000	0%	0.900000	£900,000	£0.525000	£525,000	-£375,000	2	2	2
Mercury Rising Theatre	Nov-17	Construction in progress	01/03/2020	01/03/2020	0	1	£1,000,000	£500,000	50%	£8,988,967	£8,988,967	0%	0.000000	£0	£1.000000	£1,000,000	£1,000,000	3	2	2
Basildon Digital Technologies Campus	Jun-19	Design in progress	01/09/2020	01/09/2020	0	1	£2,150,000	£0	0%	£15,800,000	£15,800,000	0%	0.000000	£0	£0.850000	£850,000	£850,000	1	1	1
															•	•	•			

Page		Deliverability							Financial								LGF spend 2019/20							
Content particular p	Project	Accountability		Expected completion date	Updated	Months delay	Deliverability		date	LGF spend to date (%)		Updated total		LGF planned	LGF planned				Financials					
Company of the part of the p		Board approval	Delivery Status					LGF allocation					% change	spend (£m)				Difference **	RAG rating	rating	Overall			
The control of contr	_	Jun-19	Design in progress	01/01/2020	01/01/2020		1	£100.000			£250.000	£250.000			£0	£0.050000	£50.000	£50.000	1	1	1			
Part		3011 23	Design in progress	01/01/2020	01,01,1010	0	-	2100,000	£0	0%	2230,000	2230,000	0%	0.000000		20.030000	230,000	250,000		-	-			
Part	Digital Technologies and Immersive	Jun-19	Design in progress	01/09/2020	01/09/2020	0	1	£900,000			£2,016,000	£2,016,000			£0	£0.000000	£0	£0	1	1	1			
Part		luz 10	C	20/00/2020	04 /00 /2020			C1 421 F00	£0		62 042 000	62 042 000				61 421500	C1 421 F00	C1 421 F00						
Part						U	1				,,	,,							2	2	1			
The control of the proof of the							1												1	1	1			
without the student with windows (Mo-12)	Kent	T CHAINS	/ Approval perialing							0,0	210,011,000	210,011,000	0,0	0.000000	,						_			
Teaching Conting Con	1	Nov-15	Project in progress	01/03/2021	01/03/2021	0	2	£6,000,000	£5,468,331	91%	£15,000,000	£15,000,000	0%	1.000000	£1,000,000	£1.188580	£1,188,580	£188,580	1	1	2			
Second processes Second program Se		Mar-15	LGF project delivered	31/03/2017	30/04/2017	0	1	£2,631,269	£2,631,269	100%	£2,650,000	£2,931,000	11%	0.000000	£0	£0.000000	£0	£0	1	1	1			
March Marc		Nov-15		01/09/2016	01/01/2020	Δn	ς.	£2 500 000		100%	£44 331 000	£4 700 000		0.000000	fu	to occord	fu	£O	1	3	3			
March September March Sept																				,				
Part			LGF project delivered	31/03/2015	28/02/2017	22	1	£2,200,000	£2,200,000	100%	£4,435,000	£6,195,000	40%	0.000000	£0	£0.000000	£0	£0	1	1	1			
Meet			Construction in progress	01/09/2019	31/03/2021	10	4	£1,800,000	£1,160,824	64%	£2,050,000	£1,966,000	-4%	0.556000	£556,000	£0.249240	£249,240	-£306,760	3	2	3			
Mandation Engine Mayes Mark 13. 13. 13. 13. 13. 13. 13. 13. 13. 13.				31/03/2021	31/03/2021		2	£4.500.000	£3.675.972	82%		f8.272.000	48%	0.379000	f379.000	f0.452600	f452.600	£73.600	2	1	2			
The Property Companies (Feb. 2016) White St. April 2015 White St							1														1			
Mariagement programme Feb. 18 Mariagement programme Feb. 18 Mariagement programme Feb. 19	Kent Strategic Congestion	Mar-15, Apr-16,					2								£800,000		£892,910	£92,910	3	2	3			
Seed Part Company	Management programme	Feb-18																						
Mar. 15, Furnific Feb. 93 Mar. 15 Furnific Feb. 94 Mar. 15 Mar	Middle Deal transport improvements	Feb-16	Design in progress	01/12/2016	01/07/2020	43	5	£800,000	£800,000	100%	£1,800,000	£1,550,000	-14%	0.000000	£0	£0.000000	£0	£0	1	3	3			
Reff Schlandbel (intervention) Feb-13 mod programs Feb-13 mod programs Feb-14 mod programs Feb-15 mod programs Feb-15 mod programs Feb-15 mod programs Feb-16 mod programs Feb-17 mod programs Feb-17 mod programs Feb-17 mod programs Feb-18 mod	Kent Rights of Way improvement	Mar-15	Construction in progress	31/03/2021	TBC		3	£1,000,000	£758,770	76%	£1,200,000	£1,288,000	7%	0.150000	£150,000	£0.195110	£195,110	£45,110	2	1	2			
Personant Pers	Kent Sustainable Interventions		Construction in progress	21/02/2021	21/02/2021	0	2	£2 727 596	£1 602 969	50%	£3 000 000	£2 015 000	20/	0.755000	6755 000	£0 646724	£646.724	£109.266	4	1	2			
Vertication Section	Programme		construction in progress	31/03/2021	31/03/2021	U	3	12,727,380	11,003,808	3576	13,000,000	12,913,000	-3/6	0.733000	1733,000	10.040734	1040,734	-1108,200	-	_	3			
Polisation Self-ordinate Self-	West Kent LSTF		Construction in progress	31/03/2021	31/03/2021	0	2	£4,900,000	£3,831,186	78%	£9,060,000	£9,135,000	1%	0.700000	£700,000	£0.471012	£471,012	-£228,988	4	3	3			
No. 15	Folkestone Seafront: onsite					6	1			100%									1	1	1			
Medistane Integrated Transport Nov-15 and Jun-16 Design in progress 0/10/2/2021 0/10		Nov 15					-	£2.756.400		100%			070/		£2 110 000	£0.000000	60	£2 110 000	-	4	_			
A28 Sturry Link Road						13	<u>5</u>	,,										,,	3	3	5			
Rathmore Road Mulsicroe Sustainable Access to Employment (Indextone) 10 (1974) 11 (1974) 12 (1974) 12 (1974) 13 (1974) 13 (1974) 13 (1974) 14 (1974) 15 (197							5												5	5	5			
Maddstone Sustainable Access to Impleyment (impleyment							1												1	1	1			
Astford Spurs Astfor	Maidstone Sustainable Access to					15	1	£2,000,000		100%					£0	£0.000000	£0	£0	1	1	1			
Thanet Parkway Apr 1-9 Design in progress App 1-			LGF project delivered	01/04/2018	01/04/2020	24	1	£7,896,830	£6,073,161	77%	£10,497,490	£8,597,000	-18%	1.632000	£1,632,000	£2.142967	£2,142,967	£510,967	1	2	2			
Dover Western Docks revival Feb-17 66-9-10 (1/02/2017) 01/04/2017 2 1 65,000,000 65,000,000 10/04 63,000,000 61 60 60,000,000 60 60 60 60,000,000 60 60 60 60,000,00	Thanet Parkway		Design in progress	01/12/2022	01/12/2022	0	4	£14,000,000	£0	0%	£34,512.731	£34,512,731	0%	2.355000	£2,355,000	£0.000000	£0	-£2,355,000	4	3	4			
Folketion Seafront (non-transport) Feb-16 LGF project delivered 31/12/2027 31/03/2018 0 1 6,000,000	Dover Western Docks revival						1		-										1	1	1			
A226 London Road/B255 C Lements Way Nov-16		Feb-16	LGF project delivered		31/03/2018	0	1	£5,000,000	£5,000,000	100%	£337,000,000	£49,192,000	-85%	0.000000	£0	£0.000000	£0	£0	1	1	1			
Intervention (Thanet) Peb-16 Construction in progress 31/03/2021 31/03/2021 0 3 £666,667 £574,013 86% £1,529,075 £1,531,000 0	A226 London Road/B255 St Clements Way	Nov-16		01/03/2020	31/05/2019		1	£4,200,000	£4,200,000	100%	£6,900,000	£6,903,000	0%	0.000000	£0	£0.000000	£0	£0	1	1	1			
AZ500 Lower Road Sep-17 LGF project delivered 01/12/2019 01/03/2019 0 2 £1,264,930 £1,264,930 £1,805,000 0% 0,000000 £0 £0,000000 £0 £0 1 1 2 2 E1,264,930 \$1,264,930	Coastal Communities Housing Intervention (Thanet)	Feb-16	Construction in progress	31/03/2021	31/03/2021	0	3	£666,667	£574,013	86%	£1,529,075		0%	0.000000	£0			·	3	2	3			
Kent and Medway EDGE hub Sep-17 Construction in progress 31/08/2020 30/09/2020 0 1 £6,120,000 £0,000,000 £0 £0,000,000 £0 £0 £0 1 1 1 1 1 1 1 1 1 1 1 1 1 1						-	3			0071								, ,	3	3	3			
Leigh Flood Storage Area and East Peckham - unlocking growth Sep-18 Design in progress 01/07/2023 01/07/2023 01/07/2023 0 2 £2,348,500 £1,489,090 63% £24,691,000 £15,574,00037%						-	2					,,								1	2			
Peckham - unlocking growth Sep 18 Design in progress O1/O1/20/3 O1/O1/20/		Sep-17	Construction in progress	31/08/2020		0	1	±6,120,000	±6,120,000	100%	£20,502,000	£21,000,000	2%	0.000000	±0	±U.UU0000	±0	£0	1	1	1			
Sandwich Rail Infrastructure Nov-17 Design in progress 31/03/2020 28/02/2020 0 1 £1,903,170 £244,160 13% £4,299,200 £3,988,390 -9% 1,238,000 £1,238,000 £1,238,000 £0,00000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,000000 £0,00000 £0,000000 £0,000000 £0,000000 £0,000000 £0,00000 £0,000000		Sep-18	Design in progress	01/07/2023	01/07/2023	0	2	£2,348,500	£1,489,090	63%	£24,691,000	£15,574,000	-37%	0.500000	£500,000	£1.365881	£1,365,881	£865,881	2	2	2			
M2 Junction 5 Pending Approval pending TBC TBC 1 £1,600,000 £0 0% £94,500,000 0% 0.000000 £0 £0 £0.000000 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0.000000 £0 £0.0000000 £0 £0.0000000 £0 £0.000000 £0 £0.0000000 £0 £0.0000000 £0 £0.0000000 £0 £0.00000000		Nov-17	Design in progress	31/03/2020	28/02/2020	0	1	£1,903.170	£244.160	13%	£4,299.200	£3,898.390			£1,238.000	£1.331139	£1,331.139	£93.139	3	2	2			
Kent and Medway Medical School Nov-19 Approval pending 30/01/2023 30/01/2023 30/01/2023 0 1 £4,000,000 £0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	M2 Junction 5						1											,	1		_			
Mar-15 Design in progress 31/12/2020 01/03/2022 14 4 f11,100,000 f1,525,309 14% f18,697,000 f1,564,000 -38% 4.275,000 f2,000,000 f2,000,000 f3,000,000 f3					30/01/2023	0	1	£4,000,000	£0	0%					£0	£4.000000	£4,000,000	£4,000,000	1	1	1			
Medway Tunnel Mar-15 Construction in progress 30/06/2018 30/09/2020 27 4 £8,600,000 £6,322,662 74% £12,750,000 £10,070,000 -21% 4.314,000 £4,314,000 £4,314,000 £3,650,453 £3,650,453 £663,547 3 2 3	A289 Four Elms roundabout to	Mar-15	I	31/12/2020	01/03/2022	14	4	£11,100,000	£1.525.309	14%	£18,697.000	£11,564,000	-38%	4,275000	£4,275,000	£0.381459	£381.459	-£3,893,541	5	3	4			
Chatham Town Centre Mar-15 LGF project delivered 31/07/2017 28/09/2019 25 1 £4,200,000 £4,200,000 £5,129,000 £5,129,000 £0.399,000 £0.756413 £756,413 £357,413 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					. , ,															,				
Medway Cycling Action Plan Mar-15 LGF project delivered 31/03/2018 01/03/2019 11 1 £2,500,000 £2,500,000 100% £2,900,000 £2,800,000 -3% 0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0 £0.000000 £0.000000 £0.0000000 £0.00000 £0.000000 £0.000000 £0.000000 £0.000000 £0.000000 £0.000000 £0.00000000			Demonstration in programs		,,		4												3	2	3			
Medway City Estate Mar-15 Design in progress 31/03/2021 31/03/2021 0 2 £2,200,000 £590,582 27% £2,000,000 £2,094,000 5% 1.396,000 £04,90415 £490,415 -£905,585 3 3 3 3 8 8 8 8 8 8 8 8 8 8 8 8 8 8							1	, ,			,,							,			1			
Rochester Airport - phase 1 Jun-16 Design in progress 31/03/2018 30/09/2020 29 5 £4,400,000 £83,428 19% £4,400,000 £4,400,000 0% 3.771,000 £0.688021 £688,021 -£3,082,979 4 3 4 £3,700,000 Pericon Park Medway (phase 2) Feb-19 Design in progress 31/12/2020 31/03/2021 3 4 £3,700,000 £167,400 5% £48,900,000 £48,670,000 0% 2.400,000 £2,400,000 £2,200,000 £					,,		1												2) 1	3			
Innovation Park Medway (phase 2) Feb-19 Design in progress 31/12/2020 31/03/2021 3 4 £3,700,000 £167,400 5% £48,900,000 £48,670,000 0% 2.400000 £2,400,000 £0.217925 £217,925 £217,925 €2,182,075							5												4	3	4			
	Innovation Park Medway (phase 2)						4				, ,								5	4	5			
	Strood Civic Centre - flood mitigation	Feb-18			01/05/2019	0	1	£3,500,000	£3,500,000	100%	£92,000,000	£92,000,000	0%	0.000000	£0	£0.000000	£0	£0	1	1	1			

			Deliverabili	ty					Fina	ncial										
Project	Accountability Board approval	Delivery Status	Expected completion date (as stated in Business Case)	Updated expected completion date	Months delay incurred	Deliverability RAG rating	LGF allocation	LGF spend to date Up to end of Q3 2019/20	LGF spend to date (%) Up to end of Q3 2019/20	Original total project cost	Updated total project cost	% change	LGF planned spend (£m)	LGF planned spend	LGF updated forecast	LGF updated forecast*	Difference **	Financials RAG rating	Reputational risk RAG rating	Overall
Innovation Park Medway (phase 3)	Pending	Approval pending	31/12/2020	31/03/2021	3	5	£1,518,500	£0	0%	£82,852,000	£82,852,000	0%	0.000000	£0	£0.000000	£0	£0	5	4	5
Southend																				
Southend Growth Hub	2015	LGF project delivered	31/12/2016	01/03/2017	2	1	£720,000	£720,000	100%	£4,562,000	£7,092,000	55%		£0	£0	£0	£0	1	1	1
Southend Forum 2	Feb-18	Design in progress	01/09/2021	01/09/2021	0	1	£6,000,000	£937,652	16%	£17,298,000	£17,298,000	0%	1.000000	£1,000,000	£1	£967,171	-£32,829	1	1	1
TGSE LSTF - Southend	Mar-15	LGF project delivered	01/08/2016	01/03/2017	7	1	£1,000,000	£1,000,000	100%	£1,000,000	£1,000,000	0%	0.000000	£0	£0	£0	£0	1	1	1
A127 Kent Elms Corner	Jun-16	LGF project delivered	19/05/2017	31/05/2019	24	1	£4,300,000	£4,300,000	100%	£7,150,000	£5,700,000	-20%	0.000000	£0	£0	£0	£0	1	1	1
A127 The Bell	Nov-18 and Feb-19	Design in progress	31/03/2021	31/03/2021	0	1	£4,300,000	£1,141,137	27%	£5,229,000	£5,020,000	-4%	0.800000	£800,000	£1	£832,428	£32,428	2	1	2
A127 Essential Bridge and Highway Maintenance	Sep-16, Nov-18 and Feb-19	Design in progress	31/03/2021	31/03/2021	0	2	£8,000,000	£1,630,352	20%	£8,000,000	£8,000,000	0%	2.000000	£2,000,000	£0	£273,246	-£1,726,754	3	1	2
Southend Central Area Action Plan	Jun-16, Sep-17 and Feb-19	Construction in progress	31/03/2021	31/03/2021	0	2	£7,000,000	£3,062,286	44%	£7,600,000	£7,000,000	-8%	2.000000	£2,000,000	£0	£424,063	-£1,575,937	5	2	3
London Southend Airport Business Park	Feb-16, Sep-17 and Sep-18	Construction in progress	31/03/2021	30/09/2021	5	4	£23,090,000	£15,961,513	69%	£31,090,000	£31,070,000	0%	12.693000	£12,693,000	£12	£11,842,947	-£850,053	3	2	3
Southend Town Centre Phase 1	Nov-19	Design in progress	28/02/2021	28/02/2021	0	1	£867,708	£0	0%	TBC	£2,000,000			£0	£0	£200,000	£200,000	1	1	1
Thurrock																				
TGSE LSTF - Thurrock	Mar-15	Construction in progress	31/03/2016	31/03/2020	48	5	£1,000,000	£988,011	99%	£1,000,000	£1,243,000	24%	0.163000	£163,000	£0	£124,976	-£38,024	3	1	3
Thurrock Cycle Network	Apr-16	LGF project delivered	31/03/2019	31/03/2019	0	1	£5,000,000	£5,000,000	100%	£6,000,000	£6,000,000	0%	0.000000	£0	£0	£0	£0	1	1	1
London Gateway/Stanford le Hope	Feb-17	Design in progress	31/12/2018	01/08/2021	31	5	£7,500,000	£5,824,238	78%	£12,050,000	£19,090,000	58%	0.547000	£547,000	£2	£1,647,481	£1,100,481	4	3	4
A13 - widening development	Feb-17	Construction in progress	31/12/2019	31/12/2020	12	2	£5,000,000	£5,000,000	100%	£5,000,000	£5,000,000	0%	0.000000	£0	£0	£0	£0	1	1	2
Purfleet Centre	Jun-16	Design in progress	01/09/2027	01/01/2030	28	4	£5,000,000	£2,818,900	56%	£122,000,000	£122,000,000	0%	0.000000	£0	£3	£3,158,843	£3,158,843	3	1	3
Grays South	Feb-19	Design in progress	01/07/2022	01/02/2023	7	4	£10,840,274	£2,925,055	27%	£27,436,981	£27,440,000	0%	3.700000	£3,700,000	£4	£3,700,000	-£0	1	2	3
A13 widening	Apr-17	Construction in progress	31/12/2019	01/06/2021	17	5	£66,057,600	£51,323,622	78%	£78,900,000	£85,879,000	9%	25.011000	£25,011,000	£32	£32,174,607	£7,163,607	5	5	5
Tilbury Riverside	Sep-19	Approval pending	01/04/2021	01/04/2021	0	1	£2,360,000	£9,812	0%	£5,118,000	£5,118,000	0%	0.000000	£0	£0	£9,812	£9,812	1	1	1
Managed Centrally																				
Capital Skills	Mar-15	LGF project delivered	31/03/2017	31/03/2018	12	3	£21,974,561	£21,974,561	100%	TBC	TBC		0.000000	£0	£0	£0	£0	5	3	4
M20 Junction 10a	Feb-17	LGF project delivered	31/09/2020	31/09/2020	0	1	£19,700,000	£19,700,000	100%	£104,400,000	£104,400,000	0%	0.000000	£0	£0	£0	£0	1	1	1
							* Updated forecast spend as reported in January 2020													

^{**} Difference between the planned LGF spend at outset of 2019/20 and current spend forecast for 2019/20 (Positive values shows increase in planned spend and negative values shows decrease in planned spend).