Appendix B- Local Growth Fund De	livery and Risk														
		De	liverability	,				Financi	al						
Project	Accountability Board approval	Delivery Status	Expected completion date (as stated in Business Case)	Expected completion date (August 2020)	Expected completion date (October 2020)	Months delay incurred (since original business case)	Months delay incurred (since last update)	Deliverability RAG rating (June 2020)	LGF allocation	LGF spend to date Up to end of 2019/20	Forecast LGF spend in 2020/21	LGF spend beyond 2020/21	Financials RAG rating (June 2020)	Reputational risk RAG rating (June 2020)	Overall (June 2020)
East Sussex	Board approvar	Delivery Status	busiliess case)	(August 2020)	(October 2020)	Dusiness case)	last upuate)	(Julie 2020)	LGF allocation	2015/20	2020/21	2020/21	2020)	2020)	2020)
Newhaven Flood Defences	Jun-15	Construction in progress	01/02/2020	01/02/2020	01/02/2020	0	0	1	£1,500,000	£1,500,000	£0	£0	1	1	1
Hailsham, Polegate and Eastbourne	Juli-13	Construction in progress	01/02/2020	01/02/2020	01/02/2020	U	U	1	11,500,000	11,500,000	EU	EU	1	1	1
Movement and Access Transport scheme	Feb-17	Design in progress	01/03/2020	01/12/2021	01/12/2021	21	0	5	£2,100,000	£1,262,986	£340,014	£497,000	4	1	4
Eastbourne and South Wealden	Nov-15 and	Construction in progress	01/03/2021	01/08/2021	01/08/2021			4	£6,600,000				4	3	
Walking and Cycling LSTF package	Feb-19	Construction in progress	01/03/2021	01/06/2021	01/08/2021	5	0	4	10,000,000	£3,771,727	£818,273	£2,010,000	4	3	4
Queensway Gateway Road	Mar-15	Construction in progress	01/03/2016	01/03/2021	01/09/2021	66	6	5	£10,000,000	£9,496,372	£503,628	£0	4	4	5
Swallow Business Park, Hailsham	Feb-16	LGF project delivered	01/03/2017	01/03/2017	01/03/2017	0	0	1	£1,400,000	£1,400,000	£0	£0	1	1	1
Sovereign Harbour	Feb-16	LGF project delivered	01/03/2017	01/03/2017	01/03/2017	0	0	1	£1,700,000	£1,700,000	£0	£0	1	1	1
North Bexhill Access Road and Bexhill Enterprise Park	Nov-15	LGF project delivered	01/03/2018	20/12/2018	20/12/2018	9	0	1	£18,600,000	£18,600,000	£0	£0	1	1	1
Hastings and Bexhill Movement and Access Package	Feb-18	Construction in progress	01/03/2021	01/08/2021	01/08/2021	5	0	4	£9,000,000	£2,549,348	£1,631,652	£4,819,000	5	3	4
Eastbourne Town Centre LSTF access and improvement package	Apr-16 and Feb-19	Construction in progress	01/03/2021	01/08/2021	01/08/2021	5	0	4	£8,000,000	£5,244,114	£389,886	£2,366,000	4	3	4
Coastal Communities Housing Intervention Hastings	Feb-17	LGF project delivered	01/04/2020	01/03/2020	01/03/2020	0	0	1	£666,667	£666,667	£0	£0	1	1	1
East Sussex Strategic Growth Project	Jan-17	LGF project delivered	01/03/2021	31/05/2021	31/05/2021	2	0	1	£8,200,000	£8,200,000	£0	£0	1	1	1
Devonshire Park	Mar-17	LGF project delivered	01/03/2020	01/03/2020	01/03/2020	0	0	1	£5,000,000	£5,000,000	£0	£0	1	1	1
Bexhill Enterprise Park North	Jun-19	Design in progress	01/03/2020	01/06/2021	01/06/2021	15	0	5	£1,940,000	£0	£1,540,000	£400,000	5	4	5
Skills for Rural Businesses Post-Brexit	Jun-19	Design in progress	01/03/2021	01/09/2021	01/06/2022	15	9	4	£2,918,000	£228,805	£1,189,195	£1,500,000	4	4	4
Churchfields Business Centre (previously known as Sidney Little Road Business Incubator Hub)	Jun-19	Design in progress	01/03/2021	01/10/2021	01/10/2021	7	0	4	£500,000	£65,315	£245,685	£189,000	4	3	4
Bexhill Creative Workspace	Sep-19	Design in progress	01/05/2020	31/01/2021	31/01/2021	8	0	2	£960,000	£13,949	£946,051	£0		2	2
Eastbourne Fisherman's Quayside and Infrastructure Development project	Jul-20	Construction in progress	01/07/2021	01/07/2021	01/09/2021	2	2	3	£1,080,000	£0		£0	4	3	4
Essex	May 15	LCC was both delivered	01/02/2016	01/03/2016	01/02/2016	1 0	_	1	C200 000	5200,000	co			1	1
Colchester Broadband Infrastructure	Mar-15	LGF project delivered	01/03/2016	01/03/2016	01/03/2016	0	0	1	£200,000 £2,400,000	£200,000	£0	£0		1	1
Colchester LSTF Colchester Integrated Transport	Mar-15 Mar-15	LGF project delivered Construction in progress	01/03/2016 01/03/2021	01/07/2020	01/12/2016 01/03/2021	9	0	3	£5,000,000	£2,400,000	£0	£0	3	3	3
Package	May 15	LCC was set delivered	01/02/2016	01/01/2010	01/01/2010	0	8 0	1	C4 C00 000	£5,000,000	£0	£0		1	1
Colchester Town Centre	Mar-15	LGF project delivered	01/03/2016	01/01/2018	01/01/2018	22 7	0	1	£4,600,000	£4,600,000	£0	£0		1	1
TGSE LSTF - Essex	Mar-15	LGF project delivered	01/08/2016	01/03/2017 01/03/2019	01/03/2017	24	0	1	£3,000,000 £10,487,000	£3,000,000					1
A414 Maldon to Chalmsford BBS	Jun-15	LGF project delivered	01/03/2017		01/03/2019			1	£2,000,000	£10,487,000	£0	£0		1	1
A414 Maldon to Chelmsford RBS Chelmsford Station/Station Square/Mill Yard	Jun-15 Jun-15	LGF project delivered LGF project delivered	01/03/2017 01/12/2017	01/12/2016 01/05/2019	01/12/2016 01/05/2019	17	0	1	£3,000,000	£2,000,000 £3,000,000	£0	£0	1	1	1
Basildon Integrated Transport Package	Mar-15, May-17 and Feb-19	Construction in progress	01/03/2021	01/03/2021	01/03/2021	0	0	2	£6,586,000	£6,586,000	£0	£0	1	1	2
Colchester Park and Ride and Bus Priority measures	Mar-15	LGF project delivered	01/04/2015	01/04/2015	01/04/2015	0	0	1	£5,800,000	£5,800,000	£0	£0	1	1	1
A127 Fairglen junction improvements	Pending	Approval pending	01/09/2022	01/01/2023	01/01/2023	4	0	3	£15,000,000	£1,500,000	£0	£13,500,000		4	4
A127 rangien junction improvements	Jun-15	LGF project delivered	01/12/2020	01/01/2023	01/01/2023	0	0	1	£4,000,000	£4,000,000	£0	£0		1	1
A131 Chelmsford to Braintree	Feb-17	LGF project delivered	01/03/2020	01/04/2020	01/04/2020	1	0	1	£3,660,000	£3,660,000	£0	£0		1	1
A133 Colchester to Clacton	Nov-17	LGF project delivered	01/03/2020	01/06/2020	01/04/2020	3	0	1	£2,740,000	£2,346,000	£394,000	£0		1	1
Chelmsford City Growth Area Scheme	Dec-17	Construction in progress	01/03/2021	01/03/2021	01/08/2020	0	0	2	£10,000,000	£7,500,000	£2,500,000	£0		2	2
Beaulieu Park Railway Station	Feb-19	Design in progress	01/03/2024	01/03/2021	01/03/2021	21	0	5	£12,000,000	£0				4	5
beautieu raik natiway Station	L60-13	Design in brogress	01/03/2024	01/12/2025	01/12/2025		U	J	112,000,000	±0	£U	112,000,000	,	4	

Appendix B- Local Growth Fund De	livery and Risk														
			De	Deliverability Finance					Financia	al					
Project	Accountability Board approval	Delivery Status	Expected completion date (as stated in Business Case)	Expected completion date (August 2020)	Expected completion date (October 2020)	Months delay incurred (since original business case)	Months delay incurred (since last update)	Deliverability RAG rating (June 2020)	LGF allocation	LGF spend to date Up to end of 2019/20	Forecast LGF spend in 2020/21	LGF spend beyond 2020/21	Financials RAG rating (June 2020)	Reputational risk RAG rating (June 2020)	Overall (June 2020)
Coastal Communities Housing	Feb-17	LGF project delivered	01/06/2019	01/06/2019	01/06/2019		. ,	1	£666,667				1	1	1
Intervention Jaywick						0	0	1		£666,667	£0	£0		_	_
Gilden Way upgrading	Dec-17	Design in progress	01/03/2021	30/01/2021	30/01/2021	0	0	2	£5,000,000	£5,000,000	£0	£0	1	1	2
Technical and Professional Skills	May-17	LGF project delivered	01/09/2018	01/09/2018	01/09/2018	0		1	£3,500,000	62 500 000		50	1	1	1
Centre at Stansted Airport Innovation Centre - University of Essex						0	0			£3,500,000	£0	£0			
Knowledge Gateway	Sep-17	LGF project delivered	01/01/2019	01/01/2019	01/01/2019	0	0	1	£2,000,000	£2,000,000	£0	£0	1	1	1
STEM Innovation Centre - Colchester			04/04/0040	0.1 /1.0 /0.01.0	04/40/0040	- U	<u> </u>	_	05 000 000	12,000,000	10	10			
Institute	Dec-17	LGF project delivered	01/01/2019	01/12/2019	01/12/2019	11	0	1	£5,000,000	£5,000,000	£0	£0	1	1	1
A127/A130 Fairglen Interchange new	Feb-19	Design in progress	01/04/2022	01/04/2022	01/04/2022			3	£6,235,000				3	3	3
link road						0	0	3		£1,876,000	£4,359,000	£0			3
M11 junction 8 improvements	Nov-17	Design in progress	01/03/2021	01/11/2022	01/11/2022	20	0	5	£2,733,896	£2,238,702	£161,298	£333,896	5	4	5
Mercury Rising Theatre	Nov-17	Construction in progress	01/03/2020	01/08/2020	01/08/2020	5	0	1	£1,000,000	£1,000,000	£0	£0	3	3	3
Basildon Digital Technologies Campus	Jun-19	Design in progress	01/09/2020	01/11/2020	01/11/2020	2	0	1	£2,150,000	£0	£2,150,000	£0	1	1	1
Colchester Institute training centre	Jun-19	LGF project delivered	01/01/2020	01/12/2020	01/12/2020				£50,000				1	1	1
(Groundworks and scaffolding)	3411 13	Lor project delivered	01/01/2020	01/12/2020	01/12/2020	11	0	1	150,000	£0	£50,000	£0	_	-	-
USP College Centre of Excellence for															1
Digital Technologies and Immersive	Jun-19	Design in progress	01/09/2020	01/09/2021	01/09/2021			4	£900,000				3	1	3
Learning , Benfleet						12	0			£0	£0	£900,000			
Flightpath Phase 2	Jun-19	LGF project delivered	30/09/2020	01/09/2020	01/09/2020	0	0	3	£1,421,500	£781,944	£639,556	£0	1	1	1
Basildon Innovation Warehouse	Jul-20	Design in progress	01/02/2022	01/02/2022	01/02/2022	0	0	3	£870,000	£0	£0	£870,000	3	1	3
University of Essex Parkside (Phase 3)	Feb-20	Design in progress	31/03/2021	01/03/2022	01/03/2022	11	0	4	£5,000,000	£0	£750,000	£4,250,000	5	4	5
New Construction Centre, Chelmsford	Jul-20	Design in progress	01/09/2021	01/09/2021	01/09/2021	0	0	3	£1,295,200	£0	£432,000	£863,200		2	3
Colchester Grow on Space, Queen Stree	TBC	Approval pending	TBC	TBC	TBC	0	0	3	£3,777,451	£0		£0	4	2	3
Kent		ı				ı		1		1					
I3 Innovation Project (formerly referred to as the Kent and Medway Growth Hub)	Nov-15	Project in progress	01/03/2021	01/03/2021	01/03/2021	0	0	2	£6,000,000	£5,639,269	£360,731	£0	1	1	1
Tonbridge Town Centre Regeneration	Mar-15	LGF project delivered	31/03/2017	30/04/2017	30/04/2017	0	0	1	£2,631,269	£2,631,269	£0	£0	1	1	1
Sittingbourne Town Centre	Nov 15		01/09/2016	01/01/2020		40	0	2	£2 500 000	£2 500 000	£0	£0	1	3	3
Regeneration	Nov-15	LGF project delivered	01/09/2016	01/01/2020	01/01/2020			2	£2,500,000	£2,500,000	EU		1	3	3
M20 junction 4 Eastern Overbridge	Mar-15	LGF project delivered	31/03/2015	28/02/2017	28/02/2017	22	0	1	£2,200,000	£2,200,000	£0	£0	1	1	1
Tunbridge Wells junction	Jun-15 and	Construction in progress	01/09/2019	31/03/2021	31/03/2021	18	0	4	£1,800,000	£1,165,393	£634,607	£0	2	2	3
improvement package	Sep-17														
Kent Thameside LSTF	Mar-15	Construction in progress	31/03/2021	31/03/2021	31/03/2021	0	0	3	£4,500,000	£3,788,946	£711,054	£0	2	1	2
Maidstone Gyratory Bypass	Mar-15	LGF project delivered	01/02/2017	01/12/2016	01/12/2016	0	0	1	£4,600,000	£4,600,000	£0	£0	1	1	1
Kent Strategic Congestion	Mar-15, Apr-16,		/ /	/ /	/ /	_	_								
Management programme	Feb-17 and	Construction in progress	31/03/2021	31/03/2021	31/03/2021	0	0	3	£4,700,000	£2,778,954	£1,921,046	£0	3	2	2
	Feb-18		04 /40 /	00/05/	00/05/		_		0005	0005	0-				
Middle Deal transport improvements	Feb-16	Design in progress	01/12/2016	30/06/2020	30/06/2020	42	0	5	£800,000	£800,000	£0	£0	1	3	3
Kent Rights of Way improvement plan	Mar-15	Construction in progress	31/03/2021	31/03/2021	31/03/2021	0	0	3	£1,000,000	£899,138	£100,862	£0	2	1	3
Kent Sustainable Interventions Programme	Mar-15, Apr-16, Feb-17 and Feb-18	Construction in progress	31/03/2021	31/03/2021	31/03/2021	0	0	3	£2,727,586	£1,717,966	£1,009,620	£0	2	1	3
West Kent LSTF	Apr-16	Construction in progress	31/03/2021	31/03/2021	31/03/2021	0	0	3	£4,900,000	£4,024,513	£875,487	£0	2	2	3
Folkestone Seafront: onsite							0								1
infrastructure	Mar-15	LGF project delivered	30/09/2015	31/03/2016	31/03/2016	6	0	1	£541,145	£541,145	£0	£0	1	1	1
A28 Chart Road	Nov-15	Design in progress	01/03/2020	TBC	TBC	0	0	5	£2,756,283	£2,756,283	£0	£0	5	4	5
Maidstone Integrated Transport	Nov-15 and Jun-18	Design in progress	01/02/2020	01/12/2021	01/12/2021	22	0	4	£8,900,000	£3,564,187	£2,966,000	£2,369,813	4	3	4
A28 Sturry Link Road	Jun-16	Design in progress	01/10/2021	01/12/2021	01/11/2023	25	23	5	£5,900,000	£1,109,051	£680,000	£4,110,949	5	4	5
20 Stully Lillk Noad	Juil-10	nesign in progress	01/10/2021	01/12/2021	01/11/2023		د2	3	13,300,000	11,103,031	1000,000	17,110,343	,	4	

Appendix B- Local Growth Fund Delivery and Risk															
					Deliverability Fir			Financia	Financial					j	
															ĺ
															i
Project			Expected			Months delay				105			Financials	Reputational	i
			completion date	Expected	Expected	incurred (since	Months delay	Deliverability		LGF spend to	Forecast LGF	LGF spend	RAG rating	risk RAG	i
	Accountability		(as stated in	completion date	completion date	original	incurred (since	RAG rating		date	spend in	beyond	(June	rating (June	Overall (June
	Board approval	Delivery Status	-	(August 2020)	(October 2020)	business case)	last update)	(June 2020)	LGF allocation	Up to end of 2019/20	2020/21	2020/21	2020)	2020)	2020)
Rathmore Road		LGF project delivered	01/11/2017	01/01/2018	01/01/2018	2	0	(June 2020)	£4,200,000	£4,200,000	£0	£0	1	1	2020)
Maidstone Sustainable Access to	Nov-15	Lor project delivered	01/11/2017	01/01/2018	01/01/2018		0	1	14,200,000	14,200,000	LU	10		1	-
Employment	Nov-15	LGF project delivered	01/03/2016	01/06/2017	01/06/2017	15	0	1	£2,000,000	£2,000,000	£0	£0	1	1	1
Linployment	Sep-16 and														
Ashford Spurs	May-17	LGF project delivered	01/04/2018	01/04/2020	01/04/2020	24	0	1	£7,886,830	£7,656,775	£230,055	£0	1	1	1
Thanet Parkway	Apr-19	Design in progress	01/12/2021	30/12/2022	30/12/2022	12	0	3	£14,000,000	£0	£6,048,000	£7,952,000	4	4	4
Dover Western Docks revival	Feb-17	LGF project delivered	01/02/2017	01/04/2017	01/04/2017	2	0	1	£5,000,000	£5,000,000	£0	£0	1	1	1
Folkestone Seafront (non-transport)	Feb-16	LGF project delivered	31/12/2027	31/03/2018	31/03/2018	0	0	1	£5,000,000	£5,000,000	£0	£0	1	1	1
A226 London Road/B255 St Clements	160-10	Lai project delivered				-	-								-
Way	Nov-16	LGF project delivered	01/03/2020	31/05/2019	31/05/2019	0	0	1	£4,200,000	£4,200,000	£0	£0	1	1	1
Coastal Communities Housing															
Intervention (Thanet)	Feb-16	LGF project delivered	31/03/2021	31/03/2021	31/03/2021	0	0	3	£666,666	£666,666	£0	£0	3	2	3
Dartford Town Centre Transformation	Apr-18	Construction in progress	31/03/2021	31/03/2021	31/03/2021	0	0	3	£4,300,000	£3,253,955	£1,046,045	£0	3	3	3
A2500 Lower Road	Sep-17	LGF project delivered	01/12/2019	01/03/2019	01/03/2019	0	0	1	£1,264,930	£1,264,930	£0	£0	1	1	1
Kent and Medway EDGE hub	Sep-17	Construction in progress	31/08/2020	30/09/2020	30/09/2020	0	0	1	£6,120,000	£6,120,000	£0	£0	1	2	2
Leigh Flood Storage Area and East															
Peckham - unlocking growth	Sep-18	Design in progress	01/07/2023	01/07/2023	01/07/2023	0	0	4	£2,348,500	£1,792,721	£556,279	£0	3	2	3
Sandwich Rail Infrastructure	Nov-17	LGF project delivered	31/03/2020	28/02/2020	28/02/2020	0	0	3	£1,913,170	£1,913,170	£0	£0	3	2	3
M2 Junction 5	Feb-20	Design in progress	01/01/2023	31/12/2021	31/12/2021	0	0	4	£1,600,000	£0	£0	£1,600,000	5	3	5
Kent and Medway Medical School	Nov-19	Construction in progress	01/09/2020	31/01/2021	31/01/2021	4	0	2	£8,000,000	£4,000,000	£4,000,000	£0	1	2	2
NIAB - EMR	Jul-20	Approval pending	01/07/2021	01/07/2021	01/07/2021	0	0	1	£1,683,600	£0	£1,683,600	£0	1	1	1
Medway		, ,, ,	, , , ,	, , ,				1				1			
A289 Four Elms roundabout to			24/42/2222	04/00/0004	04 /00 /0004		_								3
Medway Tunnel	Mar-15	Design in progress	31/12/2020	01/03/2024	01/03/2024	38	0	4	£1,821,046	£1,617,067	£203,979	£0	2	3	3
Strood Town Centre	Mar-15	Construction in progress	30/06/2018	01/12/2020	01/03/2021	32	3	4	£8,600,000	£7,471,388	£1,128,612	£0	2	2	3
Chatham Town Centre	Mar-15	LGF project delivered	31/07/2017	01/10/2019	01/10/2019	26	0	1	£4,200,000	£4,200,000	£0	£0	1	1	1
Medway Cycling Action Plan	Mar-15	LGF project delivered	31/03/2018	31/03/2019	31/03/2019	12	0	1	£2,500,000	£2,500,000	£0	£0	1	1	1
Medway City Estate	Mar-15	Design in progress	31/03/2021	30/09/2021	30/09/2021	5	0	2	£2,200,000	£621,193	£578,807	£1,000,000	4	3	3
Rochester Airport - phase 1	Jun-16	Design in progress	31/03/2018	01/09/2021	01/09/2021	41	0	4	£4,400,000	£876,915	£1,998,409	£1,524,676	4	3	4
Innovation Park Medway (phase 2)	Feb-19	Design in progress	31/12/2020	01/03/2022	01/03/2022	14	0	5	£3,700,000	£570,071	£1,129,929	£2,000,000	5	4	5
Strood Civic Centre - flood mitigation	Feb-18	LGF project delivered	30/04/2019	01/06/2019	01/06/2019	1	0	1	£3,500,000	£3,500,000	£0	£0	1	1	1
Innovation Park Medway (phase 3)	Jul-20	Design in progress	31/12/2021	01/03/2022	01/03/2022	2	0	5	£1,518,500	£0	£871,838	£646,662	5	4	5
Southend															
Southend Growth Hub	2015	LGF project delivered	31/12/2016	01/03/2017	01/03/2017	2	0	1	£720,000	£720,000	£0	£0	1	1	1
TGSE LSTF - Southend	Mar-15	LGF project delivered	01/08/2016	01/03/2017	01/03/2017	7	0	1	£1,000,000	£1,000,000	£0	£0	1	1	1
A127 Kent Elms Corner	Jun-16	LGF project delivered	19/05/2017	31/05/2019	31/05/2019	24	0	1	£4,300,000	£4,300,000	£0	£0	1	3	2
A127 The Bell	Nov-18 and	Construction in progress	31/03/2021	31/08/2021	31/08/2021			1	£4,300,000	£1,216,446	£385,000	£2,698,554	4	1	2
A127 THE BEII	Feb-19	Construction in progress	31/03/2021	31/00/2021	31/00/2021	5	0	-	14,300,000	11,210,440	1383,000	12,030,334	-	-	
A127 Essential Bridge and Highway	Sep-16, Nov-18	Construction in progress	31/03/2021	31/08/2021	31/08/2021			1	£8,000,000	£1,702,397	£2,597,603	£3,700,000	4	1	2
Maintenance	and Feb-19	construction in progress	31/03/2021	31/00/2021	31/00/2021	5	0	-	10,000,000	11,702,337	12,557,005	13,700,000		-	_
Southend Central Area Action Plan	Jun-16, Sep-17	Construction in progress	31/03/2021	01/07/2021	01/07/2021			3	£7,000,000	£3,638,123	£2,000,000	£1,361,877	4	2	3
	and Feb-19	Construction in progress	31/03/2021	01/07/2021	01/07/2021	3	0	,	17,000,000	13,030,123	12,000,000	11,301,077	7	2	,
London Southend Airport Business	Feb-16, Sep-17	Construction in progress	31/03/2021	30/09/2021	30/09/2021			3	£23,090,000	£18,802,773	£4,287,227	£0	3	2	2
Park	and Sep-18					5	0								_
Southend Town Centre	Jul-20	Design in progress	01/03/2021	30/05/2021	30/06/2021	3	1	2	£1,500,000	£0	£500,000	£1,000,000	4	1	3
Thurrock					1	1				1					
TGSE LSTF - Thurrock	Mar-15	LGF project delivered	31/03/2016	31/03/2020	31/03/2020	48	0	1	£1,000,000	£1,000,000	£124,976	£0	1	1	1
Thurrock Cycle Network	Apr-16	LGF project delivered	31/03/2019	31/03/2019	31/03/2019	0	0	1	£5,000,000	£5,000,000	£0	£0	1	1	1
London Gateway/Stanford le Hope	Feb-17	Construction in progress	31/12/2018	01/08/2021	01/08/2022	43	12	4	£7,500,000	£6,613,022	£1,844,371	£0	3	3	3
A13 - widening development	Feb-17	Construction in progress	31/12/2019	31/12/2020	31/12/2020	12	0	3	£5,000,000	£5,000,000	£0	£0	3	3	2
Purfleet Centre	Jun-16	LGF project delivered	01/09/2027	01/01/2030	01/01/2030	28	0	2	£5,000,000	£5,000,000	£3,158,843	£0	2	1	2

Appendix B- Local Growth Fund De	livery and Risk														
			De		Financial										
															1
															1
Project			Expected			Months delay				LGF spend to			Financials	Reputational	1
			completion date	Expected	Expected	incurred (since	Months delay	Deliverability		date	Forecast LGF	LGF spend	RAG rating	risk RAG	1
	Accountability		(as stated in	completion date	completion date	original	incurred (since	RAG rating		Up to end of	spend in	beyond	(June	rating (June	Overall (June
	Board approval	Delivery Status	Business Case)	(August 2020)	(October 2020)	business case)	last update)	(June 2020)	LGF allocation	2019/20	2020/21	2020/21	2020)	2020)	2020)
Grays South	Feb-19	Design in progress	01/07/2022	01/10/2023	01/10/2023	15	0	4	£10,840,274	£3,659,317	£3,659,317	£0	3	2	3
A13 widening	r-2017 and Jul-20	Construction in progress	31/12/2019	01/09/2021	01/09/2021	20	0	4	£75,000,000	£57,917,460	£17,082,540	£0	3	3	3
Managed Centrally															
Capital Skills	Mar-15	LGF project delivered	31/03/2017	31/03/2017	31/03/2017	0	0	3	£21,974,561	£21,974,561	£0	£0	4	4	4
M20 Junction 10a	Feb-17	LGF project delivered	31/09/2020	31/09/2020	31/09/2020	0	0	1	£19,700,000	£19,700,000	£0	£0	1	1	1