	Appendix D - Local Growth Fund Delivery and Risk Deliverability Financial														
	Deliverability														
	Accountability Board approval	Delivery Status	Spend status of LGF funding award	Expected completion date (as stated in Business Case)	Expected completion date (Apr-22)	Expected completion date (Jun-22)	Months delay incurred (since original Business Case)	Months delay incurred (since last update)	Deliverability RAG rating	LGF allocation (£)	LGF spend to end of March 2022 (£)	LGF spend beyond March 2022	Financials RAG rating	Reputational risk RAG	Overall RAG rating
East Sussex															,
Newhaven Flood Defences	Jun-15	LGF project delivered	Complete	Feb-20	Mar-22	Mar-22	26		1	1,500,000	1,500,000		1	1	1
Hailsham, Polegate and Eastbourne Movement and Access Transport scheme	Feb-17	Design in progress	Ongoing	Mar-20	Mar-23	Mar-23	38		5	2,100,000	1,614,502	485,498	2	3	3
Eastbourne and South Wealden Walking and Cycling LSTF package	Nov-15 and Feb-19	Construction in progress	Ongoing	Mar-21	Mar-23	Dec-24	46	20	5	6,600,000	4,609,663	1,990,337	3	3	4
Queensway Gateway Road	Mar-15	Construction in progress	Complete	Mar-16	TBC	TBC			5	10,000,000	10,000,000		4	5	5
Swallow Business Park, Hailsham	Feb-16	LGF project delivered	Complete	Mar-17	Mar-17	Mar-17			1	1,400,000	1,400,000		1	1	1
Sovereign Harbour	Feb-16	LGF project delivered	Complete	Mar-17	Mar-17	Mar-17			1	1,700,000	1,700,000		1	1	1
North Bexhill Access Road and Bexhill Enterprise Park	Nov-15	Construction in progress	Complete	Mar-18	TBC	TBC			5	18,600,000	18,600,000		1	4	3
Hastings and Bexhill Movement and Access Package	Feb-18	Construction in progress	Ongoing	Mar-21	Mar-25	Sep-25	55	6	5	9,000,000	4,428,070	4,571,930	5	3	4
Eastbourne Town Centre LSTF access and improvement package	Apr-16 and Feb-19	Construction in progress	Ongoing	Mar-21	Sep-22	May-24	39	19	5	8,000,000	5,817,008	2,182,992	3	3	4
Coastal Communities Housing Intervention Hastings	Feb-17	LGF project delivered	Complete	Apr-20	Mar-20	Mar-20			1	666,667	666,667		1	1	1
East Sussex Strategic Growth Project	Jan-17	Project in progress	Complete	Mar-21	TBC	TBC			5	8,200,000	8,200,000		1	4	3
Devonshire Park	Mar-17	LGF project delivered	Complete	Mar-20	Nov-19	Nov-19			1	5,000,000	5,000,000		1	1	1
Bexhill Enterprise Park North	Jun-19	Construction in progress	Complete	Mar-20	May-22	Jul-22	28	2	5	1,940,000	1,940,000		1	3	3
Skills for Rural Businesses Post-Brexit Ju (Plumpton College)	lun-19 and Feb- 21	Construction in progress	Ongoing	Mar-21	Jan-23	Jan-23	22		4	4,413,000	3,498,112	914,888	2	2	3
Churchfields Business Centre (previously known as Sidney Little Road Business Incubator Hub)	Jun-19	Construction in progress	Complete	Mar-21	Aug-22	Sep-22	18	1	4	500,000	500,000		1	2	2
Bexhill Creative Workspace	Sep-19	LGF project delivered	Complete	May-20	Mar-22	Mar-22	22		1	960,000	960,000		1	1	1
Eastbourne Fisherman's Quayside and Infrastructure Development project	ul-20 and Feb-21	LGF project delivered	Complete	Jul-21	Mar-22	Mar-22	9		1	1,440,000	1,440,000		1	1	1
Essex															
Colchester Broadband Infrastructure	Mar-15	LGF project delivered	Complete	Mar-16	Mar-16	Mar-16			1	200,000	200,000		1	1	1
Colchester LSTF	Mar-15	LGF project delivered	Complete	Mar-16	Dec-16	Dec-16	9		1	2,400,000	2,400,000		1	1	1
Colchester Integrated Transport Package	Mar-15	LGF project delivered	Complete	Mar-21	Mar-21	Mar-21			1	5,000,000	5,000,000		1	1	1
Colchester Town Centre	Mar-15	LGF project delivered	Complete	Mar-16	Jan-18	Jan-18	22		1	4,600,000	4,600,000		1	1	1
TGSE LSTF - Essex	Mar-15	LGF project delivered	Complete	Aug-16	Mar-17	Mar-17	7		1	3,000,000	3,000,000		1	1	1
A414 Pinch Point Package	Jun-15	LGF project delivered	Complete	Mar-17	Mar-19	Mar-19	24		1	10,487,000	10,487,000		1	1	1
A414 Maldon to Chelmsford RBS Chelmsford Station/Station	Jun-15 Jun-15	LGF project delivered LGF project delivered	Complete Complete	Mar-17 Dec-17	Dec-16 May-19	Dec-16 May-19	17		1	2,000,000 3,000,000	2,000,000 3,000,000		1	1	1
Square/Mill Yard Basildon Integrated Transport Package N	Mar-15, May-17	LGF project delivered	Complete	Mar-21	May-21	May-21	2		1	6,586,000	6,586,000		1	1	1
Colchester Park and Ride and Bus	and Feb-19 Mar-15	LGF project delivered	Complete	Apr-15	Apr-15	Apr-15			1	5,800,000	5,800,000		1	1	1
Priority measures	IVIAI-13	Lar project delivered	Complete	Whi-12	Wh1-12	Wh1-12			1	5,600,000	3,000,000		1	1	1
A127 Fairglen junction improvements	Pending	Approval pending	Ongoing	Sep-22	TBC	ТВС			5	15,000,000	1,500,000	13,500,000	5	5	5
A127 capacity enhancements	Jun-15	LGF project delivered	Complete	Dec-20	Nov-18	Nov-18			1	4,000,000	4,000,000		1	1	1
A131 Chelmsford to Braintree	Feb-17	LGF project delivered	Complete	Mar-20	Apr-20	Apr-20	1		1	3,660,000	3,660,000		1	1	1
A133 Colchester to Clacton	Nov-17	LGF project delivered	Complete	Mar-20	Jun-20	Jun-20	4		1	2,740,000	2,740,000		1	1	1
Chelmsford City Growth Area Scheme	Dec-17	LGF project delivered	Complete	Mar-21	Sep-21	Sep-21	7		1	10,000,000	10,000,000		1	1	1
Beaulieu Park Railway Station	Feb-19	Design in progress	Ongoing	Mar-24	Dec-25	Dec-25	21		4	12,000,000		12,000,000	5	4	4
Coastal Communities Housing Intervention Jaywick	Feb-17	LGF project delivered	Complete	Jun-19	Jun-19	Jun-19			1	666,667	666,667		1	1	1

Appendix D - Local Growth Fund Delivery and Risk															
			Deli	Deliverability						Financ					
Project	Accountability Board approval	Delivery Status	Spend status of LGF funding award	Expected completion date (as stated in Business Case)	Expected completion date (Apr-22)	Expected completion date (Jun-22)	Months delay incurred (since original Business Case)	Months delay incurred (since last update)	Deliverability RAG rating	LGF allocation (£)	LGF spend to end of March 2022 (£)	LGF spend beyond March 2022	Financials RAG rating	Reputational risk RAG	Overall RAG rating
Gilden Way upgrading	Dec-17	LGF project delivered	Complete	Mar-21	Sep-21	Sep-21	7		1	5,000,000	5,000,000		1	1	1
Technical and Professional Skills	May-17	LGF project delivered	Complete	Sep-18	Sep-18	Sep-18			1	3,500,000	3,500,000		1	1	1
Centre at Stansted Airport	IVIAY-17	Edi project delivered	Complete	Зер-18 ————————————————————————————————————	Зер-18	Зер-18			-	3,300,000	3,300,000		1	-	-
Innovation Centre - University of Essex Knowledge Gateway	Sep-17	LGF project delivered	Complete	Jan-19	Apr-19	Apr-19	4		1	2,000,000	2,000,000		1	1	1
STEM Innovation Centre - Colchester Institute	Dec-17	LGF project delivered	Complete	Jan-19	Apr-20	Apr-20	15		1	5,000,000	5,000,000		1	1	1
A127/A130 Fairglen Interchange new link road	Feb-19	Design in progress	Complete	Apr-22	TBC	ТВС			5	6,235,000	6,235,000		1	5	4
M11 junction 8 improvements	Nov-17 and Mar- 21	Construction in progress	Ongoing	Mar-21	Dec-22	Dec-22	22		4	3,733,896	2,733,896	1,000,000	4	3	4
Mercury Rising Theatre	Nov-17 and Sep- 21	LGF project delivered	Complete	Mar-20	Mar-22	Mar-22	25		1	1,228,000	1,228,000		1	1	1
Basildon Digital Technologies Campus	Jun-19	LGF project delivered	Complete	Sep-20	Sep-21	Sep-21	12		1	2,150,000	2,150,000		1	1	1
Colchester Institute training centre (Groundworks and scaffolding)	Jun-19	LGF project delivered	Complete	Jan-20	Mar-21	Mar-21	15		1	50,000	50,000		1	1	1
USP College Centre of Excellence for Digital Technologies and Immersive Learning, Benfleet	Jun-19	LGF project delivered	Complete	Sep-20	Sep-21	Sep-21	13		1	900,000	900,000		1	1	1
Flightpath Phase 2	Jun-19 and Feb- 21	LGF project delivered	Complete	Sep-20	Sep-21	Sep-21	12		1	1,981,500	1,981,500		1	1	1
University of Essex Parkside (Phase 3)	Feb-20	Construction in progress	Ongoing	Mar-21	Mar-23	May-23	26	2	5	5,000,000	498,923	4,501,077	5	2	4
New Construction Centre, Chelmsford College	Jul-20	Construction in progress	Complete	Sep-21	Aug-22	Aug-22	11		4	1,295,200	1,295,200		1	1	2
Colchester Grow on Space, Queen Street	Feb-21	Construction in progress	Ongoing	Jul-22	Aug-22	Jun-24	23	22	4	3,777,451	417,391	3,360,060	5	2	4
Kent		1				1									
I3 Innovation Project (formerly referred to as the Kent and Medway Growth Hub)	Nov-15	LGF project delivered	Complete	Mar-21	Jun-21	May-22	14	11	1	6,000,000	5,643,546	356,454	2	1	1
Tonbridge Town Centre Regeneration	Mar-15	LGF project delivered	Complete	Mar-17	Apr-17	Apr-17	1		1	2,631,269	2,631,269		1	1	1
Sittingbourne Town Centre Regeneration	Nov-15	LGF project delivered	Complete	Sep-16	Mar-21	Mar-21	56		1	2,500,000	2,500,000		1	1	1
M20 junction 4 Eastern Overbridge	Mar-15	LGF project delivered	Complete	Feb-17	Feb-17	Feb-17			1	2,200,000	2,200,000		1	1	1
Tunbridge Wells junction improvement package	Jun-15 and Sep-17	Project ongoing	Complete	Sep-19	TBC	TBC			5	1,176,611	1,176,611		1	1	2
Kent Thameside LSTF	Mar-15	Construction in progress	Complete	Mar-21	Apr-22	Aug-22	17	5	4	4,500,000	4,500,000		1	2	2
Maidstone Gyratory Bypass	Mar-15 Mar-15, Apr-16,	LGF project delivered	Complete	Feb-17	Dec-16	Dec-16	-2		1	4,600,000	4,600,000		1	1	1
Kent Strategic Congestion Management programme	Feb-17 and Feb-18, and Feb- 21	LGF project delivered	Complete	Mar-21	May-22	May-22	13		1	4,800,000	4,800,000		1	1	1
Middle Deal transport improvements	Feb-16	LGF project delivered	Complete	Dec-16	Sep-21	Sep-21	59		1	800,000	800,000		1	1	1
Kent Rights of Way improvement plan	Mar-15	LGF project delivered	Complete	Mar-21	Mar-21	Mar-21			1	1,000,000	1,000,000		1	1	1
Kent Sustainable Interventions Programme	Mar-15, Apr-16, Feb-17 and Feb-18	LGF project delivered	Complete	Mar-21	Mar-21	Mar-21			1	2,727,586	2,727,586		1	1	1
West Kent LSTF	Apr-16	LGF project delivered	Complete	Mar-21	Sep-21	Sep-21	6		1	4,900,000	4,900,000		1	1	1
Folkestone Seafront: onsite infrastructure	Mar-15	LGF project delivered	Complete	Sep-15	Mar-16	Mar-16	6		1	541,145	541,145		1	1	1
A28 Chart Road	Nov-15	Project on hold	Complete	Mar-20	TBC	TBC			5	2,756,283	2,756,283		5	4	5

Appendix D - Local Growth Fund Delivery and Risk Deliverability Financial															
				Deliv	verability										
Project	Accountability Board approval	Delivery Status	Spend status of LGF funding award	Expected completion date (as stated in Business Case)	Expected completion date (Apr-22)	Expected completion date (Jun-22)	Months delay incurred (since original Business Case)	Months delay incurred (since last update)	Deliverability RAG rating	LGF allocation (£)	LGF spend to end of March 2022 (£)	LGF spend beyond March 2022	Financials RAG rating	Reputational risk RAG	Overall RAG rating
Maidstone Integrated Transport	Nov-15 and Jun-	Design in progress	Ongoing	Feb-20	Jun-24	Jun-24	54		5	8,900,000	5,493,698	3,406,302	3	5	4
Package	18								,				, and the second		
A28 Sturry Link Road	Jun-16	Design in progress	Ongoing	Oct-21	Jun-25	Jun-25	46		5	5,900,000	1,227,597	4,672,403	5	4	5
Rathmore Road	Nov-15	LGF project delivered	Complete	Nov-17	Feb-18	Feb-18	3		1	4,200,000	4,200,000		1	1	1
Maidstone Sustainable Access to	Nov-15	LGF project delivered	Complete	Mar-16	Jun-17	Jun-17	15		1	2,000,000	2,000,000		1	1	1
Employment Ashford Spurs	Sep-16 and	LGF project delivered	Complete	Apr-18	Apr-20	Apr-20	24		1	7,886,830	7,885,143	1,687	1	1	1
Thanet Parkway	May-17 Apr-19	Construction in progress	Complete	Dec-21	May-23	May-23	17		Δ	14,000,000	14,000,000		1	3	3
Dover Western Docks revival	Feb-17	LGF project delivered	Complete	Feb-17	Apr-17	Apr-17	2		1	5,000,000	5,000,000		1	1	1
Folkestone Seafront (non-transport)	Feb-17	LGF project delivered	Complete	Dec-17	Mar-18	Mar-18	3			5,000,000	5,000,000		1	1	
A226 London Road/B255 St Clements									1					_	1
Way	Nov-16	LGF project delivered	Complete	Mar-20	May-19	May-19	-9		1	4,200,000	4,200,000		1	1	1
Coastal Communities Housing Intervention (Thanet)	Feb-16	LGF project delivered	Complete	Mar-21	Mar-21	Mar-21			1	666,666	666,666		1	1	1
Dartford Town Centre Transformation	Apr-18	Construction in progress	Complete	Mar-21	Dec-23	Dec-24	46	13	5	4,300,000	4,300,000		1	3	3
A2500 Lower Road	Sep-17	LGF project delivered	Complete	Dec-19	Mar-19	Mar-19	-9		1	1,264,930	1,264,930		1	1	1
Kent and Medway EDGE hub	Sep-17, Mar-21 and Sep 21	Construction in progress	Ongoing	Aug-20	Jun-22	Dec-22	27	6	5	7,344,000	6,977,669	366,331	2	1	3
Leigh Flood Storage Area and East Peckham - unlocking growth	Sep-18	Design in progress	Complete	Jul-23	Oct-25	Oct-25	27		5	2,349,000	2,298,496	50,504	1	2	3
Sandwich Rail Infrastructure	Nov-17	LGF project delivered	Complete	Mar-20	Feb-20	Feb-20	-1		1	1,913,170	1,913,170		1	1	1
M2 Junction 5	Feb-20	Construction in progress	Complete	Jan-23	Dec-24	Dec-24	24		4	1,600,000	1,600,000		1	5	3
Kent and Medway Medical School	Nov-19, Jul-20 and Feb-21	LGF project delivered	Complete	Sep-20	Jun-21	Jun-21	10		1	9,000,000	9,000,000		1	1	1
East Malling Advanced Technology Horticultural Zone	Jun-20 and Feb- 21	LGF project delivered	Complete	Jul-21	May-22	May-22	10		1	1,998,600	1,998,000	600	1	2	1
Medway												<u></u>			
A289 Four Elms roundabout to Medway Tunnel	Mar-15	Design in progress	Complete	Dec-20	Mar-25	Mar-25	51		5	1,821,046	1,821,046		5	5	5
Strood Town Centre	Mar-15	LGF project delivered	Complete	Jun-18	Mar-22	Mar-22	46		1	8,600,000	8,600,000		1	1	1
Chatham Town Centre	Mar-15	LGF project delivered	Complete	Jul-17	Dec-19	Dec-19	28		1	4,200,000	4,200,000		1	1	1
Medway Cycling Action Plan	Mar-15	LGF project delivered	Complete	Mar-18	Mar-19	Mar-19	12		1	2,500,000	2,500,000		1	1	1
Medway City Estate	Mar-15	LGF project delivered	Complete	Mar-21	Apr-22	Apr-22	12		1	2,200,000	2,200,000		1	2	1
Rochester Airport - phase 1	Jun-16	LGF project delivered	Complete	Mar-18	Nov-21	Nov-21	45		1	4,400,000	4,400,000		1	1	1
Innovation Park Medway (phase 2)	Feb-19	Design in progress	Complete	Dec-20	Nov-22	Nov-22	23		4	3,700,000	3,700,000		1	4	3
Strood Civic Centre - flood mitigation	Feb-18	LGF project delivered	Complete	Apr-19	Jun-19	Jun-19	1		1	3,500,000	3,500,000		1	1	1
Innovation Park Medway (phase 3) Southend	Jul-20	Design in progress	Complete	Dec-21	Nov-22	Nov-22	11		4	1,518,500	1,518,500		1	4	3
Southend Growth Hub	2015	LGF project delivered	Complete	Dec-16	Mar-17	Mar-17	2		1	720,000	720,000		1	1	1
TGSE LSTF - Southend	Mar-15	LGF project delivered	Complete	Aug-16	Mar-17	Mar-17	7		1	1,000,000	1,000,000		1	1	1
A127 Kent Elms Corner	Jun-16	LGF project delivered	Complete	May-17	May-19	May-19	25		1	4,300,000	4,300,000		1	1	1
A127 The Bell	Nov-18 and Feb-19	Construction in progress	Ongoing	Mar-21	Jun-22	Sep-22	18	4	4	4,300,000	3,976,065	323,935	2	1	2
A127 Essential Bridge and Highway Maintenance	Sep-16, Nov-18 and Feb-19 and Feb 2021	LGF project delivered	Complete	Mar-21	Aug-21	Aug-21	5		1	8,000,000	8,000,000		1	1	1
Southend Central Area Action Plan	Jun-16, Sep-17 and Feb-19	Construction in progress	Complete	Mar-21	Jun-22	Jun-22	14		4	7,000,000	7,000,000		1	2	2
London Southend Airport Business Park	Feb-16, Sep-17, Sep-18 and Sep- 21	Construction in progress	Ongoing	Mar-21	Jul-22	Jul-22	15		4	23,369,517	23,162,517	207,000	2	1	2
Southend Town Centre Interventions	Jul-20 and Feb-21	Construction in progress	Ongoing	Mar-21	Jan-24	Jan-24	36		5	1,625,000	335,941	1,289,059	5	3	4
Thurrock															

Appendix D - Local Growth Fund Delivery and Risk															
				Deliv	erability										
Project	Accountability Board approval	Delivery Status	Spend status of LGF funding award	completion date	Expected completion date (Apr-22)	Expected completion date (Jun-22)	Months delay incurred (since original Business Case)	Months delay incurred (since last update)	Deliverability RAG rating	LGF allocation (£)	LGF spend to end of March 2022 (£)	LGF spend beyond March 2022	Financials RAG rating	Reputational risk RAG	Overall RAG rating
TGSE LSTF - Thurrock	Mar-15	LGF project delivered	Complete	Mar-16	Mar-20	Mar-20	49		1	1,000,000	1,000,000		1	1	1
Thurrock Cycle Network	Apr-16	LGF project delivered	Complete	Mar-19	Mar-19	Mar-19			1	5,000,000	5,000,000		1	1	1
London Gateway/Stanford le Hope	Feb-17	Design in progress	Complete	Dec-18	Jul-24	Jul-24	68		5	7,500,000	7,500,000		5	4	5
A13 - widening development	Feb-17	LGF project delivered	Complete	Dec-19	Dec-20	Dec-20	12		1	5,000,000	5,000,000		1	1	1
Purfleet Centre	Jun-16	Construction in progress	Complete	Sep-27	Dec-30	Dec-30	41		5	5,000,000	5,000,000		1	1	2
Grays South	Feb-19	Design in progress	Ongoing	Jul-22	Nov-24	Nov-24	28		5	10,840,274	4,490,721	6,349,553	5	5	5
A13 widening	Apr-17, Jul-20 and Mar-21	Construction in progress	Complete	Dec-19	May-22	Nov-22	36	7	5	76,500,000	76,500,000		4	5	5
Managed Centrally															
Capital Skills	Mar-15	LGF project delivered	Complete	Mar-17	Mar-17	Mar-17			1	21,974,561	21,974,561		4	4	3
M20 Junction 10a	Feb-17	LGF project delivered	Complete	Sep-20	Dec-19	Dec-19	-8		1	19,700,000	19,700,000		1	1	1
TOTAL											517,404,758	61,530,611			