Growing Places Fund Update Appendix 3									
							Deliverability and Risk		
Name of									
Project	Upper Tier	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
<b>Growing Plac</b>		-		·	·				
						Tenancy agreement for full			
						occupation of the building has			
						now been agreed. Occupancy to			
			The Priory Quarter (Havelock House) project is now			begin in April 2018. However, there is a lower rental income			
			complete and has delivered 2247sqm of high quality office space. This is currently 16% let with over 20 enquiries			period for the first five years.			
			received since opening. However a single occupier has now			Accordingly, the remaining GPF			
			been found for the remainder of the building and terms			repayment has been re-	Tenancy agreement for full		
Priory Quarte		The Priory Quarter (Havelock House) project is now complete	have been agreed. Once fully let the building is still forecast				occupation of the building has now		
Phase 3	Sussex	and has delivered 2247sqm of high quality office space.	to host the 440 jobs in the business case.	Project Complete	Project Complete	and 21/22.	been agreed.	N/A	
							Once the development of the first		
		To construct a new junction and preliminary site				slow take up in land sales. 1 new	plot is underway and further interest is stimulated the delivery of outputs		
		infrastructure to open up the development of a new business				business to begin development		Blanket development objection in place	
		park providing serviced development sites with the capacity				in March 2018 which it is		by Wealden District Council due to	
North		for circa 16,000m2 (gross) of high quality industrial and office	1			anticipated will catalyse interest		environmental concerns regarding the	
Queensway	Sussex	premises.	made	Project Complete	Project Complete	in the other plots.		Ashdown Forest has been lifted.	
		the construction of the next phase on the principle access road, public space and site gateways							
		road, public space and site gateways							
		50 acres of originally brownfield site, now flood defended,	There was a ground breaking event on the 22nd February				The contractor is on site and will be		
		land raised and remediated.	2018. There will be a soft launch marketing event on the	This project is already			delivering 1,400 homes, 1,200sqm of		
		This day alapment is to be completed ever 7 phases and	8th September 2018 as over 1,000 people have already	on site and the S106		Medway Council is happy with	commercial space, a new school,		Overall the project is an
Rochester		This development is to be completed over 7 phases and should take approx. 12 years.	registered interest in the site. The marketing suite will officially open at the end of October 2018. Construction of	agreement was signed at the end of January	The GPF Funding has	the current repayment programme and has completed	hotel and various new open spaces. The scheme is now delivering more		Overall the project is on track to deliver outputs
Riverside	Medway	The scheme will include:	the hotel is due to start on site in September 2018.	2018.	already been spent	the first repayment.	than was originally intended.	No	and outcomes.
		The project will deliver land assembly, flood mitigation and							
		the creation of investment in public space required to enable							
		the development of proposals for Chatham Waterfront							
		Development.	An outline planning application has been submitted for the				Chatham Waterfront has already		
		A waterfront development site that can provide up to 115	site, approval of which would demonstrate viability for future development. De-risking works have been	The disposal of this site	The GPF Funding has		reduced the number of homes to be delivered, we are working with the		
		homes over 6 storeys with ground floor commercial space and	· -	has been agreed and is			developer to see if we can get these		Overall the project is on
Chatham		115 parking spaces.	for November 2018, with mobilisation on site to start in	due to take place in	allocated to a project to	with the current repayment	increased through the detailed		track to deliver outputs
Waterfront	Medway		early 2019.	Spring 2018.	be spent.	agreement.	planning process.	No	and outcomes.
		The Bexhill Business Mall (Glover's House) project has					Building 100% let and currently		
		delivered 2,345m2 of high quality office space with the					housing 129 jobs, which is less than		
Bexhill		potential to facilitate up to 299 jobs. This is the first major development in the Bexhill Enterprise Park in the A259/A21	The building is 100% let to a single occupier and has				originally anticipated, however this does provide space for the occupant		
Business Mall		growth corridor.	currently provided space for 125 jobs.	Project Complete	Project Complete	income to repay loan.	to grow over time.		
			· · · · · · · · · · · · · · · · · · ·						
		SME Business Units at the University of Essex. Phase 1, 14,032	Both Phase 1 and 1a are both open and fully let. As well as						
Parkside		<u> </u>	within those businesses. The funding has now been repaid						
Office Village		1	,	Project Complete					
	-	·							

Growing Places Fund Update Appendix 1		nd Update Appendix 1							
	$\overline{}$						l Deliverability and Risk		
Name of Project	Upper Tier	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Chelmsford Urban Expansion		The early phase development in NE Chelmsford involves heavy infrastructure demands constrained to 1,000 completed dwellings. The funding will help deliver an improvement to the Boreham Interchange, allowing the threshold to be raised to 1350, improving cash flow and the simultaneous commencement of two major housing schemes		Project Complete					
Grays Magistrates Court		The project to convert the Magistrates Court to business space was part of a wider Grays South regeneration project which aimed to revitalise Grays town centre	GPF invested, project complete and repayments are being made. The refurbished building is now in use and having a positive impact in the town centre.					The only significant risk to the project now is a significant economic down turn which impacted on occupancy. Currently however demand across the borough is strong and targets are being achieved	
Sovereign Harbour	East	jobs. This is the first major development in the Sovereign	The Sovereign Harbour Innovation Mall (Pacific House) project is now complete and has delivered 2345sqm of high quality office space. This is currently 77% let with over 171 enquiries received since opening.		Project Complete	Strong occupancy rates should facilitate repayment at the scheduled intervals.	180 jobs from 77% occupancy is still short of the anticipated 299 jobs		
Workspace Kent		The project aims to provide funds to businesses to establish incubator areas/facilities across Kent. The project provides funds for the building of new facilities and refit of existing facilities.	There are 4 projects within this programme. Of these, 3 have been new builds that have been completed and GPF repayments are being made. The 4th project is underway.	There is a risk to defrayment of funds as we await applications from potential customers.	Awaiting applications for remaining funds	There is a slight delay on repayment from one of our loan applicants. Loan agreement being renegotiated in line with income received from business.	Some job numbers are delayed due to new project build not completed on time, approximately 1 year delay.		
Harlow West Essex	-		Delivery package 1 is well into deliver with the majority of risks closed out. Procurement for the send package is about to start with a view to getting on site early next financial year.	N/A	N/A	N/A	N/A	N/A	N/A
Discovery Par		The proposal is to develop the Discovery Park site and create the opportunity to build both houses and commercial retail facilities.	Initial planning permision received and work is commencing on the application outcome for final planning permission.	Initial planning permision received and work is commencing on the application outcome for final planning permission.	imminent completion.		The project outputs and outcomes will be updated and brought forward on completion of the legal documentation. Delay in finalising the legal due dilligence process KCC still awaiting doucmentation from boroower - rescheduled to end of October 2018.		

Carrier or Di	F								
Growing Places Fund Update Appendix 1							Deliverability and Risk		
							Deliverability and Risk		
Name of									
Project	Upper Tier	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Live Margate Revenue admin cost		Live Margate is a programme of intervention in the housing	"Phase 1" has been completed. "Phase 2" is underway. An offer to purchase a site has been made, with due diligence processes underway and the exchange of contracts due shortly. This site contains several derelict homes that require refurbishment and alteration before being placed on the market for purchase by the public.  Over the last quarter, 15 properties with planning consent (where required) have been identified. We are supporing	should bring the non- habitable houses back into use through the Live Margate scheme. In the hands of solicitors and due to exchange this summer. Other potential investment opportunities are also being examined, that accord with the loan	Spend delays would be primarily caused by delays in the acquisitions completing due to nature of the property market, profile of private landowners in the area and the council needing to ensure best	Subject to exchanging successfully, the repayment profile should be met.	From the land and sites identified, and positive engagement of partners, there is now greater certainity that the target of 66 homes will be achieved by 24/25.	As with any development project, there is a planning risk, although this is very small for the site, as the houses are already constructed and the majority of changes will relate to altering the internal layouts to maximise the houses' attractiveness to the public property market.	
drawn down Harlow EZ	11/ a		liya						
Revenue	n/2		n/2						
Growing Places	n/a Fund Roun	d Two	n/a						
Fitted Rigging House		creation of a high tech cluster based on the work of one core tenant and pre-existing creative industries concentrated on the site. The conversion will provide 3,473sqm of office space, of which 2,184sqm is allocated (subject to contract) to two expanding businesses that would otherwise have relocated	Building works are underway and main contractor has been appointed (following an OJEU process). Roofing works are now completed and works are underway to create the	project timing and cost.  Delay in delivery of main lift for stair core but an additional platform lift is being installed (at no cost to	Project is progressing according to programme, therefore spend of GPF funding will be in accordance with the Business Case.	Low risk - any shortfall in income received from tenants to be offset by charitable reserves.	Low risk - outcomes dependent upon space being occupied by tenants. Contracts with key anchor tenants have now been agreed with fit-out due to commence shortly. The first tenant is due to move into their space in October 2018 with the other anchor tenant moving in by December 2018.		Project is progressing well.
Centre for Advanced Engineering		Development of a new Centre of Excellence for Advanced Automotive and Process Engineering (CAAPE) through the acquisition and fit out of over 8,000sqm, on the industrial estate in Leigh on Sea. The project will also facilitate the vacation of the Nethermayne site in Basildon, which has been identified for the development of a major regeneration scheme	Project approved by Accountability Board and project delivery underway						

Growing F	Places Fu	nd Update Appendix 1							
							Deliverability and Risk		
Name of									
Project  Colchester  Northern	Upper Tier	This development is located at Cuckoo Farm, off Junction 28 of the A12. The overall scheme consists of: a relocation of the existing Colchester Rugby club site to land north of the A12 which will unlock residential land for up to 560 homes including 260 extra care and up to 100 bed Nursing home providing in total around 35% affordable units, on site infrastructure improvements facilitating the development of	Project approved by Accountability Board and project delivery underway. Planning application was approved on the 20th July 2018.	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Gateway	Essex	the Sports and Leisure Hub.							
Charleston Centenary	East Sussex	The Charleston Trust are going to create a café-restaurant in the Threshing Barn on the farmhouse's estate. This work is part of a wider £7.6m multi-year scheme – the Centenary Project – which aims to transform the operations of the Charleston farmhouse museum.	No funding draw down yet due to delays to the signing of the legal agreements.	Work included as part o a wider works contract	f	Strong business plan in place with clear revenue increases.		Charleston are facing further financial pressures following increases in costs to earlier phases of the project and are looking for funding from various sources to plug these gaps.	
Eastbourne Fishery	East Sussex	This capital project has secured £1,000,000 European Maritime and Fisheries Fund (EMFF) grant funding to build a Fishermen's Quay in Sovereign Harbour to develop local seafood processing infrastructure to support long term sustainable fisheries and the economic viability of Eastbourne's inshore fishing fleet.	Change request has been submitted and to be considered by the Board.	Negotiations for a long leasehold between Premier Marina's Ltd and the Fishermen are now close to completion.	Assuming land issues are resolved the money will be spent.	EMFF money has been secured to ensure repayment of the loan			Land ownership issues are close to resolution which will enable the project to proceed in the current financial year
No Use Empty	, Kent	The NUE C project aims to return long-term empty commercia properties to use, for residential, alternative commercial or mixed-use purposes. In particular, it will focus on town centres, where secondary retail and other commercial areas have been significantly impacted by changing consumer demand and have often been neglected as a result of larger regeneration schemes.	Loan Agreement now sealed. Essex County Council, as Accountable Body, has transferred £500k on 4 July 2018. NUE C has contracted with 3 projects (Dover, Folkestone & Maragte) awarding £410,000 of the £500,000 alloacated for 19/20. We are now registering charges for funds awarded at Land Regsirty (complete August) - all projects have started (using theavailable match). The projects will provide 5 commercial units and 16 residential units when delivered. One further application is being processed (Dover) to support th refurbishment of an empty commercial unit - value of £30,000 This will increase the GPF Investment to date (subject to approval) to £440,000.	Loan agreement with SELEP is now sealed. Funds of £500k have been drawn down July	NUE C has currently allocated £ 440k of the £500k drawn down.	The individual projects currently supported by NUE C have repayment dates which will fulfill the requirement to repay back the first £500k by March 2021.	See delivery risk	No other risks other than impact of delay in issuing documentation	See delivery risk