Growing Pl	rowing Places Fund Update Apppendix 1 - Summary Position GPF Round 1 Projects									
				Deliverability and Risk						
Name of Project	Upper Tier	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk	
Growing Place					GPP Spend Kisk	Repayment hisk	Delivery of Project outcomes		Overall Project Risk	
						Tenancy agreement for full occupation of				
Priory Quarter		2247sqm of high quality office space. This is currently 16% let with over 20 enquiries recieved since opening. However a single occupier has now been found for the remainder of the building and terms have been agreed. Once fully let the	The Priory Quarter (Havelock House) project is now complete and has delivered 2247sqm of high quality office space. This is currently 158 let with over 20 enquiries recieved since opening. However a single occupier has now been found for the remainder of the building and terms have been agreed. Once fully let the building is still forecast			the building has now been agreed. Occupany is expected to begin in April 2018. This should allow for sufficienct refinancing to enure repayments are made. There is a 1 year rent free period as part of the deal and therefore risk of insufficient income to meet				
Phase 3	Sussex	building is still forecast to host the 440 jobs in the business case.	to host the 440 jobs in the business case.	Project Complete	Project Complete	full 18/19 repayment.	nas now been agreed.	N/A		
North Queensway		Construction of a new junction and preliminary site infrastructure to open up the development of a new business park providing serviced development sites with the capacity for circa 16,000 sqm (gross) of high quality industrial and office premises	GPF invested, project complete and repayments are being made	Project Complete	Project Complete	Further delays anticipated in repayment of these funds due to slow take up in land sales. J new business to begin development in March 2018 which it is anticipated will ratalyse interest in the other plots.	1 of the identified tenants now requires a larger facility than can be provided on this site. Although good new for the local economy and job creation this plot will now require further marketing.	Planning applications that are brought forward for this site could be impacted by the blankt development objection in place by Wealden District Council due to environmental concerns regarding the Ashdown Forest.		
Rochester Riverside	Medway		Project is progressing well. Countryside were chosen as the developer in March 2016 and the Development Agreement was agreed in March 2017. Permission to grant planning was given at Committee in October 2017. There was a groundbreaking event on the 22nd February 2018. The first phase of the development transferred to Countryside and Hyde on the 30th April 2018.	This project is already on site and the planning and \$106 will be completed by the end of the month The first phase transfer completed on the 30th April 2018	The GPF Funding has already been spent	Medway Council is happy with the current repayment programme and has completed the first repayment.	The original Business Case was to bring forward one phase of the development. Through the procurement process it was decided to bring forward all phases of the site, so it is the whole of Rochester Riverside that is now planned to be delivered. As we have advised the contractor is on site and they will be delivering 1400 homes, 1200sqm of commercial space, a new school, hotel and various new open spaces. The scheme is now actually delivering more than what was originally intended and therefore there are no delivery risks.	No	Overall the project is on track to deliver outputs and outcomes.	
Chatham Waterfront	Medway		Work complete on the River Walk, Sun Pier Pontoon and the Big Screen. Land acquisition for Chatham Waterfront Development Site is progressing well with all interests now acquired, excluding one small unclaimed strip of land which is subject to the CPO process. This can be progressed with an extremely low likelihood of challenge once a developer is in place. An outline planning application has been submitted for the site, approval of which would demonstrate viability for future development. De-risking works will be completed on the site with the aim of being in detailed planning by Summer 2018, with a possible start on site in October 2018.	The disposal of this site has been agreed and is due to take place in Spring 2018.	The GPF Funding has been spent, or has been allocated to a project to be spent.	Medway Council are comfortable with the current repayment agreement.	Chatham Waterfront has already reduced the number of homes to be delivered, we are working with the developer to see if we can get these increased through the detailed planning process.	No	Overall the project is on track to deliver outputs and outcomes.	
Bexhill Business Mall	East Sussex		The Bexhill Business Mall (Glover's House) project is now complete and has delivered 2345sqm of high quality office space. The building is 100% let to a single occupier and has currently provided space for 125 jobs.	Project Complete	Project Complete	Building 100% let with secure income to repay loan.	Building 100% let and currently housing 129 jobs, which is less than orginally anticipated, however this does provide space for the occupant to grow over time.			
Parkside Office Village			Both Phase 1 and 1a are both open and fully let. As well as 135 employees there are also 14 student intern placements within those businesses. The funding has now been repaid in full.							
Chelmsford Urban Expansion	Essex	The early phase development in NE Chelmsford involves heavy infrastructure demands constrained to 1,000 completed dwellings. The funding will help deliver an improvement to the Boreham Interchange, allowing the threshold to be raised to 1350, improving cash flow and the simultaneous commencement of two major housing schemes	GPF invested, project complete and GPF has been repaid in full.							

Growing Places Fund Update Apppendix 1 - Summary Position GPF Round 1 Projects

ĺ			Deliverability and Risk							
e of										
ct l	pper Tier	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project F	
								The only significant risk to the project now is		
			GPF invested, project complete and repayments are being					a significant economic down turn which		
/s			made.					impacted on occupancy. Currently however		
istrates		The project to convert the Magistrates Court to business space was part of a wider						demand across the borough is strong and		
rt 1	hurrock	Grays South regeneration project which aimed to revtalise Grays town centre	impact in the town centre.					targets are being achieved		
			The Sovereign Harbour Innovation Mall (Pacific House)							
ereign E	ast	The Pacific House project has delivered 2345sqm of high quality office space with the potential to facilitate up to 299 jobs. This is the first major development in	project is now complete and has delivered 2345sqm of high quality office space. This is currently 77% let with over 171			Strong occupancy rates should facilitate	180 jobs from 77% occuancy is still short of the			
		the Sovereign Harbour Innovation Park in the A22/A27 growth corridor.	enquiries recieved since opening.	Project Complete	Project Complete	repayment at the scheduled intervals.	anticipated 299 jobs			
			There are 4 projects within this programme, of which 3			There is a slight delay on repayment from				
		The project aims to provide funds to businesses to establish incubator	have been new builds and repayments are being				Some job numbers are delayed due to new project			
kspace t k	ent	areas/facilities across Kent. The project provides funds for the building of new facilities and refit of existing facilities.	received. The 4th projects has just been approved locally and refit will commence in April 2018.	There is a risk to defrayment of funds as we await applications from potential customers.	Awaiting applications for remaining funds	being renegociated in line with income received from business.	build not completed on time, approximately 1 year			
	ent	Tacilities and felit of existing facilities.	Delivery package 1 is well into deliver with the majority of	await applications from potential customers.	for remaining runds	received from business.	delay.			
			risks closed out. Procurement for the send package is about							
		To provide new and improved access to the two sites designated within the	to start with a view to getting on site early next financial							
x c	w	Harlow Enterprise Zone	year.	N/A	N/A	N/A	N/A	N/A	N/A	
					Funds defrayed to Kent					
					Invicta Law by 31st					
					March 2018 in					
					anticipation for		The project outputs and outcomes will be updated			
							and brought forward on completion of the legal			
		The proposal is to develop the Discovery Park site and create the opportunity to	Project approved by Accountability Board and project	Initial planning permision received and work is	requirements being	legal documention. Current profile for	documentation. Delay in finalising the legal due dilligence process KCC still awaiting doucmentation	Meeting all requirements as specified in the final legal documentation and final planning		
overy Park		build both houses and commercial retail facilities.		/ final planning permission.	met.	repayment will be Q1 2021/22.	from boroower - rescheduled to end of June 2018.	permission.	5	
			"Phase 1" has been completed. "Phase 2" is underway. An							
			offer to purchase a building has been made, with due		Spend delays would be					
			diligence processes underway and the exchange of		primarily caused by					
			contracts due shortly. This former school site contains	An offer has been accepted on a former school site with several empty derelict houses. A	delays in the					
			several derelict homes that require refurbishment and alteration before being placed on the market for purchase	programme of works will occur, which should	acquisitions completing due to nature of the			As with any development project, there is a		
			by the public. This will enable the repayment in accordance		property market, profile			planning risk, although this is very small for		
			with the loan agreement. As well as this strand of the Live	through the Live Margate scheme. In the hands				the site, as the houses are already		
		Live Margate is a programme of intervention in the housing market in Margate and		of solicitors and due to exchange this summer.	the area and the council			constructed and the majority of changes will	1	
		Cliftonville, which includes the acquisition of poorly managed multiple occupancy		Other potential investment opportunities are	needing to ensure best			relate to altering the internal layouts to		
Margate k	ent	dwellings and other poor quality building stock and land to deliver suitable schemes to achieve the agreed social and economic benefits to the area.	properties are being evaluated for purchase and development that accord with the loan agreement criteria.	also being examined, that accord with the loan agreement objectives and criteria.	consideration is achieved.	Subject to exchanging successfully, the repayment profile should be met.	Subject to exchanging successfully, the repayment profile should be met.	maximise the houses' attractiveness to the public property market.		
enue		the upreed solar and economic benefits to the bled.	the occord with the loan agreement citteria.	agreenter objectives and effective		in a province province in contra be meet		France Property manager		
in cost										
vn down r	/a		n/a							
ow EZ	/a		n/a							
wing Places I		d Two		·	1	I			1	
						Low risk - any shortfall in income received				
						from tenants to be offset by charitable				
						reserves.				
								No.	Project is progre	
									well.	
			Building works are underway and main contractor has been		Project is progressing					
		The Fitted Rigging House project converts a large, Grade 1, former industrial	appointed (following an OJEU process). Roofing works are							
		The Fitted Rigging House project converts a large, Grade 1, former industrial building into office and public benefit spaces initially providing a base for three			according to programme, therefore		Low risk - outcomes dependent upon space being			
ed Rigging			appointed (following an OJEU process). Roofing works are	Asbestos contamination from roof lining discovered. Mitigated by the involvement of main contractor with specialist team to deal with	according to		Low risk - outcomes dependent upon space being occupied by tenants. Contracts are being drawn up a the moment with strong commitment shown by 2	t		

Growing Places Fund U	ndate Annnendix	I - Summary	Position GPF	Round 1 Proi	iects

	Deliverability and Risk									
Name of										
Project	Upper Tier	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk	
		Development of a new Centre of Excellence for Advanced Automotive and Process								
		Engineering (CAAPE) through the acquisition and fit out of over 8,000sqm, on the								
Centre for		industrial estate in Leigh on Sea. The project will also facilitate the vacation of the								
Advanced		Nethermayne site in Basildon, which has been identified for the development of a								
Ingineering	Essex	major regeneration scheme								
			February 2018, Full planning application submitted							
			including 111 documents and a detailed environmental							
		February 2018, Full planning application submitted including 111 documents and a	impact assessment. The project is due to be heard at the							
		detailed environmental impact assessment. The project is due to be heard at the	June/July Planning committee. In July/August it is anticipated planning consent. In June 2018 a tender for							
Colchester		June/July Planning committee. In July/August it is anticipated planning consent. In	works using a framework agreement will be undertaken.							
Northern		June 2018 a tender for works using a framework agreement will be undertaken. With a view to commencing work on site in December 2018.	With a view to commencing work on site in December 2018.							
Gateway	Essex	with a view to commencing work on site in December 2018.						Charleston are facing further financial		
		The Charleston Trust requires GPF investment to create a café-restaurant in the						pressures following increases in costs to		
		Threshing Barn on the farmhouse's estate. This work is part of a wider £7.6m multi						earlier phases of the project and are looking		
Charleston	East	year scheme, the Centenary Project, which aims to transform the operations of the				Strong business plan in place with clear		for funding from various sources to plug		
Centenary	Sussex	Charleston farmhouse museum.		Work included as part of a wider works contract		revenue increases.		these gaps.		
		The proposed project will allow the creation of a processing, ice and								
		storage facility to enable the fleet to become compliant with landing								
		obligation and Common Fisheries Policy (CFP), via cold storage capacity.								
		The project has secured a European Maritime Fisheries Fund (EMFF) grant,								
		but GPF is required to forward fund the grant, to enable land purchase to		Resolving issues regarding land ownership						
		progress whilst the land is available. If the project does not go ahead, the		following the collapse of Carrillion who were the						
		land which the fishermen want to purchase may no longer be for sale and		sole owners of Sovereign Hrbour Ltd. This has						
		Eastbourne will cease to have a fishing fleet in Sovereign Harbour, meaning a loss of the majority of the 72 fishing jobs and over £2,000,000 revenue		now been sold to Premier Marina's Ltd who are	Assuming land issues					
astbourne	East	per year as well as the resulting impacts on the local economy.		in discussions with the Fishermen regarding a	are resolved the money	EMFF money has been secured to ensure			Based on the land	
ishery	Sussex	per year as well as the resulting impacts on the local ceonomy.		long leasehold.	will be spent.	repayment of the loan			ownership issue above	
				KCC's solicitors are in the process of sealing the						
		The NUE C project aims to return long-term empty commercial properties to use,		document. Delays in draft agreement could						
		for residential, alternative commercial or mixed-use purposes. In particular, it will			Delays in agreeing the					
		focus on town centres, where secondary retail and other commercial areas have		the original outputs in the original timescale, as		Deleve in annual a the level and a				
la lica Emoti		been significantly impacted by changing consumer demand and have often been neglected as a result of larger regeneration schemes.		draw down was not possible on the intended draw down date of 1st April 2018.	resulted in draw down being deferred.	Delays in agreeing the legal agreement could increase the repayment risk	See delivery risk		See delivery risk	
No Use Empty	Kent	neglected as a result of larger regeneration schemes.	uenvery underway	uraw down date of 1st April 2018.	being dererfed.	could increase the repayment fisk	See derivery risk		See derivery risk	