Growing Pla	ces Fund U	pdate Ap	pendix A							
	Upper Tier					1	Delin	verability and Risk		
Name of Project	Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Eastbourne Fisherman's Quayside and Infrastructure Development	East Sussex	Round Two	This capital project has secured £1,000,000 European Maritime and Fisheries Fund (EMFF) grant funding to build a Fishermen's Quay in Sovereign Harbour to develop local seafood processing infrastructure to support long term sustainable fisheries and the economic viability of Eastbourne's inshore fishing fleet.	ground breaking ceremony was held on 24th August.	Project delivered	GPF funding has been spent in full	Repayment of £0.1m made in March 2022, rather than £0.25m repayment as per agreed schedule resulting in default on the loan, Revised repayment schedule will be brought to the September 2022 Board meeting.	Project is now complete and outcomes have started to be realised		Reduced repayment made in March 2022, and revised repayment schedule will be brought to the September 2022 Board meeting.
Green Hydrogen Generation Facility	Kent	Round Three	The project involves the construction of the UK's largest zero carbon hydrogen production system. This will be situated in Herne Bay, Kent and will be powered by way of a direct connection to the on-land substation for the existing Vattenfall offshore wind farms. The GPF funding will be used to purchase equipment for hydrogen production facility (electrolysers and compressors), specialised tube trailers for storage and distribution of hydrogen and hydrogen refuelling systems which are installed within the SELEP region.	Planning permission was granted in June 2020 for the Green Hydrogen Generation Facility. A preferred engineering contractor has been identified and concept engineering design work has been undertaken. Discussions are ongoing with potential suppliers. Site clearance was expected to take place before April 2022, however, this has been delayed to allow time for the design to progress.	The programme has been delayed as a result of COVID- 19. In addition, Brexit is likely to impact on delivery timescales for materials and equipment. There is also intense interest in the hydrogen economy which has resulted in longer than expected response times from suppliers.	Construction has been delayed as a result of COVID-19 impacts on engagement with service and equipment suppliers. The risk has been mitigated via an accelerated procurement process.	No repayment risk identified. Increasing levels of demand for green hydrogen in the region is expected to enable timely repayment of the GPF funding.	Project outcomes will be delivered as per the Business Case	Risk of fluctuation in the electricity and natural gas markets has materialised, with a similar effect on the market price of hydrogen.	Construction has been delayed due to COVID-19 impacts. Project outcomes still expected to be delivered as per the Business Case.
Workspace Kent	Kent	Round One	The project aims to provide funds to businesses to establish incubator areas/facilities across Kent. The project provides funds for the building of new facilities and refit of existing facilities.	There are five projects within this programme. Of these, one project has recently been approved for funding, two projects have been completed and have repaid in full and one project is seeking to negotiate a revised repayment schedule due to the impacts of the COVID-19 pandemic. The remaining project has partially repaid the funding but the company has now been dissolved and there are no further means to recover the outstanding balance. Write off of the outstanding balance owed by this company (£18,767) was agreed by the Board in November 2021.	All GPF funding has now been allocated to approved projects	Legal documentation in relation to the recently approved loan is currently being finalised. It is expected that the funding will be issued to the loan recipient in September 2022.	Loan recipients were allowed a repayment holiday until 30 September 2021 but repayments have now recommenced and a request has been received to revise the repayment schedule for one of the projects due to the impacts of the COVID-19 pandemic.	Two loan recipients repaid early meaning that the forecast job creation was not achieved within the contractual period. Work is ongoing to confirm the jobs outcomes realised through the funding.		The award of the final loan has now been approved. Job creation may not be in line with that forecast in the Business Case.

Growing Pla	ces Fund U	pdate Ap	pendix A									
Name of Project	Upper Tier Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Deli Repayment Risk	verability and Risk Delivery of Project outcomes	Other Risks	Overall Project Risk		
Centre for Advanced Engineering	Essex	Round Two	Development of a new Centre of Excellence for Advanced Automotive and Process Engineering (CAAPE) through the acquisition and fit out of over 8,000sqm, on an industrial estate in Leigh on Sea. The project will also facilitate the vacation of the Nethermanye site in Basidon, which has been identified for the development of a major regeneration scheme.	completed on time, to quality and within the revised	Project delivered	GPF funding spent in full	Revised repayment schedule approved by the Board in November 2021. Ability to repay in accordance with this schedule will be considered through annual updates to the Board	Initial project outcomes reported including new learners, apprentices and new jobs created but further updates required		Revised repayment schedule agreed and initial information on project outcomes provided.		
Herne Relief Road - Bullockstone Road improvement scheme	Kent	Round Three	The proposed Herne Relief Road is formed of two sections: the Bullockstone Road Improvement Scheme and a spine road through the proposed Lower Herne Village at Strode Farm. This project seeks to bring forward the Bullockstone Road Improvement Scheme element of the Relief Road.	Advanced clearance works have been undertaken. Procurement of a construction contractor has concluded and it is expected that work will commence onsite on 1 August 2022.	Construction contract has been awarded and work is expected to commence in August.	GPF funding will be spent once construction commences.	There is a minor risk that the final development site will be slow to build out, meaning that their \$106 contribution may be delayed. This would impact on the repayment of the loan.	It is still expected that the benefits set out in the Business Case will be realised.	Current volatility in the materials market may pose a risk to the budget. The COVID-19 pandemic could potentially impact on availability of workforce particularly during winter 2022. Engagement with utility companies has taken longer than anticipated but float has been included in the programme to mitigate this risk.	Project is due to commence onsite in Summer 2022 and will be subject to a shorter delivery programme than that set out in the Business Case. Identified risks will be monitored as the project progresses.		
Javelin Way development project	Kent	Round Two	The project aims to develop the Javelin Way site for employment use, with a focus on the development of Ashford's creative economy. The project consists of two elements: the construction of a 'creative laboratory' production space and the development of 29 light industrial units.	The project has secured Getting Building Fund investment of E578,724 to bridge a viability gap which has arisen as a result of COVID-19 impacts on the property market. Construction is nearing completion, with final utilities work and surfacing of the road and car park ongoing.	Construction is nearing completion.	GPF funding spent in full as works are nearing completion.	Revised repayment schedule approved by the Board in February 2021 to mitigate impact on sale value/market for industrial units.	Delivery of project outcomes may be delayed depending upon the impact of COVID-19 on the sales of the light industrial units, however, it is still expected that the project outcomes will be as set out in the Business Case. Marketing of the local industrial units has commenced.	Project has been delayed due to long lead-in times for the required utility works but these have now been completed and the final elements of the project are in progress.	Project delivery is progressing well. However, the full impact of COVID-19 on the sales market of industrial units is not currently known and therefore there remains an element of uncertainty.		
North Queensway	East Sussex	Round One	The project has delivered the construction of a new junction and preliminary site infrastructure in order to open up the development of a new business park providing serviced development sites with the capacity for circa 16,000m <sup>2</sup> (gross) of high quality industrial and office premises.	GPF invested, project complete and full repayment made. Development of the site has been delayed as a result of challenges in securing planning consent for the commercial development due to concerns raised by statutory consultees, particularly in relation to drainage issues. To mitigate this issue, further site enabling works will now be delivered. These enabling works have been delayed as a result of the COVID-19 pandemic. Delivery of the additional works will also improve the viability of the site.	Project Complete	Project complete and GPF funding spent in full	GPF repaid in full	Further site enabling works are being undertaken to mitigate planning risks which will encourage take up of plots on the site. These works have been delayed as a result of the COVID-19 pandemic. There remains a risk that adverse market conditions will impact on the uptake of plots at the site, which would further delay the realisation of any benefits at the site.	Issues identified with supply chain disruption due to COVID-19 including delivery of statutory consents and availability of some construction materials. These issues may impact on both project construction programmes and build costs.	Delivery of the additional enabling works has been delayed by the COVID-19 pandemic.		

Growing Place	ces Fund U	pdate Apj	pendix A							
	Upper Tier						Deli	verability and Risk		
Name of Project	Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Observer Building, Hastings - Tranche 1	East Sussex	Round Three	The project will support Phase 1 of the full redevelopment of the 4,000 sqm. Observer Building, which has been empty and increasingly derelict for 35 years, into a highly productive mixed-use building, creating new homes, jobs, enterprise space and support.	Planning permission for the proposed works was granted in September 2020. Following a period of value engineering, works have commenced onsite. The full roof insulation has been completed ensuring the building is better protected from the weather. Key materials have been delivered and the new substation is being installed. Phase 1 works are expected to complete by August 2022. The first tenant took occupation in November 2021, with tenants now being sought for 12 studio-offices within the building.	This is a complex project seeking to address the impacts of 35 years of dereliction. Delivery of the GPF funded works is nearing completion, with rendering of the west elevation underway.	GPF allocation has been spent in full	The repayment schedule remains as set out in the Business Case but the ongoing global economic uncertainty presents a risk and makes forecasting difficult.	It is expected that the Project outcomes will be realised as per the Business Case.		Project is progressing onsite. GPF funding has been spent in full and project outcomes remain as set out in the Business Case. Repayment risk will be monitored following project completion
Observer Building, Hastings - Tranche 2	East Sussex	Round Three	The project will support the full redevelopment of the 4,000 sqm. Observer Building, which has been empty and increasingly derelict for 35 years, into a highly productive mixed-use building, creating new homes, jobs, enterprise space and support.	Growing Places Fund Ioan agreement completed in December 2021. Full funding allocation drawn down in January 2022. Additional funding will allow sequential delivery of improvements to the upper floors of the building, reducing the need for scaffolding to be removed and replaced at a later date. GPF funded outputs expected to complete by March 2024, however, further funding will be required to ensure that the full project specification can be delivered.	This is a complex project seeking to address the impacts of 35 years of dereliction. Delivery is progressing well with rendering of the west elevation underway.	Work is ongoing at the site and therefore the GPF spend risk is considered to be low.	The repayment schedule remains as set out in the Business Case but the ongoing global economic uncertainty presents a risk and makes forecasting difficult.	It is expected that the Project outcomes will be realised as per the Business Case.		Project is progressing onsite. Project outcomes remain as set out in the Business Case. Repayment risk will be monitored following project completion
Bexhill Business Mall	East Sussex	Round One	The Bexhill Business Mall (Glover's House) project has delivered 2,345m <sup>2</sup> of high quality office space with the potential to facilitate up to 299 jobs. This is the first major development in the Bexhill Enterprise Park in the A259/A21 growth corridor.	Glover's House has been delivered. The building has been sold which allowed full repayment of the GPF loan to be made during 2019/20	Project Complete	Project Complete	GPF funding repaid in full	As the building has now been sold, it is difficult to verify data calculated regarding the number of jobs created as a result of the project		Project completed and GPF repaid in full
Chatham Waterfront	Medway	Round One	The project will deliver land assembly, flood mitigation and the creation of investment in public space required to enable the development of proposals for the Chatham Waterfront Development. A waterfront development site that can provide up to 175 homes over 6 to 10 storeys with ground floor commercial space.	Piling is now complete for all blocks and work is continuing on 3 of the blocks. Work has commenced to deliver the new turning required to access the site.	COVID-19 impact on project delivery is being continually monitored but work is ongoing onsite	The GPF Funding has been spent.	GPF funding repaid in full	Development project will deliver 175 new homes and additional commercial space.		Impact of COVID-19 pandemic on project delivery is being continually monitored but work is continuing onsite.
Chelmsford Urban Expansion	Essex	Round One	The early phase of development in NE Chelmsford involves heavy infrastructure demands constrained to 1,000 completed dwellings. The fund will help deliver an improvement to the Boreham Interchange, allowing the threshold to be raised to 1,350, improving cash flow and the simultaneous commencement of two major housing schemes.	GPF invested and GPF has been repaid in full.	GPF element of the project complete	GPF element of the project complete	GPF element of the project complete and loan repaid in full.	Expected project outcomes not yet delivered. Information is being provided on then number of houses delivered and the number of jobs created.		GPF element of the project complete

Growing Pla	ces Fund U	pdate Ap	pendix A							
Name of Project	Upper Tier Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Deli Repayment Risk	verability and Risk Delivery of Project outcomes	Other Risks	Overall Project Risk
Colchester Northern Gateway	Essex	Round Two	This development is located at Cuckoo Farm, off Junction 28 of the A12. The overall scheme consists of: relocation of the existing Colchester Rugby club site to land north of the A12 which will unlock residential land for up to 506 homes, providing in total around 35% affordable units and on site infrastructure improvements facilitating the development of the Sports and Leisure Hub.	The GPF supported phase of the project has been completed and the GPF funding has been repaid in full.	There is no delivery risk as the GPF funded element of the project has been completed	GPF funding spent in full. In November 2021, Board approved the reduction in value of the GPF Ioan to £1.35m	Full repayment of the GPF funding has been made.	No update provided on delivery of project outcomes.		GPF funded works delivered and GPF funding repaid in full
Grays Magistrates Court	Thurrock	Round One	The project has converted the Magistrates Court to business space as part of a wider Grays South regeneration project which aims to revitalise Grays town centre.	GPF invested, project complete and repayment made in full. The refurbished building is now in use and having a positive impact in the town centre.	Project Complete	GPF funding spent in full	GPF funding repaid in full	Project outcomes delivered.	COVID-19 is likely to impact on the economy and therefore there may be reduced occupancy of the business space in the short term.	Project delivered.
Harlow West Essex	Essex/ Harlow	Round One	To provide new and improved access to the London Road site designated within the Harlow Enterprise Zone.	Project delivered to a reduced scope.	Project Complete	Project Complete	GPF funding repaid in full	The job and housing outcomes are likely to be delivered over a 7 to 10 year period. As project delivered to a reduced scope, aperoximately 1,000 less jobs will be delivered as a result of the project.		Further works in the programme are ongoing in Harlow that will help improve the overall viability and attractiveness of the Enterprise Zone.
Live Margate	Kent	Round One	Live Margate is a programme of interventions in the housing market in Margate and Cliftonville, which includes the acquisition of poorly managed multiple occupancy dwellings and other poor quality building stock and land to deliver suitable schemes to achieve the agreed social and economic benefits to the area.	"Phase 1" has been completed. "Phase 2" is underway. Approach to Phase 2 of the project has changed and will now focus on addressing more poor quality building stock, rather than taking forward the site previously reported as acquired by Kent County Council. This change has been implemented following delays in bringing forward the planned work on the acquired site. To date 83 units have been completed and occupied, with a further 22 units expected to be delivered through ongoing projects.	There is no identified delivery risk following the change in approach to Phase 2 of the project	GPF spend is expected to increase in 2022/23 and 2023/24 as the final funds are used to address poor quality housing stock.	COVID-19 has impacted on the construction sector and the time required to return derelict homes back into use. In addition, it is unknown at present how much of an impact COVID-19 will have on sales values of the homes. A revised repayment schedule was agreed by the Board in November 2020.			Project is progressing well following change to Phase 2 of the project. Project is expecting exceed the project outcomes set out in the Business Case.

Growing Place	ces Fund U	pdate Ap	pendix A							
	Upper Tier						Deli	verability and Risk		
Name of Project	Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
No Use Empty Commercial Phase II	Kent	Round Three	The No Use Empty Commercial project aims to return long- term empty commercial properties to use, for residential, alternative commercial or mixed-use purposes. In particular, it will focus on town centres, where secondary retail and other commercial areas have been significantly impacted by changing consumer demand and have often been neglected as a result of larger regeneration schemes.		The first 10 projects are in contract and discussions are ongoing regarding further properties which may be added to the programme.	No identified GPF spend risk. Approval for accelerated drawdown of GPF funding is sought at this meeting.	The project is in the early stages but no repayment risk identified to date.	The impact of COVID-19 on the High Street may result in fewer large commercial premises coming forward for redevelopment. However, initial signs are good and encouraging discussions are ongoing with developers.		Project is progressing well and accelerated drawdown of GPF funding is sought at this meeting to support project delivery.
Priory Quarter Phase 3	East Sussex	Round One	The Priory Quarter (Havelock House) project is a major development in the heart of Hastings town centre which has delivered 2,247m <sup>2</sup> of high quality office space with the potential to facilitate up to 440 jobs.	The Priory Quarter (Havelock House) project is now complete and has delivered 2,247m <sup>2</sup> of high quality office space. It is estimated, through the application of the Housing and Communities Agency methodology, that the project has created 440 jobs to date. Havelock House has now been sold, which enabled full repayment of the GPF loan prior to the end of 2018/19.	Project Complete	Project Complete	Havelock House has been sold enabling full repayment to be made in 2018/19.	As the building has now been sold, it is difficult to verify data calculated regarding the number of jobs created as a result of the project		Project completed and GPF repaid in full
Charleston Centenary	East Sussex	Round Two	The Charleston Trust have created a café-restaurant in the Threshing Barn on the farmhouse's estate. This work is part of a wider £7.6m multi-year scheme – the Centenary Project – which aims to transform the operations of the Charleston Farmhouse museum.	The GPF funded works on the café-restaurant are now complete and the café-restaurant is open. Immediate impacts of the COVID-19 pandemic have been experienced, resulting in delays to repayment of the GPF Ioan.	Project complete	GPF funds spent	Following impacts of COVID-19, a revised repayment schedule was approved by the Board in July 2020. Initial repayment has now been made.	Significant benefits have been realised since completion of the Centenary Project. Impacted by COVID-19 pandemic but steps being taken to try and ensure recovery from 2021.		Project delivered. Revised repayment schedule agreed as a result of the immediate impacts of the COVID-19 pandemic on the tourism industry.
Fitted Rigging House	Medway	Round Two	The Fitted Rigging House project converts a large, Grade 1, former industrial building into office and public benefit space initially providing a base for eight organisations employing over 350 people and freeing up space to create a postgraduate study facility elsewhere onsite for the University of Kent Business School. The project also provides expansion space for the future which has the potential to enable the creation of a high tech cluster based on the work of one core tenant and pre- existing creative industries concentrated on the site. The conversion will provide 3,473 m <sup>2</sup> of office space.		Project complete.	GPF allocation spent in full.	Revised repayment schedule agreed in February 2022 which is achievable against expected cashflows	Financial sustainability of business tenants is returning to pre COVID-19 levels thereby reducing the risk that project outcomes will not be realised.		Project delivered and revised repayment schedule agreed.

Growing Place	ces Fund U	pdate Ap	pendix A							
Name of Project	Upper Tier Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Deli Repayment Risk	verability and Risk Delivery of Project outcomes	Other Risks	Overall Project Risk
Innovation Park Medway (southern site enabling works)	Medway	Round Two	The Project is part of a wider package of investment at Innovation Park Medway. The Innovation Park is one of three sites across Kent and Medway which together form the North Kent Enterprise Zone. The vision for Innovation Park Medway is to attract high GVA businesses focused on the technological and science sectors – particularly engineering, advanced manufacturing, high value technology and knowledge intensive industries. These businesses will deliver high value jobs in the area and will contribute to upskilling the local workforce. This is to be achieved through general employment and the recruitment and training of apprentices including degree-level apprenticeships through collaboration with the Higher Education sector. The Project will bring forward site enabling works on the southern site at the Innovation Park.	Demolition of the disused building is now complete. The Masterplan and Local Development Order (LDO) have now been adopted by both Medway Council and Tonbridge and Malling Borough Council. The access roads, footpaths, lighting, signage and utilities have been delivered onsite. Architects have been appointed to design the two buildings and the car park which will be located on the site. Marketing of the site is ongoing.	GPF funded enabling works have now been delivered	GPF funding has been spent in full	GPF loan has been repaid in full	The enabling works have been completed and the site is currently being marketed.		The GPF funded enabling works have now been delivered and the GPF funding has been repaid in full
No Use Empty Commercial Phase I	Kent	Round Two	The No Use Empty Commercial project aims to return long- term empty commercial properties to use, for residential, alternative commercial or mixed-use purposes. In particular, it will focus on town centres, where secondary retail and other commercial areas have been significantly impacted by changing consumer demand and have often been neglected as a result of larger regeneration schemes.		Project complete with final repayment due to be made in March 2023.	The full £1.0m of GPF funding has been allocated to projects	A revised repayment schedule was agreed by the Board in November 2020 and repayments are being made in line with this schedule.	Contracts are now in place to ensure delivery of the outcomes stated within the Business Case. Timeframe for realisation of benefits will be affected by COVID-19 construction delays.	No other risks identified. The number of commercial units in contract exceed the total stated in the Business Case.	Works delivered through the Project are nearing completion.
No Use Empty Residential	Kent	Round Three	The No Use Empty Initiative seeks to improve the physical urban environment in Kent by bringing empty properties back into use as quality housing accommodation and by raising awareness of the issues surrounding empty properties, highlighting the problems they cause to local communities. This objective is achieved through the provision of short-term secured loans (up to 3 years) to property owners.	The Growing Places Fund loan agreement has now been completed by all parties. There is a healthy pipeline of projects for 2022/23 and further publicity around the initiative is planned. The first two projects under this funding stream are now in contract.	Delivery of the project is at an early stage but there is a proven track record of delivery.	GPF spend commenced in Q1 2022/23 following completion of the contracts relating to the initial projects.	No repayment risk identified to date. It is intended that the majority of the funds will be allocated during 2022/23. should mitigate any risk of late repayment against the repayment schedule.	It is expected that benefits will be realised as per the Business Case.		Project is in the early stages but is progressing well.
Parkside Office Village	Essex	Round One	SME Business Units at the University of Essex. Phase 1, 14,032 sqft; 1,303sqm lettable space, build complete June 2014. Phase 1a 3,743 sqft.; 348 sqm - complete September 2016.	Project complete and GPF funding repaid in full.	Project Complete	Project Complete	Project Complete and loan repaid in full.	Forecast project benefits now realised		Project Complete and expected project outcomes delivered.
Rochester Riverside	Medway	Round One	The project will deliver key infrastructure investment including the construction of the next phase of the principal access road, public space and site gateways. This development is to be completed over 7 phases and should take approximately 12 years. The scheme will include: 1,400 new homes (25% of which are affordable), a new 1 form entry primary school, 2,200 sqm of new office & retail space, an 81 bed hotel and 10 acres of public open space.	The first housing units were completed in Q2 of 2019. 331 homes are now occupied, with a further 171 under construction (Phases 1 to 3). Construction of the new 2 form entry school commenced in July 2021, with completion expected by September 2022. Planning applications are being prepared/have been submitted in relation to future phases of development on the site.	This project is already on site and the S106 agreement was signed at the end of January 2018. Phases 1 and 2 have been completed and Phase 3 is well underway	The GPF Funding has already been spent	The GPF funding has been repaid in full.		Contractors stopped work onsite due to the COVID-19 pandemic, which caused a 10 week delay to the programme. However, work is now progressing well. The supply chain has experienced some delays but these are being factored into future works.	Overall the project is on track to deliver outputs and outcomes.

Growing Place	ces Fund U	pdate Apj	pendix A							
	Upper Tier						Deli	verability and Risk		
Name of Project		GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Sovereign Harbour	East Sussex	Round One	The Pacific House project has delivered 2,345m <sup>2</sup> of high quality office space with the potential to facilitate up to 299 jobs. This is the first major development in the Sovereign Harbour Innovation Park in the A22/A27 growth corridor.	The Sovereign Harbour Innovation Mall (Pacific House) project is now complete and has delivered 2,345m <sup>2</sup> of high quality office space.	Project Complete	Project Complete	No repayment risk identified	The majority of the forecast outcomes have been realised despite the impacts of the COVID-19 pandemic.		Project delivered
Wine Innovation Centre	Kent	Round Three	This project supports the development of a facility to host a wine innovation centre at the East Malling Estate. This will be the first UK research vineyard and will support Kent's wine sector to develop as a global leader in innovation. The GPF will enable the ground and foundations work as well as installation of utilities and services and construction and fit out of building.	Delivery of the project has now been completed and the GPF funding has been spent in full.	Project complete	GPF funding spent in full	It is expected that repayment will be made in line with the agreed repayment schedule	It is expected that project outcomes will be delivered as per the Business Case		Project delivery is now complete
Barnhorn Green Commercial and Health Development	East Sussex	Round Three	Barnhorn Green is an allocated employment and health zone adjacent to a large housing development in Bexhill. Development of the site is required to ensure that housing growth in the area is sustainable through the provision of jobs and primary healthcare. Outline planning permission has been granted for 2,750 sqm of office accommodation, 750 sqm of light industrial workspace and 700 sqm for a GP surgery.	The Growing Places Loan agreement has now been completed. No funding has been drawn down to date. Full update on project delivery to be provided following initial drawdown of funding.	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding
No Use Empty South Essex	Southend	Round Three	The No Use Empty Commercial project aims to return long- term empty commercial properties to use, for residential, alternative commercial or mixed-use purposes. In particular, it will focus on town centres, where secondary retail and other commercial areas have been significantly impacted by changing consumer demand and have often been neglected as a result of larger regeneration schemes.		Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding
Discovery Park	Kent	Round One	The proposal is to develop the Discovery Park site and create the opportunity to build both houses and commercial retail facilities.	The project promoter has informed Kent County Council that they no longer wish to proceed with the GPF loan and therefore the project has been removed from the GPF programme. The GPF funding has been repaid in full by Kent County Council and has been reallocated through GPF round 3.	Project removed from the GPF programme	Project removed from the GPF programme	Project removed from the GPF programme	Project removed from the GPF programme	Project removed from the GPF programme	Project removed from the GPF programme
Harlow EZ Revenue Grant	n/a	n/a		n/a						
Revenue admin cost drawn down	n/a	n/a		n/a						