Growing Plac	ces Fund U	odate App	pendix A							
Name of Project	Upper Tier Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Deli Repayment Risk	verability and Risk Delivery of Project outcomes	Other Risks	Overal
Eastbourne Fisherman's Quayside and Infrastructure Development	East Sussex	Round Two	Fishermen's Quay in Sovereign Harbour to develop local seafood processing infrastructure to support long term	Work commenced onsite on 27th July 2020 and an official ground breaking ceremony was held on 24th August. GPF funded element of the wider project has been completed.	Project delivered	GPF funding has been spent in full	Repayment of £0.1m made in March 2022, rather than £0.25m repayment as per agreed schedule resulting in default on the loan. Extended revised repayment schedule brought forward for Board consideration at this meeting.	Project has been impacted by Brexit and the COVID-19 pandemic which has resulted in benefits being realised at a slower pace than originally forecast.		Delivery of has been a by new Bre addition, an repayment brought fo considerati following repaymen
North Queensway	East Sussex	Round One	The project has delivered the construction of a new junction and preliminary site infrastructure in order to open up the development of a new business park providing serviced development sites with the capacity for circa 16,000m <sup>2</sup> (gross) of high quality industrial and office premises.	GPF invested, project complete and full repayment made. Private sector investment is required to bring forward commercial development on the site. However, there has been a lack of interest from the private sector due to a lack of site frontage ownership and delays in negotiating the determination of the option price. To resolve the determination of the option price, a process has been agreed in principle to instruct a independent valuer.	GPF funded enabling works complete	GPF funding spent in full	GPF repaid in full	Delivery of the planned commercial workspace is dependent upon receipt of private sector investment. To date there has been a lack of interest in the site from the private sector.		The GPF works have however workspace forward to no benefits
Sovereign Harbour	East Sussex	Round One	lis the first major development in the Sovereign Harbour	The Sovereign Harbour Innovation Mall (Pacific House) project is now complete and has delivered 2,345m <sup>2</sup> of high quality office space.	Project Complete	GPF funding spent in full	Repayment of the remaining balance owed on the loan is dependent upon sale of the building. It may not be possible for a sale to be completed by 31 March 2023 and therefore a revised repayment schedule has been brought forward for Board consideration at this meeting.	The building has been completed and high occupancy levels have been reported.		Project has l building c occupancy revised rep has been bu Board o
Green Hydrogen Generation Facility	Kent	Round Three	Herne Bay, Kent and will be powered by way of a direct connection to the on-land substation for the existing Vattenfall offshore wind farms. The GPF funding will be used to purchase equipment for hydrogen production facility (electrolysers and compressors), specialised tube trailers for storage and		The programme has been delayed as a result of COVID- 19. In addition, Brexit is likely to impact on delivery timescales for materials and equipment. There is also	Construction has been delayed as a result of COVID-19 impacts on engagement with service and equipment suppliers. The risk has been mitigated via an accelerated procurement	No repayment risk identified. Increasing levels of demand for green hydrogen in the region is expected to enable timely repayment of the GPF funding.	Project outcomes will be delivered as per the Business Case	Risk of fluctuation in the electricity and natural gas markets has materialised, with a similar effect on the market price of hydrogen. Required upgrade to wind turbines has the potential to delay delivery of the project.	e due to COV the need existin s Project outc

### verall Project Risk

of project outcomes n adversely impacted Brexit regulations. In a extended revised ent schedule has been at forward for Board ration at this meeting ing a default on the nent due in 2021/22.

# \_\_\_\_\_

PF funded enabling ave been completed, ver, no commercial ace has been brought to date and therefore its have been realised.

as been delivered and ag currently has high ncy levels. However, a repayment schedule n brought forward for rd consideration.

# ction has been delayed COVID-19 impacts and

cOVID-19 impacts and leed to upgrade the isting wind farm.

outcomes still expected delivered as per the Business Case.

Growing Plac	es Fund U	pdate App	bendix A							
Name of Project	Upper Tier Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Delin Repayment Risk	verability and Risk Delivery of Project outcomes	Other Risks	Overal
Centre for Advanced Engineering	Essex	Round Two	Automotive and Process Engineering (CAAPE) through the acquisition and fit out of over 8,000sqm, on an industrial estate in Leigh on Sea. The project will also facilitate the vacation of the Nethermayne site in Basildon, which has been identified for the development of a major regeneration scheme	Phase 1 completed and operational for start of 2018/19 academic year including motor vehicle and engineering. Phase 2 was completed in November 2018, allowing student enrolment from December 2018. The project was completed on time, to quality and within the revised budget. Revised repayment schedule agreed in November 2021.	Project delivered	GPF funding spent in full	Revised repayment schedule approved by the Board in November 2021. Ability to repay in accordance with this schedule will be considered through annual updates to the Board. The next update is due in November 2023.	including new learners, apprentices and new jobs created but further updates required		Revised rep agreed and on project o
Colchester Northern Gateway	Essex	Round Two	This development is located at Cuckoo Farm, off Junction 28 of the A12. The overall scheme consists of: relocation of the existing Colchester Rugby club site to land north of the A12 which will unlock residential land for up to 560 homes, providing in total around 35% affordable units and on site infrastructure improvements facilitating the development of the Sports and Leisure Hub.	The GPF supported phase of the project has been completed and the GPF funding has been repaid in full.	There is no delivery risk in relation to the GPF funded element of the project	GPF funding spent in full. In November 2021, Board approved the reduction in value of the GPF Ioan to £1.35m	Full repayment of the GPF funding has been made.	Limited updates on project outcomes provided.	The overall cost of the project has risen significantly due to the increase in construction materials costs in 2021/22 and as a result, a viability report has been prepared to test the current project outputs.	GPF funde
Herne Relief Road - Bullockstone Road improvement scheme	Kent	Round Three	The proposed Herne Relief Road is formed of two sections: the Bullockstone Road Improvement Scheme and a spine road through the proposed Lower Herne Village at Strode Farm. This project seeks to bring forward the Bullockstone Road Improvement Scheme element of the Relief Road.	Advanced clearance works have been undertaken. Procurement of a construction contractor has concluded and work commenced onsite on 1 August 2022.	Construction contract has been awarded and work has commenced onsite	Work has now commenced onsite and therefore there is not expected to be a risk to the spend of the GPF funding	There is a minor risk that the final development site will be slow to build out, meaning that their S106 contribution may be delayed. This would impact on the repayment of the loan.	It is still expected that the benefits set out in the Business Case will be realised.	Current volatility in the materials market may pose a risk to the budget. The COVID-19 pandemic could potentially impact on availability of workforce particularly during winter 2022/23. Engagement with utility companies has taken longer than anticipated but float has been included in the programme to mitigate this risk.	pr
Innovation Park Medway (southern site enabling works)	Medway		The vision for Innovation Park Medway is to attract high GVA businesses focused on the technological and science sectors – particularly engineering, advanced manufacturing, high value technology and knowledge intensive industries. These businesses will deliver high value jobs in the area and will contribute to upskilling the local workforce. This is to be achieved through general employment and the recruitment and training of apprentices including degree-level	Demolition of the disused building is now complete. The Masterplan and Local Development Order (LDO) have now been adopted by both Medway Council and Tonbridge and Malling Borough Council. The access roads, footpaths, lighting, signage and utilities have been delivered onsite. Architects have been appointed to design the two buildings and the car park which will be located on the site. Marketing of the site is ongoing.	GPF funded enabling works have now been delivered	GPF funding has been spent in full	GPF loan has been repaid in full	being marketed. In a change of approach, it is now intended that	Procurement of a contractor to deliver the commercial workspace has not yet been undertaken and therefore there remains a risk of significantly increased costs being returned. Lack of interest in leasing the office space could be a risk, however marketing of the site continues, with the first building being designed ready for occupation in September 2024. Terms are being agreed with the first anchor tenant.	The GPF works h delivered ar has bee Realisa outcomes upon Medw



Growing Place	ces Fund U	pdate App	oendix A							
Name of Project	Upper Tier Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Deliv Repayment Risk	verability and Risk Delivery of Project outcomes	Other Risks	Overa
Observer Building, Hastings - Tranche 1	East Sussex	Round Three	The project will support Phase 1 of the full redevelopment of the 4,000 sqm. Observer Building, which has been empty and increasingly derelict for 35 years, into a highly productive mixed-use building, creating new homes, jobs, enterprise space and support.	Planning permission for the proposed works was granted in September 2020. Following a period of value engineering, works commenced onsite and the majority of the works have now been completed. A number of tenants are now in situ on both the Alley Level and in the first floor office spaces.	This is a complex project seeking to address the impacts of 35 years of dereliction. Delivery of the GPF funded works is nearing completion	GPF allocation has been spent in full	The repayment schedule currently remains as set out in the Business Case but the ongoing global economic uncertainty presents a risk and makes forecasting difficult.	It is expected that the Project outcomes will be realised as per the Business Case.	The cost of living crisis may reduce the level of income earned, whilst increasing energy prices may increase the operating costs for the building.	Project is p GPF funding full and p remain a Business Ca will be mo project
Observer Building, Hastings - Tranche 2	East Sussex	Round Three	The project will support the full redevelopment of the 4,000 sqm. Observer Building, which has been empty and increasingly derelict for 35 years, into a highly productive mixed-use building, creating new homes, jobs, enterprise	Growing Places Fund loan agreement completed in December 2021. Full funding allocation drawn down in January 2022. Additional funding will allow sequential delivery of improvements to the upper floors of the building, reducing the need for scaffolding to be removed and replaced at a later date. GPF funded outputs expected to complete by March 2024, however, further funding will be required to ensure that the full project specification can be delivered.	This is a complex project seeking to address the impacts of 35 years of dereliction. Delivery of the GPF funded works is nearing completion.	GPF funding has been spent in full	The repayment schedule currently remains as set out in the Business Case but the ongoing global economic uncertainty presents a risk and makes forecasting difficult.	outcomes will be realised as per the	The cost of living crisis may reduce the level of income earned, whilst increasing energy prices may increase the operating costs for the building.	Project is p Project outc out in th Repaym monitored cc
Workspace Kent	Kent	Round One	The project aims to provide funds to businesses to establish incubator areas/facilities across Kent. The project provides funds for the building of new facilities and refit of existing	There are five projects within this programme. Of these, one project has recently been approved for funding, two projects have been completed and have repaid in full and one project has agreed a revised repayment schedule with Kent County Council due to the impacts of the COVID-19 pandemic. The remaining project has partially repaid the funding but the company has now been dissolved and there are no further means to recover the outstanding balance. Write off of the outstanding balance owed by this company (£18,767) was agreed by the Board in November 2021.	All GPF funding has now been allocated to approved projects	currently being finalised. It is	Loan recipients were allowed a repayment holiday until 30 September 2021 but repayments have now recommenced. A revised repayment schedule has been agreed for one of the projects due to the impacts of the COVID-19 pandemic.	Two projects repaid in advance of their agreed final repayment date, and therefore the forecast job creation to be achieved within the contractual period of 5 years could not be achieved. Additional outcomes will be delivered as a result of the recently approved final project and therefore forecast project outcomes should still be achieved.		The award o now been remaining G be drawn o proje

## verall Project Risk


is progressing onsite. ding has been spent in nd project outcomes ain as set out in the s Case. Repayment risk monitored following roject completion

is progressing onsite. Dutcomes remain as set n the Business Case. ayment risk will be pred following project completion

ard of the final loan has een approved but the ng GPF funding is yet to

vn down and spent on project delivery.


Growing Place	ces Fund U	pdate Appendix A							
Name of Project	Upper Tier Local Authority	GPF Round Description	Current Status	Delivery Risk	GPF Spend Risk	Deli Repayment Risk	verability and Risk Delivery of Project outcomes	Other Risks	Overa
Javelin Way development project	Kent	Round Two Round Two	The project has secured Getting Building Fund investment to bridge a viability gap which has arisen as a result of COVID-19 impacts on the property market. Further GBF funding has been sought to help mitigate the impact of increasing costs. Construction is now complete, and tenants have commenced fit out of the industrial units. Official opening of the JVC Building took place on 7 December 2022.	Construction is now complete	GPF funding spent in full as works are nearing completion.	Revised repayment schedule approved by the Board in February 2021 to mitigate impact on sales value/market for industrial units.	Delivery of project outcomes may be delayed depending upon the impact of COVID-19 on the sales of the light industrial units, however, it is still expected that the project outcomes will be as set out in the Business Case.	Project has been delayed due to long lead-in times for the required utility works but these have now been	Project del well. Howe of COVIE market of in currently kr there rema ur
Bexhill Business Mall	East Sussex	Round One The Bexhill Business Mall (Glover's House) project has delivered 2,345m <sup>2</sup> of high quality office space with the potential to facilitate up to 299 jobs. This is the first major development in the Bexhill Enterprise Park in the A259/A21 growth corridor.	Glover's House has been delivered. The building has been sold which allowed full repayment of the GPF loan to be made during 2019/20	Project Complete	Project Complete	GPF funding repaid in full	As the building has now been sold, it is difficult to obtain real-time data regarding the number of jobs created as a result of the project.		Project co re
Chatham Waterfront	Medway	Round OneThe project will deliver land assembly, flood mitigation and the creation of investment in public space required to enable the development of proposals for the Chatham Waterfront Development.Round OneA waterfront development site that can provide up to 175 homes over 6 to 10 storeys with ground floor commercial space.	Piling is now complete for all blocks and work is continuing onsite.	GPF funded element of the project has been completed. COVID-19 impact on wider project delivery is being continually monitored but work is ongoing onsite		t GPF funding repaid in full	Realisation of forecast project outcomes is dependent upon delivery of the wider project.		Impact of C on project continual work is co
Chelmsford Urban Expansion	Essex	Round One Boreham Interchange, allowing the threshold to be raised to 1,350, improving cash flow and the simultaneous commencement of two major housing schemes.	GPF invested and GPF has been repaid in full.	GPF element of the project complete	GPF element of the project complete	GPF element of the project complete and loan repaid in full.	Expected project outcomes not yet delivered. Information is being provided on the number of houses delivered and the number of jobs created.		GPF elemo
Grays Magistrates Court	Thurrock	The project has converted the Magistrates Court to business Round One space as part of a wider Grays South regeneration project which aims to revitalise Grays town centre.	GPF invested, project complete and repayment made in full. The refurbished building is now in use and having a positive impact in the town centre.	Project Complete	GPF funding spent in full	GPF funding repaid in full	Project outcomes delivered.	COVID-19 is likely to impact on the economy and therefore there may be reduced occupancy of the business space in the short term.	Proje
Harlow West Essex	Essex/ Harlow	Round One To provide new and improved access to the London Road site designated within the Harlow Enterprise Zone.	Project delivered to a reduced scope.	Project Complete	Project Complete	GPF funding repaid in full	The job and housing outcomes are likely to be delivered over a 7 to 10 year period. As project delivered to a reduced scope, approximately 1,000 less jobs will be delivered as a result of the project.		Furthe programn Harlow tha the over attractivene



Growing Place	ces Fund U	pdate App	bendix A							
Name of Project	Upper Tier Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Deli Repayment Risk	verability and Risk Delivery of Project outcomes	Other Risks	Overa
Live Margate	Kent	Round One	Live Margate is a programme of interventions in the housing market in Margate and Cliftonville, which includes the acquisition of poorly managed multiple occupancy dwellings and other poor quality building stock and land to deliver suitable schemes to achieve the agreed social and economic benefits to the area.	"Phase 1" has been completed. "Phase 2" is underway. Approach to Phase 2 of the project has changed and will now focus on addressing more poor quality building stock, rather than taking forward the site previously reported as acquired by Kent County Council. This change has been implemented following delays in bringing forward the planned work on the acquired site. To date 86 units have been completed and occupied.	There is no identified delivery risk following the change in approach to Phase 2 of the project	increase in 2022/23 and	COVID-19 has impacted on the construction sector and the time required to return derelict homes back into use. In addition, it is unknown at present how much of an impact COVID-19 will have on sales values of the homes. A revised repayment schedule was agreed by the Board in November 2020.	From the land and sites identified, and positive engagement of partners,		Project is following ch th Project is ea the project o the Bi
No Use Empty Commercial Phase II	Kent	Round Three	alternative commercial or mixed-use purposes. In particular, it will focus on town centres, where secondary retail and other	<ul> <li>13 projects currently contracted and underway in Canterbury, Dover, Faversham, Folkestone, Herne Bay, Hythe, Margate, Sheerness, Sittingbourne and Ramsgate. These projects are expected to return 14 empty commercial units back into use and create 42 residential units.</li> <li>Discussions are ongoing regarding 4 potential new projects in Ramsgate, Dover, Canterbury and Sittingbourne.</li> <li>Approval for accelerated drawdown of £500,000 GPF originally forecast for drawdown in 2023/24 was granted at the July 2022 Board meeting.</li> </ul>	contract and discussions are ongoing regarding further properties which may be added to the programme.		The project is in the early stages but no repayment risk identified to date.			Project is pr accelerated funding has support
Priory Quarter Phase 3	East Sussex	Round One	The Priory Quarter (Havelock House) project is a major development in the heart of Hastings town centre which has delivered 2,247m <sup>2</sup> of high quality office space with the potential to facilitate up to 440 jobs.	The Priory Quarter (Havelock House) project is now complete and has delivered 2,247m <sup>2</sup> of high quality office space. Havelock House has now been sold, which enabled full repayment of the GPF loan prior to the end of 2018/19.	Project Complete	Project Complete	Havelock House has been sold enabling full repayment to be made in 2018/19.	As the building has now been sold, it is difficult to obtain real-time data regarding the number of jobs created as a result of the project.		Project co rep



Growing Place	ces Fund U	pdate App	pendix A							
Name of Project	Upper Tier Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Deli Repayment Risk	verability and Risk Delivery of Project outcomes	Other Risks	Overa
Rochester Riverside	Medway	Round One	The project will deliver key infrastructure investment including the construction of the next phase of the principal access road, public space and site gateways. This development is to be completed over 7 phases and should take approximately 12 years. The scheme will include: 1,400 new homes (25% of which are affordable), a new 1 form entry primary school, 2,200 sqm of new office & retail space, an 81 bed hotel and 10 acres of public open space.	The first housing units were completed in Q2 of 2019 and are now occupied. Commercial units have also been completed and are fully occupied.	This project is already on site and the S106 agreement was signed at the end of January 2018. Phases 1 and 2 have been completed and Phase 3 is well underway	The GPF Funding has already been spent	The GPF funding has been repaid in full.	Realisation of full forecast project outcomes is dependent upon delivery of the wider project. Work is ongoing onsite.		Overall the to deliv o
Charleston Centenary	East Sussex	Round Two	The Charleston Trust have created a café-restaurant in the Threshing Barn on the farmhouse's estate. This work is part of a wider £7.6m multi-year scheme – the Centenary Project – which aims to transform the operations of the Charleston Farmhouse museum.	The GPF funded works on the café-restaurant are now complete and the café-restaurant is open. Immediate impacts of the COVID-19 pandemic were experienced, resulting in delays to repayment of the GPF loan.	Project complete	GPF funds spent	Following impacts of COVID-19, a revised repayment schedule was approved by the Board in July 2020. Repayment plans remain in line with the agreed revised repayment schedule.	Centenary Project. Impacted by COVID-19 pandemic but steps have		Project de repayment s a result o impacts o pandemio ir
Fitted Rigging House	Medway	Round Two	The Fitted Rigging House project converts a large, Grade 1, former industrial building into office and public benefit space initially providing a base for eight organisations employing over 350 people and freeing up space to create a postgraduate study facility elsewhere onsite for the University of Kent Business School. The project also provides expansion space for the future which has the potential to enable the creation of a high tech cluster based on the work of one core tenant and pre-existing creative industries concentrated on the site. The conversion will provide 3,473m <sup>2</sup> of office space.	tenants operating from their new working spaces.	Project complete.	GPF allocation spent in full.	Revised repayment schedule agreed in February 2022 which is achievable against expected cashflows	Financial sustainability of business tenants is returning to pre COVID-19 levels thereby reducing the risk that project outcomes will not be realised.		Project deli repayment
No Use Empty Commercial Phase I	Kent	Round Two	The No Use Empty Commercial project aims to return long- term empty commercial properties to use, for residential, alternative commercial or mixed-use purposes. In particular, it will focus on town centres, where secondary retail and other commercial areas have been significantly impacted by changing consumer demand and have often been neglected as a result of larger regeneration schemes.	The project has contracted with 12 projects in Dover, Folkestone and Margate. To date, 15 commercial and 26 residential units have been brought back into use as a result of the project. A further 2 residential units may be delivered at a later date.	Project is nearing completion	The full £1.0m of GPF funding has been allocated to projects	A revised repayment schedule was agreed by the Board in November 2020 and repayments are being made in line with this schedule.		No other risks identified. The number of commercial units in contract exceed the total stated in the Business Case.	Works deliv Projec coi
No Use Empty Residential	Kent	Round Three	The No Use Empty Initiative seeks to improve the physical urban environment in Kent by bringing empty properties back into use as quality housing accommodation and by raising awareness of the issues surrounding empty properties, highlighting the problems they cause to local communities. This objective is achieved through the provision of short-term secured loans (up to 3 years) to property owners.	The Growing Places Fund loan agreement has now been completed by all parties and the funding released to Kent County Council. There is a healthy pipeline of projects for 2022/23 and further publicity around the initiative is planned. The first 11 projects under this funding stream are now in contract, with a total of 16 projects now approved.	Delivery of the project is progressing well, and is supported by a strong track record of delivery.	GPF spend commenced in Q1 2022/23 following completion o the contracts relating to the initial projects.	No repayment risk identified to date. It is intended that the majority of the funds will be allocated during 2022/23. This should mitigate any risk of late repayment against the repayment schedule.	It is expected that benefits will be realised as per the Business Case.	Project experiencing an increase in the volume of loan applications. Risk of delays mitigated through appointment of an additional member of staff.	Project is



Growing Plac	es Fund U	pdate Ap	pendix A							
Name of Project	Upper Tier Local Authority	GPF Round	Description	Current Status	Delivery Risk	GPF Spend Risk	Deli Repayment Risk	verability and Risk Delivery of Project outcomes	Other Risks	Overa
Parkside Office Village	Essex	Round One	SME Business Units at the University of Essex. Phase 1, 14,032 sqft.; 1,303sqm lettable space, build complete June 2014. Phase 1a 3,743 sqft.; 348 sqm - complete September 2016.	Project complete and GPF funding repaid in full.	Project Complete	Project Complete	Project Complete and loan repaid in full.	Forecast project benefits now realised		Project Con project ou
Wine Innovation Centre	Kent	Round Three	This project supports the development of a facility to host a wine innovation centre at the East Malling Estate. This will be the first UK research vineyard and will support Kent's wine sector to develop as a global leader in innovation. The GPF will enable the ground and foundations work as well as installatior of utilities and services and construction and fit out of building.		Project complete	GPF funding spent in full	It is expected that repayment will be made in line with the agreed repayment schedule	I Initial information on project		Project
Barnhorn Green Commercial and Health Development	East Sussex	Round Three	Barnhorn Green is an allocated employment and health zone adjacent to a large housing development in Bexhill. Development of the site is required to ensure that housing growth in the area is sustainable through the provision of jobs and primary healthcare. Outline planning permission has been granted for 2,750 sqm of office accommodation, 750 sqm of light industrial workspace and 700 sqm for a GP surgery.	The Growing Places Loan agreement has now been completed. No funding has been drawn down to date. Full update on project delivery to be provided following initial drawdown of funding.	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk upda following i
No Use Empty South Essex	Southend	Round Three	The No Use Empty Commercial project aims to return long- term empty commercial properties to use, for residential, alternative commercial or mixed-use purposes. In particular, it will focus on town centres, where secondary retail and other commercial areas have been significantly impacted by changing consumer demand and have often been neglected as a result of larger regeneration schemes.	The Growing Places Loan agreement has now been completed. No funding has been drawn down to date. Full update on project delivery to be provided following initial drawdown of funding.	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk update to be provided following initial drawdown of funding	Risk upda following i
Discovery Park	Kent	Round One	The proposal is to develop the Discovery Park site and create the opportunity to build both houses and commercial retail facilities.	The project promoter has informed Kent County Council that they no longer wish to proceed with the GPF loan and therefore the project has been removed from the GPF programme. The GPF funding has been repaid in full by Kent County Council and has been reallocated through GPF round 3.	Project removed from the GPF programme	Project removed from the GPF programme	Project removed from the GPF programme	Project removed from the GPF programme	Project removed from the GPF programme	Project ren
Harlow EZ Revenue Grant	n/a	n/a		n/a						
Revenue admin cost drawn down	n/a	n/a		n/a						

