

Appendix D - Local Growth Fund Delivery and Risk

Project	Deliverability									Financial			Reputational risk RAG	Overall RAG rating	
	Accountability Board approval	Delivery Status	Spend status of LGF funding award	Expected completion date (as stated in Business Case)	Expected completion date (Oct-22)	Expected completion date (Mar-23)	Months delay incurred (since original Business Case)	Months delay incurred (since last update)	Deliverability RAG rating	LGF allocation (£)	Actual LGF spend to end of Q2 2022/23 (£)	Forecast LGF spend from Q4 2022/23 onwards			Financials RAG rating
East Sussex															
Newhaven Flood Defences	Jun-15	LGF project delivered	Complete	Feb-20	Mar-22	Mar-22	26		1	1,500,000	1,500,000		1	1	1
Hailsham, Polegate and Eastbourne Movement and Access Transport scheme	Feb-17	Design in progress	Ongoing	Mar-20	Mar-23	Mar-25	60	24	5	2,100,000	1,808,822	291,178	4	4	4
Eastbourne and South Wealden Walking and Cycling LSTF package	Nov-15 and Feb-19	Construction in progress	Ongoing	Mar-21	Dec-24	Dec-24	46		5	6,600,000	4,735,251	1,864,749	4	4	4
Queensway Gateway Road	Mar-15	Construction in progress	Complete	Mar-16	TBC	TBC			5	10,000,000	10,000,000		5	5	5
Swallow Business Park, Hailsham	Feb-16	LGF project delivered	Complete	Mar-17	Mar-17	Mar-17			1	1,400,000	1,400,000		1	2	1
Sovereign Harbour	Feb-16	LGF project delivered	Complete	Mar-17	Mar-17	Mar-17			1	1,700,000	1,700,000		1	2	1
North Bexhill Access Road and Bexhill Enterprise Park	Nov-15	Construction in progress	Complete	Mar-18	TBC	TBC			5	18,600,000	18,600,000		4	4	4
Hastings and Bexhill Movement and Access Package	Feb-18	Construction in progress	Ongoing	Mar-21	Sep-25	Sep-25	55		5	9,000,000	4,805,684	4,194,316	5	4	5
Eastbourne Town Centre LSTF access and improvement package	Apr-16 and Feb-19	Construction in progress	Ongoing	Mar-21	May-24	May-24	39		5	8,000,000	5,869,262	2,130,738	4	4	4
Coastal Communities Housing Intervention Hastings	Feb-17	LGF project delivered	Complete	Apr-20	Mar-20	Mar-20			1	666,667	666,667		1	1	1
East Sussex Strategic Growth Project	Jan-17	Project in progress	Complete	Mar-21	TBC	TBC			5	8,200,000	8,200,000		4	4	4
Devonshire Park	Mar-17	LGF project delivered	Complete	Mar-20	Nov-19	Nov-19			1	5,000,000	5,000,000		1	1	1
Bexhill Enterprise Park North	Jun-19	Project in progress	Complete	Mar-20	TBC	TBC			5	1,940,000	1,940,000		4	4	4
Skills for Rural Businesses Post-Brexit (Plumpton College)	Jun-19 and Feb-21	Construction in progress	Complete	Mar-21	Jan-23	Mar-23	24	2	5	4,413,000	4,413,000		1	1	2
Churchfields Business Centre (previously known as Sidney Little Road Business Incubator Hub)	Jun-19	Construction in progress	Complete	Mar-21	Jan-23	Mar-23	24	2	5	500,000	500,000		1	1	2
Bexhill Creative Workspace	Sep-19	LGF project delivered	Complete	May-20	Mar-22	Apr-22	23	1	1	960,000	960,000		1	1	1
Eastbourne Fisherman's Quayside and Infrastructure Development project	Jul-20 and Feb-21	LGF project delivered	Complete	Jul-21	Mar-22	Mar-22	9		3	1,440,000	1,440,000		3	4	3
Essex															
Colchester Broadband Infrastructure	Mar-15	LGF project delivered	Complete	Mar-16	Mar-16	Mar-16			1	200,000	200,000		1	1	1
Colchester LSTF	Mar-15	LGF project delivered	Complete	Mar-16	Dec-16	Dec-16	9		1	2,400,000	2,400,000		1	1	1
Colchester Integrated Transport Package	Mar-15	LGF project delivered	Complete	Mar-21	Mar-21	Mar-21			1	5,000,000	5,000,000		1	1	1
Colchester Town Centre	Mar-15	LGF project delivered	Complete	Mar-16	Jan-18	Jan-18	22		1	4,600,000	4,600,000		1	1	1
TGSE LSTF - Essex	Mar-15	LGF project delivered	Complete	Aug-16	Mar-17	Mar-17	7		1	3,000,000	3,000,000		1	1	1
A414 Pinch Point Package	Jun-15	LGF project delivered	Complete	Mar-17	Mar-19	Mar-19	24		1	10,487,000	10,487,000		1	1	1
A414 Maldon to Chelmsford RBS	Jun-15	LGF project delivered	Complete	Mar-17	Dec-16	Dec-16			1	2,000,000	2,000,000		1	1	1
Chelmsford Station/Station Square/Mill Yard	Jun-15	LGF project delivered	Complete	Dec-17	May-19	May-19	17		1	3,000,000	3,000,000		1	1	1
Basildon Integrated Transport Package	Mar-15, May-17 and Feb-19	LGF project delivered	Complete	Mar-21	May-21	May-21	2		1	6,586,000	6,586,000		1	1	1
Colchester Park and Ride and Bus Priority measures	Mar-15	LGF project delivered	Complete	Apr-15	Apr-15	Apr-15			1	5,800,000	5,800,000		1	1	1
A127 Fairglens junction improvements	Pending	Approval pending	Ongoing	Sep-22	TBC	TBC			5	15,000,000	1,500,000	13,500,000	5	5	5
A127 capacity enhancements	Jun-15	LGF project delivered	Complete	Dec-20	Nov-18	Nov-18			1	4,000,000	4,000,000		1	1	1
A131 Chelmsford to Braintree	Feb-17	LGF project delivered	Complete	Mar-20	Apr-20	Apr-20	1		1	3,660,000	3,660,000		1	1	1
A133 Colchester to Clacton	Nov-17	LGF project delivered	Complete	Mar-20	Jun-20	Jun-20	4		1	2,740,000	2,740,000		1	1	1
Chelmsford City Growth Area Scheme	Dec-17	LGF project delivered	Complete	Mar-21	Sep-21	Sep-21	7		1	10,000,000	10,000,000		1	1	1
Beaulieu Park Railway Station	Feb-19	Construction in progress	Ongoing	Mar-24	Dec-25	Jun-25	15		5	12,000,000		12,000,000	5	4	5

Appendix D - Local Growth Fund Delivery and Risk															
Project	Deliverability									Financial			Reputational risk RAG	Overall RAG rating	
	Accountability Board approval	Delivery Status	Spend status of LGF funding award	Expected completion date (as stated in Business Case)	Expected completion date (Oct-22)	Expected completion date (Mar-23)	Months delay incurred (since original Business Case)	Months delay incurred (since last update)	Deliverability RAG rating	LGF allocation (£)	Actual LGF spend to end of Q2 2022/23 (£)	Forecast LGF spend from Q4 2022/23 onwards			Financials RAG rating
Coastal Communities Housing Intervention Jaywick	Feb-17	LGF project delivered	Complete	Jun-19	Jun-19	Jun-19			1	666,667	666,667		1	1	1
Gilden Way upgrading	Dec-17	LGF project delivered	Complete	Mar-21	Sep-21	Sep-21	7		1	5,000,000	5,000,000		1	1	1
Technical and Professional Skills Centre at Stansted Airport	May-17	LGF project delivered	Complete	Sep-18	Sep-18	Sep-18			1	3,500,000	3,500,000		1	1	1
Innovation Centre - University of Essex Knowledge Gateway	Sep-17	LGF project delivered	Complete	Jan-19	Apr-19	Apr-19	4		1	2,000,000	2,000,000		1	1	1
STEM Innovation Centre - Colchester Institute	Dec-17	LGF project delivered	Complete	Jan-19	Apr-20	Apr-20	15		1	5,000,000	5,000,000		1	1	1
A127/A130 Fairglen Interchange new link road	Feb-19	Design in progress	Complete	Apr-22	TBC	TBC			5	6,235,000	6,235,000		3	5	4
M11 junction 8 improvements	Nov-17 and Mar-21	Construction in progress	Complete	Mar-21	Mar-23	Jun-24	40	15	5	3,733,896	3,733,896		2	3	3
Mercury Rising Theatre	Nov-17 and Sep-21	LGF project delivered	Complete	Mar-20	Mar-22	Mar-22	25		1	1,228,000	1,228,000		1	1	1
Basildon Digital Technologies Campus	Jun-19	LGF project delivered	Complete	Sep-20	Sep-21	Sep-21	12		1	2,150,000	2,150,000		1	1	1
Colchester Institute training centre (Groundworks and scaffolding)	Jun-19	LGF project delivered	Complete	Jan-20	Mar-21	Mar-21	15		1	50,000	50,000		1	1	1
USP College Centre of Excellence for Digital Technologies and Immersive Learning , Benfleet	Jun-19	LGF project delivered	Complete	Sep-20	Sep-21	Sep-21	13		1	900,000	900,000		1	1	1
Flightpath Phase 2	Jun-19 and Feb-21	LGF project delivered	Complete	Sep-20	Sep-21	Sep-21	12		1	1,981,500	1,981,500		1	1	1
University of Essex Parkside (Phase 3)	Feb-20	Construction in progress	Ongoing	Mar-21	May-23	May-23	26		5	5,000,000	3,271,553	1,728,447	5	3	4
New Construction Centre, Chelmsford College	Jul-20	Construction in progress	Complete	Sep-21	Nov-22	Mar-23	18	4	5	1,295,200	1,295,200		1	1	2
Colchester Grow on Space, Queen Street	Feb-21	Construction in progress	Ongoing	Jul-22	Jun-24	Jun-25	35	12	5	3,777,451	561,155	3,216,296	5	3	4
Kent															
I3 Innovation Project (formerly referred to as the Kent and Medway Growth Hub)	Nov-15	Project ongoing	Ongoing	Mar-21	Mar-23	Mar-23	24		5	6,000,000	5,643,546	356,454	2	3	3
Tonbridge Town Centre Regeneration	Mar-15	LGF project delivered	Complete	Mar-17	Apr-17	Apr-17	1		1	2,631,269	2,631,269		1	1	1
Sittingbourne Town Centre Regeneration	Nov-15	LGF project delivered	Complete	Sep-16	Mar-21	Mar-21	56		4	2,500,000	2,500,000		3	4	4
M20 junction 4 Eastern Overbridge	Mar-15	LGF project delivered	Complete	Feb-17	Feb-17	Feb-17			1	2,200,000	2,200,000		1	1	1
Tunbridge Wells junction improvement package	Jun-15 and Sep-17	Project ongoing	Complete	Sep-19	TBC	TBC			5	1,176,611	1,176,611		3	2	3
Kent Thameside LSTF	Mar-15	LGF project delivered	Complete	Mar-21	Sep-22	Sep-22	17		1	4,500,000	4,500,000		1	1	1
Maidstone Gyratory Bypass	Mar-15	LGF project delivered	Complete	Feb-17	Dec-16	Dec-16			1	4,600,000	4,600,000		1	1	1
Kent Strategic Congestion Management programme	Mar-15, Apr-16, Feb-17 and Feb-18, and Feb-21	LGF project delivered	Complete	Mar-21	May-22	May-22	13		1	4,800,000	4,800,000		1	1	1
Middle Deal transport improvements	Feb-16	LGF project delivered	Complete	Dec-16	Sep-21	Sep-21	59		1	800,000	800,000		1	1	1
Kent Rights of Way improvement plan	Mar-15	Construction in progress	Complete	Mar-21	Mar-21	Mar-23	23	23	5	1,000,000	1,000,000		1	1	2
Kent Sustainable Interventions Programme	Mar-15, Apr-16, Feb-17 and Feb-18	LGF project delivered	Complete	Mar-21	Mar-21	Mar-21			1	2,727,586	2,727,586		1	1	1
West Kent LSTF	Apr-16	LGF project delivered	Complete	Mar-21	Sep-21	Sep-21	6		1	4,900,000	4,900,000		1	1	1

Appendix D - Local Growth Fund Delivery and Risk

Project	Deliverability									Financial			Reputational risk RAG	Overall RAG rating	
	Accountability Board approval	Delivery Status	Spend status of LGF funding award	Expected completion date (as stated in Business Case)	Expected completion date (Oct-22)	Expected completion date (Mar-23)	Months delay incurred (since original Business Case)	Months delay incurred (since last update)	Deliverability RAG rating	LGF allocation (£)	Actual LGF spend to end of Q2 2022/23 (£)	Forecast LGF spend from Q4 2022/23 onwards			Financials RAG rating
Folkestone Seafront: onsite infrastructure	Mar-15	LGF project delivered	Complete	Sep-15	Mar-16	Mar-16	6		1	541,145	541,145		1	1	1
A28 Chart Road	Nov-15	Project on hold	Complete	Mar-20	TBC	TBC			5	2,756,283	2,756,283		5	4	5
Maidstone Integrated Transport Package	Nov-15 and Jun-18	Design in progress	Ongoing	Feb-20	Jun-24	Jun-24	54		5	8,900,000	6,061,160	2,838,840	4	4	4
A28 Sturry Link Road	Jun-16	Design in progress	Ongoing	Oct-21	Dec-25	Dec-25	51		5	5,900,000	1,344,143	4,555,857	5	5	5
Rathmore Road	Nov-15	LGF project delivered	Complete	Nov-17	Feb-18	Feb-18	3		1	4,200,000	4,200,000		1	1	1
Maidstone Sustainable Access to Employment	Nov-15	LGF project delivered	Complete	Mar-16	Jun-17	Jun-17	15		1	2,000,000	2,000,000		1	1	1
Ashford Spurs	Sep-16 and May-17	LGF project delivered	Ongoing	Apr-18	Apr-20	Apr-20	24		1	7,886,830	7,885,143	1,687	2	2	2
Thanet Parkway	Apr-19	Construction in progress	Complete	Dec-21	May-23	May-23	17		5	14,000,000	14,000,000		3	3	4
Dover Western Docks revival	Feb-17	LGF project delivered	Complete	Feb-17	Apr-17	Apr-17	2		1	5,000,000	5,000,000		1	1	1
Folkestone Seafront (non-transport)	Feb-16	LGF project delivered	Complete	Dec-17	Mar-18	Mar-18	3		1	5,000,000	5,000,000		1	1	1
A226 London Road/B255 St Clements Way	Nov-16	LGF project delivered	Complete	Mar-20	May-19	May-19			1	4,200,000	4,200,000		1	1	1
Coastal Communities Housing Intervention (Thanet)	Feb-16	LGF project delivered	Complete	Mar-21	Mar-21	Mar-21			1	666,666	666,666		1	1	1
Dartford Town Centre Transformation	Apr-18	Construction in progress	Complete	Mar-21	Dec-24	Dec-24	46		5	4,300,000	4,300,000		3	3	4
A2500 Lower Road	Sep-17	LGF project delivered	Complete	Dec-19	Mar-19	Mar-19			1	1,264,930	1,264,930		1	1	1
Kent and Medway EDGE hub	Sep-17, Mar-21 and Sep 21	LGF project delivered	Ongoing	Aug-20	Dec-22	Dec-22	27		1	7,344,000	7,343,872	128	2	1	1
Leigh Flood Storage Area and East Peckham - unlocking growth	Sep-18	Construction in progress	Complete	Jul-23	Mar-26	Mar-26	32		5	2,349,000	2,349,000		2	2	3
Sandwich Rail Infrastructure	Nov-17	LGF project delivered	Complete	Mar-20	Feb-20	Feb-20			1	1,913,170	1,913,170		1	1	1
M2 Junction 5	Feb-20	Construction in progress	Complete	Jan-23	Dec-24	Dec-24	24		5	1,600,000	1,600,000		1	5	4
Kent and Medway Medical School	Nov-19, Jul-20 and Feb-21	LGF project delivered	Complete	Sep-20	Jun-21	Jun-21	10		1	9,000,000	9,000,000		1	1	1
East Malling Advanced Technology Horticultural Zone	Jun-20 and Feb-21	LGF project delivered	Complete	Jul-21	May-22	May-22	10		1	1,998,600	1,998,600		1	1	1
Medway															
A289 Four Elms roundabout to Medway Tunnel	Mar-15	Design in progress	Complete	Dec-20	Mar-25	Mar-25	51		5	1,821,046	1,821,046		5	5	5
Strood Town Centre	Mar-15	LGF project delivered	Complete	Jun-18	Mar-22	Mar-22	46		1	8,600,000	8,600,000		1	1	1
Chatham Town Centre	Mar-15	LGF project delivered	Complete	Jul-17	Dec-19	Dec-19	28		1	4,200,000	4,200,000		1	1	1
Medway Cycling Action Plan	Mar-15	LGF project delivered	Complete	Mar-18	Mar-19	Mar-19	12		1	2,500,000	2,500,000		1	1	1
Medway City Estate	Mar-15	LGF project delivered	Complete	Mar-21	Apr-22	Apr-22	12		1	2,200,000	2,200,000		1	1	1
Rochester Airport - phase 1	Jun-16	LGF project delivered	Complete	Mar-18	Nov-21	Nov-21	45		1	4,400,000	4,400,000		1	1	1
Innovation Park Medway (phase 2)	Feb-19	Construction in progress	Complete	Dec-20	Feb-23	Mar-23	27	1	5	3,700,000	3,700,000		4	4	4
Strood Civic Centre - flood mitigation	Feb-18	LGF project delivered	Complete	Apr-19	Jun-19	Jun-19	1		4	3,500,000	3,500,000		3	4	4
Innovation Park Medway (phase 3)	Jul-20	Construction in progress	Complete	Dec-21	Feb-23	Mar-23	15	1	5	1,518,500	1,518,500		3	4	4
Southend															
Southend Growth Hub	2015	LGF project delivered	Complete	Dec-16	Mar-17	Mar-17	2		1	720,000	720,000		1	1	1
TGSE LSTF - Southend	Mar-15	LGF project delivered	Complete	Aug-16	Mar-17	Mar-17	7		1	1,000,000	1,000,000		1	1	1
A127 Kent Elms Corner	Jun-16	LGF project delivered	Complete	May-17	May-19	May-19	25		1	4,300,000	4,300,000		1	1	1
A127 The Bell	Nov-18 and Feb-19	Construction in progress	Ongoing	Mar-21	Mar-23	Mar-23	24		5	4,300,000	4,007,017	292,983	2	2	3
A127 Essential Bridge and Highway Maintenance	Sep-16, Nov-18 and Feb-19 and Feb 2021	LGF project delivered	Complete	Mar-21	Aug-21	Aug-21	5		1	8,000,000	8,000,000		1	1	1
Southend Central Area Action Plan	Jun-16, Sep-17 and Feb-19	LGF project delivered	Complete	Mar-21	Jun-22	Jun-22	14		1	7,000,000	7,000,000		1	1	1

Appendix D - Local Growth Fund Delivery and Risk

Project	Deliverability									Financial			Reputational risk RAG	Overall RAG rating	
	Accountability Board approval	Delivery Status	Spend status of LGF funding award	Expected completion date (as stated in Business Case)	Expected completion date (Oct-22)	Expected completion date (Mar-23)	Months delay incurred (since original Business Case)	Months delay incurred (since last update)	Deliverability RAG rating	LGF allocation (£)	Actual LGF spend to end of Q2 2022/23 (£)	Forecast LGF spend from Q4 2022/23 onwards			Financials RAG rating
London Southend Airport Business Park	Feb-16, Sep-17, Sep-18 and Sep-21	Construction in progress	Complete	Mar-21	Nov-22	Mar-23	23	4	5	23,369,517	23,369,517		2	2	3
Southend Town Centre Interventions	Jul-20 and Feb-21	Construction in progress	Complete	Mar-21	Jan-24	Jan-24	36		5	1,625,000	1,625,000		2	3	3
Thurrock															
TGSE LSTF - Thurrock	Mar-15	LGF project delivered	Complete	Mar-16	Mar-20	Mar-20	49		1	1,000,000	1,000,000		1	1	1
Thurrock Cycle Network	Apr-16	LGF project delivered	Complete	Mar-19	Mar-19	Mar-19			1	5,000,000	5,000,000		1	1	1
London Gateway/Stanford le Hope	Feb-17	On hold	Complete	Dec-18	TBC	TBC			5	7,500,000	7,500,000		5	5	5
A13 - widening development	Feb-17	LGF project delivered	Complete	Dec-19	Dec-20	Dec-20	12		1	5,000,000	5,000,000		1	1	1
Purfleet Centre	Jun-16	Construction in progress	Complete	Sep-27	Dec-30	Dec-30	41		5	5,000,000	5,000,000		5	5	5
Grays South	Feb-19	On hold	Ongoing	Jul-22	Jul-25	TBC			5	10,840,274	5,716,603	5,123,671	5	5	5
A13 widening	Apr-17, Jul-20 and Mar-21	Construction in progress	Complete	Dec-19	Jan-23	Mar-23	39	2	5	76,500,000	76,500,000		5	4	5
Managed Centrally															
Capital Skills	Mar-15	LGF project delivered	Complete	Mar-17	Mar-17	Mar-17			1	21,974,561	21,974,561		4	4	3
M20 Junction 10a	Feb-17	LGF project delivered	Complete	Sep-20	Dec-19	Dec-19			1	19,700,000	19,700,000		1	1	1
TOTAL										578,935,369	526,840,025	52,095,344			