

**Item 6 Appendix A: LGF Project Summary for South Essex Update November 2019**

<b>Project and Lead Authority</b>	<b>Description</b>	<b>Completion Year</b>	<b>Budget &amp; LGF Spend (RED denotes changes to profile since last report)</b>	<b>Status</b>	<b>Overall RAG</b>	<b>Comments</b>	<b>Key Events for next period</b>	<b>Target Outcomes (jobs/Homes)</b>
South Essex College Digital Technology Campus (South Essex College, ECC)	Creation of a new digital technology campus in Basildon town centre	2020-21	Budget: LGF: £2.15m Match: £13.65m  LGF Spend: 19/20 - £1.15m 20/21 - £1m	Business Case. Approved 7 <sup>th</sup> June 2019	Green	Construction of the new campus well underway	Ongoing construction	150 jobs Facilities for 800 students
USP Centre for Digital & Immersive Learning (USP College, ECC)	Creation of a new centre for digital and immersive learning	2020-21	Budget: LGF: £0.8m Match: £0.8m  LGF Spend: 19/20 - £ tbc 20/21 - £ tbc	Business Case approved by Accountability Board 13 <sup>th</sup> September 2019	Green	Business Case Approved 13 <sup>th</sup> September 2019		
Tilbury Riverside Business Centre (Thurrock)	Extension of the Tilbury Riverside Business Centre	2020-21	Budget: LGF: £2.36m Match: £2.758m  LGF Spend: 19/20 - £ tbc 20/21 - £ tbc	Business Case approved by Accountability Board 13 <sup>th</sup> September 2019	Amber	Business Case Approved 13 <sup>th</sup> September 2019	Work to re-secure planning permission underway	
Innovation Warehouse (Basildon, ECC)	New facility to provide space to access specialist equipment to support business creation and growth	2020-21	Budget: LGF: £0.87m Match: £0.75m  LGF Spend: 19/20 - £ tbc 20/21 - £ tbc	Business Case to Accountability Board 14 <sup>th</sup> February 2020	Amber		Business Case to Accountability Board 14 <sup>th</sup> February 2020	

Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
Southend Town Centre (Southend)	A range of interventions to improve footfall and to bring empty units back into use	2020-21	Budget: LGF: £0.868m Match: £0.5m  LGF Spend: 19/20 - £ tbc 20/21 - £ tbc	Business Case to Accountability Board 15 <sup>th</sup> November 2019	Amber	Awaiting Funding Decision	Following funding decision project governance will be established and project implemented. Milestones outlined in business case	Outcomes ae identified in the business case.
A127 Network Resilience (Essex)	Range of improvements at key locations along the corridor. Schemes include signage, maintenance and structures maintenance as well as improvements at Nevendon, Rayleigh Weir, Warley	2016-17	Budget: LGF: £4.0m Match: £4.0m Total: £8.0m  LGF Spend 15/16: £0.513m 16/17: £3.487m	Business Case Approved	N/A	Project Complete	A127/B186 Warley junction no longer proceeding with LGF funding however bid to Major Roads Fund being made. No effect on LGF spend.	Reduced congestion and improved resilience

Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
Basildon Integrated Transport Package (Essex)	Package of schemes across the Borough including Laindon, Hospital access, Endeavour Drive Bus link and Basildon town centre	2020-21	Budget: LGF: £6.586m Match: £5.81m Total: £12.396m  LGF Spend 15/16: £1.633m 16/17: 0 17/18: £0m 18/19: £0.75m 19/20: £4.203m 20/21: £0	Business Case Approved  Under Construction	Green	Accountability Board confirmed change request to substitute part of the project packages to now include first phase of Basildon flagship cycle route	Contractors have now been mobilised and work started on site.	Reduced congestion and connectivity to and within employment areas and the town centre
LSTF South Essex (Essex)	A range of improvements to improve access to bus services	2016-17	Budget: LGF: £3m Match: £0.044m Total: £3.044m  LGF Spend 15/16: £2.131m 16/17: £0.869m	Business Case Approved  Project Completed	N/A		Project Complete	Improved infrastructure to support sustainable transport modes
A130 Fairglen (A130 South to A127 East Link) (Essex)	Creation of a new dedicated link road from A130 south bound to A127 east bound	2020-21	Budget: LGF: £6.235m Match: £3.6m Total: £9.835m  LGF Spend 19/20: £3.2m 20/21: £3.035	Business Case approved by 15 <sup>th</sup> February 2019 Accountability Board	Amber	Public consultation completed  Tender Documents being prepared	Procurement via Crown Commercial Services construction and works Framework to commence	Business case to confirm outcomes

Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
A130 Fairglen Interchange (DfT Retained scheme) (Essex)	Major improvement scheme to provide additional capacity to improve reliability and journey times through the junction	2020-21	Budget: LGF: £15m Match: £2m Total: £17m  LGF Spend: 19/20: £4.75m 20/21: £10.25m	Local Partnerships have undertaken peer review of project ahead of submission to DfT	Amber	Public consultation completed  Tender Documents being prepared	Business case to be submitted to DfT Q1 2020.  Procurement via Crown Commercial Services construction and works Framework to commence	Business case to confirm outcomes
Southend Forum 2 (Southend)	Phase 1: Initial works installing new heating system at Old Central Library.  Phase 2: Forum 2 - will deliver college-focused teaching and learning space to including commercial/public restaurant, community gallery/exhibition space and commercial creative/digital enterprise space.	2020-21	Budget: LGF: £6.72m Match: £11.30m Total: £18.02m  LGF Spend 15/16: £0.02m 16/17: £0.70m 17/18: £0m 18/19: £0.5m 19/20: £1.0m 20/21: £4.5m	Business Case Phase 1 approved with works complete.  Phase 2 Business Case approved by Accountability Board 23 <sup>rd</sup> February 2018.	Green	RIBA stage 3 almost completed and planning application submitted. .	Determination of planning application. 6 <sup>th</sup> November 2019  Procurement to commence 28/10/19.	29 Jobs – Associated with phase 1.  60 new jobs from phase 2

Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
A127 Kent Elms Junction (Southend)	A127 Road junction improvements at Kent Elms Corner, including: installation of a new lane on both inbound and outbound carriageways, replacing the footbridge and re-landscaping the surrounding area.	2018 - 19	Budget: LGF: £4.3m Match: £0.941m NPIF: £0.459m Total: £5.7m  LGF Spend 15/16: £0.5m 16/17: £2.4m 17/18: £1.4m	Business Case Approved June 2016  Work on-going Expected completion: Spring 2018  LGF contribution fully spent by 17/18.	N/A	Footbridge installed and operational from July 2019.	Project complete.	Junction capacity improvement, resurfaced road, newly built road & new cycleway and footbridge
A127 The Bell Junction (Southend)	A127 Road junction improvements at the Bell interchange.	2020 - 21	Budget: LGF: £4.367m Match:£0.72m Total: £5.02m  LGF Spend: 18/19: £0.437m 19/20: £0.83m 20/21: £3.1m	Business Case approved by Accountability Board on 15 <sup>th</sup> February 2019	Green	Consultation and detailed design completed August 2019	Tender issue Autumn 2019.	Junction capacity improvement, resurfaced road

Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
A127 Essential Bridge and Highway Maintenance (Southend)	A127 Package of maintenance works for the A127 route from the borough boundary to the town centre	2020-21	Budget: LGF: £8m Match: £0 Total:  LGF Spend 15/16: £0.4m 16/17: £0.29m 17/18: £0.31m 18/19: £0.43m 19/20: £2.57m 20/21: £4.00m	Combined A127 Essential Major Maintenance and The Bell Business Case approved at 15th February 2019 Accountability Board.	Green	See update above for A127 The Bell	Project Tender issue Autumn 2019.	Essential road, drainage, safety fence, lighting maintenance and supporting bridges.
Southend LSTF (Southend)	A project that enhances and improves public transport provision around Southend, including: real time information bus signs and new bus stop infrastructure including shelters.	2016-17	Budget: LGF: £1m Match:£0 Total: £1m  LGF Spend 15/16: £0.8m 16/17: £0.2m	Project Complete	N/A	Project Complete	Project Complete	Public transport improvement

Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
Southend Central Area Action Plan (SCAAP) (Southend)	<p>Phase 1: Junction improvement works at Victoria Avenue, improvements to public realm and cycling infrastructure.</p> <p>Phase 2: layout &amp; public realm improvements to A13, between Queensway and College Way roundabout.</p> <p>Phase 3: Final detail scheme defined through SUNRISE project.</p>	2019-20	<p>Budget: LGF: £7.0m Match: £0 Total: £7.0m</p> <p>LGF Spend 16/17: £0.767 17/18: £1.083 18/19: £1.011m 19/20: £0.5m 20/21: £3.639m</p>	Phase 3 business case approved by Accountability Board 15 <sup>th</sup> February 2019	Green	Co creation completed September 2019 – feasibility designs undertaken and Core Group shortlist options for stakeholder event in November 2019 where final designs will be chosen. Traffic orders for January submission, detailed design to be completed April 2020	Advance works due to start in January 2020. Will include installation of tree pits and drainage. Main works to commence April 2020 for completion by March 2021.	Resurfaced roads, newly built roads, new cycleways.

Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
Southend Airport Business Park (Southend)	Phase 1: rugby pitch relocation and enabling highway and utilities infrastructure Phase 2: development of the Airport Business Park Southend, including: construction of an Innovation Centre, internal road construction, cycleway infrastructure, ground preparation & utilities.	2020-21	Budget: LGF: £23.09m Match: £8.0m Total: £31.09m  LGF Spend 16/17: £2.366m 17/18: £2.076m 18/19: £4.127m 19/20: £11.164m 20/21: £3.357m	All business case approvals in place	Green	Phase 1 infrastructure now completed. Contractor for remaining Phase 1 utilities now on site – completion Nov. 2019. Phase 2 and Phase 3 contractors also on site with works scheduled for completion March 2020. Planning application for The Launchpad approved. Operator procurement initiated.	Handover of rugby club and pitches November 2019.  Ongoing phase 2 and 3 works  Procurement of operator to progress.	3, 715 Jobs 84,418 sqm commercial floorspace



Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
Thurrock LSTF (Thurrock)	A range of improvements to improve access to bus services	2018-19	Budget: LGF: £1m Match: £0 Total: £1m  LGF Spend 15/16: £0.569m 16/17: £0.162m 17/18: -£0.015m 18/19: £0.121m (-£0.163m) 19/20: £0.163m (+£0.163m)	Business Case Approved	Green	Phase 2 traffic management measures for Grays Town Centre will be delivered in 2019/20	Final phase to be delivered during Winter 2019/20	Junction and traffic flow improvements
Thurrock Cycle Network (Thurrock)	Improvements to the Thurrock cycling network	2018-19	Budget: LGF: 5.0m Match: £1.0m Total: £6.0m  LGF Spend 16/17: £0.096m 17/18: £2.384 18/19: £2.520m	Business Case Approved In total 11 schemes completed, 6 schemes under construction, and 11 schemes in detailed design	N/A	Project Complete	Project Complete	650 jobs 400 homes

Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
London Gateway / Stanford Le Hope (Thurrock)	An integrated transport package for improving access to the London Gateway from Stanford-le-Hope and reconstruction of the A1014	2018-19	Budget: LGF: £7.5m Match: £4.55m Total: £12.05m  LGF Spend 16/17: £0.663m 17/18: £1.592m 18/19: £2.51m 19/20: £2.731m	Business case Approved	Amber	Contractors price has exceeded budget, redesign underway. Further funding has been secured from Thurrock Council	Scheme review to complete the redesign. Works to resume Winter 2019/20	13000 jobs 1200 homes
A13 Widening scheme development (Thurrock)	Widening of the A13 to 3 lanes in each direction between A128 and A1014	2019	Budget: LGF: £5m Match: £0 Total: £5m  LGF Spend 16/17: £2.708m 17/18: 0 18/19: £2.292m	Project Complete	N/A	Project Complete – see retained scheme below		4045 jobs 3340 homes

Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
A13 Widening (DfT Retained scheme) (Thurrock)	Widening of the A13 from 2 to 3 lanes between the A1089 (Tilbury) and A1014 (Stanford le Hope)	2020-21	Budget LGF: £66.057m Match: £7.81m Total: £73.866  LGF Spend 17/18: £13.408m 18/19: £11.507m 19/20: £32.176m 20/21: £8.965m	Business case approved and DfT confirmed funding.	Amber	Works continue. Full progress update to OSE Board September 2019	Works continue. Ongoing work to address issues that have arisen during construction	4045 jobs 3340 homes
Purfleet Centre (Thurrock)	Regeneration of the town centre in Purfleet linked to investment in new film, TV, media studio development.	2026 (This is a ten year project)	Budget: LGF: £5.0m Match: £117m Total: £122m  LGF Spend 16/17: £0.695m 17/18: £0.905m 18/19: £3.4m	Business case approved. Land acquisition continues. The Council is aiming to purchase via negotiation wherever possible so timescales are hard to define.	Amber	Land acquisition continuing. Awaiting announcement of Housing Infrastructure Fund allocations in Autumn 2019.	Continue land acquisition and related activity. First reserved matters planning application to be determined in Winter 2019/20	2652 jobs 1835 homes  5574 sqm of commercial floorspace.

Project and Lead Authority	Description	Completion Year	Budget & LGF Spend (RED denotes changes to profile since last report)	Status	Overall RAG	Comments	Key Events for next period	Target Outcomes (jobs/Homes)
Grays South (Thurrock)	Provision of a new quarter within the town centre, creating a high quality arrival point including a new pedestrian crossing of the railway and new public spaces defined by new commercial developments	2020-21	Budget: LGF: £10.84m Match: £30.799 Total: £41.639  LGF Spend 19/20: £3.7m 20/21: £7.14m	Business case for initial £3.7m Funding approved by Accountability Board on 15 <sup>th</sup> February 2019	Amber	Public realm consultants have been appointed and land acquisition process has commenced. Business Case for remaining £7.14m funding to be considered by Accountability Board on 15 <sup>th</sup> November 2019	Business Case for remaining £7.14m funding to be considered by Accountability Board on 15 <sup>th</sup> November 2019	170 Jobs  121 Homes