

Growing Places Fund Update Appendix 1									
Name of Project	Upper Tier	Description	Current Status	Deliverability and Risk					
				Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Growing Places Fund Round One									
Priory Quarter Phase 3	East Sussex	The Priory Quarter (Havelock House) project is a major development in the heart of Hastings town centre which will deliver 2,247m ² of high quality office space with the potential to facilitate up to 440 jobs.	The Priory Quarter (Havelock House) project is now complete and has delivered 2247m ² of high quality office space. To date the project has created 240 jobs, with the forecast of 440 jobs still achievable when the building is fully occupied. The Priory Quarter has now been sold, which will enable full repayment of the GPF loan prior to the end of 2018/19.	Project Complete	Project Complete	Priory Quarter has been sold enabling full repayment to be made in 2018/19.	Tenancy agreement for full occupation of the building has now been agreed.		
North Queensway	East Sussex	To construct a new junction and preliminary site infrastructure to open up the development of a new business park providing serviced development sites with the capacity for circa 16,000m ² (gross) of high quality industrial and office premises.	GPF invested, project complete and repayments are being made.	Project Complete	Project Complete	Continued slow take up in land sales. Development of one new business is expected to catalyse interest in the other plots, which will enable the final repayment to be made in 2019/20.	Once the development of the first plot is underway and further interest is stimulated the delivery of outputs will begin to flow.	Blanket development objection in place by Wealden District Council due to environmental concerns regarding the Ashdown Forest has been lifted.	
Rochester Riverside	Medway	The project will deliver key infrastructure investment including the construction of the next phase on the principal access road, public space and site gateways. This development is to be completed over 7 phases and should take approx. 12 years. The scheme will include: 1,400 new homes (25% of which are affordable), a new 1 form entry primary school, 2,200 sqm of new office & retail space, an 81 bed hotel, 10 acres of public open space.	The marketing suite, show flat and station square opened on 3rd November, with the first show homes opening in December 2019. There will be a topping out ceremony in early February 2019 for the first three blocks of flats. The first housing is due to be completed in Q2 2019/20. Construction of the hotel started on site in September 2018 and will be completed by September 2019.	This project is already on site and the S106 agreement was signed at the end of January 2018.	The GPF Funding has already been spent	Medway Council is happy with the current repayment programme and has completed the first repayment.	The contractor is on site and will be delivering 1,400 homes, 1,200sqm of commercial space, a new school, hotel and various new open spaces. The scheme is now delivering more than was originally intended.		Overall the project is on track to deliver outputs and outcomes.
Chatham Waterfront	Medway	The project will deliver land assembly, flood mitigation and the creation of investment in public space required to enable the development of proposals for the Chatham Waterfront Development. A waterfront development site that can provide up to 115 homes over 6 storeys with ground floor commercial space and 115 parking spaces.	An outline planning application has been submitted for the site, approval of which would demonstrate viability for future development. De-risking works have been completed on the site. Detailed planning will be submitted for January 2019, which will include 174 units. Mobilisation on site to start in Spring 2019.	The disposal of this site has been agreed and is due to take place in Spring 2018.	The GPF Funding has been spent, or has been allocated to a project to be spent.	Medway Council are comfortable with the current repayment agreement.	The number of homes to be delivered at Chatham Waterfront has reduced. Work is ongoing with the developer to see if the numbers can be increased through the detailed planning process.		Overall the project is on track to deliver outputs and outcomes.
Bexhill Business Mall	East Sussex	The Bexhill Business Mall (Glover's House) project has delivered 2,345m ² of high quality office space with the potential to facilitate up to 299 jobs. This is the first major development in the Bexhill Enterprise Park in the A259/A21 growth corridor.	The building is 100% let to a single occupier and currently provides space for 125 jobs. The tenant is currently recruiting which should see an increase in the number of jobs delivered.	Project Complete	Project Complete	Building 100% let with secure income to repay loan.	Building 100% let and currently housing 98 jobs, which is less than originally anticipated, however this does provide space for the tenant to grow over time.		

Growing Places Fund Update Appendix 1									
Name of Project	Upper Tier	Description	Current Status	Deliverability and Risk					
				Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Parkside Office Village	Essex	SME Business Units at the University of Essex. Phase 1, 14,032 sqft.; 1,303sqm lettable space, build complete June 2014. Phase 1a 3,743 sqft.; 348 sqm - complete September 2016.	Both Phase 1 and 1a are both open and fully let. As well as 135 employees there are also 14 student intern placements within those businesses. The funding has now been repaid in full.	Project Complete	Project Complete	Project Complete and loan repaid in full.	Project Complete		Project Complete
Chelmsford Urban Expansion	Essex	The early phase development in NE Chelmsford involves heavy infrastructure demands constrained to 1,000 completed dwellings. The funding will help deliver an improvement to the Boreham Interchange, allowing the threshold to be raised to 1350, improving cash flow and the simultaneous commencement of two major housing schemes.	GPF invested, project complete and GPF has been repaid in full.	Project Complete	Project Complete	Project Complete and loan repaid in full.	Project Complete		Project Complete
Grays Magistrates Court	Thurrock	The project to convert the Magistrates Court to business space was part of a wider Grays South regeneration project which aimed to revitalise Grays town centre.	GPF invested, project complete and repayments are being made. The refurbished building is now in use and having a positive impact in the town centre.	Project Complete	Project Complete			The only significant risk to the project now is a significant economic down turn which impacted on occupancy. Currently however demand across the borough is strong and targets are being achieved	
Sovereign Harbour	East Sussex	The Pacific House project has delivered 2,345m ² of high quality office space with the potential to facilitate up to 299 jobs. This is the first major development in the Sovereign Harbour Innovation Park in the A22/A27 growth corridor.	The Sovereign Harbour Innovation Mall (Pacific House) project is now complete and has delivered 2,345m ² of high quality office space. This is currently 77% let with over 171 enquiries received since opening.	Project Complete	Project Complete	Strong occupancy rates should facilitate repayment at the scheduled intervals.	220 jobs from 77% occupancy is still short of the anticipated 299 jobs.		
Workspace Kent	Kent	The project aims to provide funds to businesses to establish incubator areas/facilities across Kent. The project provides funds for the building of new facilities and refit of existing facilities.	There are four projects within this programme. Of these, two have been completed and GPF repayments are being made. The third project represents a repayment risk, whilst the fourth project has been approved and refit has commenced.	There is a risk to defrayment of funds as applications from potential customers are awaited.	Awaiting applications for remaining funds	There is a delay on repayment from one of the loan applicants. Loan agreement being renegotiated in line with income received from business.	Some job numbers are delayed due to new project build not being completed on time, approximately 1 year delay.		
Harlow West Essex	Essex/Harlow	To provide new and improved access to the two sites designated within the Harlow Enterprise Zone.	Delivery Package 1 has been completed.	N/A	N/A	N/A	N/A	N/A	N/A
Discovery Park	Kent	The proposal is to develop the Discovery Park site and create the opportunity to build both houses and commercial retail facilities.	Initial planning permission received and work is commencing on the application outcome for final planning permission.	Initial planning permission received and work is commencing on the application outcome for final planning permission.	Funds defrayed to Kent Invicta Law by 31st March 2018. All subject to final legal requirements being met.	The Business Case will provide a reprofile of repayment yet to be finalised as part of the legal documentation.	The project outputs and outcomes will be updated and brought forward on completion of the legal documentation. A further delay in finalising and completing the legal loan agreement due to complexities of company structure - rescheduled to March 2019.		

Growing Places Fund Update Appendix 1									
Name of Project	Upper Tier	Description	Current Status	Deliverability and Risk					
				Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Live Margate	Kent	Live Margate is a programme of intervention in the housing market in Margate and Cliftonville, which includes the acquisition of poorly managed multiple occupancy dwellings and other poor quality building stock and land to deliver suitable schemes to achieve the agreed social and economic benefits to the area.	<p>"Phase 1" has been completed. "Phase 2" is underway.</p> <p>Exchange of contract on two further sites is expected in the near future. The first site contains several derelict homes that require refurbishment before being placed on the market for purchase by the public. This will enable repayment in accordance with the loan agreement.</p> <p>Other poorly managed multiple occupancy dwellings and other poor quality building stock properties that accord with the loan agreement criteria are being refurbished to bring them back into use. are being evaluated for purchase and development that accord with the loan agreement criteria.</p>	An offer has been accepted on a site with several derelict houses. A work programme should bring the non-habitable houses back into use. Albeit, slightly delayed due to the nature of the property market, the issue is with solicitors and exchange is due shortly. An offer has also been made on a different property and exchange is due in February. Other potential investment opportunities are also being examined, that accord with the loan agreement objectives and criteria.	Spend delays would be primarily caused by delays in the acquisitions completing due to nature of the property market, profile of private landowners in the area and the council needing to ensure best consideration is achieved.	Subject to exchanging successfully, the repayment profile should be met.	From the land and sites identified, and positive engagement of partners, there is now greater certainty that the target of 66 homes will be achieved by 24/25.	As with any development project, there is a planning risk, although this is very small for the primary site, as the houses are already constructed and the majority of changes will relate to altering the internal layouts to maximise the houses' attractiveness to the public property market.	
Revenue admin cost drawn down	n/a		n/a						
Harlow EZ Revenue Grant	n/a		n/a						
Growing Places Fund Round Two									
Fitted Rigging House	Medway	The Fitted Rigging House project converts a large, Grade 1, former industrial building into office and public benefit spaces initially providing a base for three organisations employing over 350 people and freeing up space to create a postgraduate study facility elsewhere onsite for the University of Kent Business School. The project also provides expansion space for the future which has the potential to enable the creation of a high tech cluster based on the work of one core tenant and pre-existing creative industries concentrated on the site. The conversion will provide 3,473m ² of office space, of which 2,184m ² is allocated to two expanding businesses that would otherwise have relocated outside of Medway and potentially the South East of England as they grow.	Construction works are now complete. External works have started and are due for completion by the end of January 2019. Two tenants are now in full occupation and negotiations are underway with a further three tenants who are expected to take occupation during 2019.	Asbestos contamination from roof lining discovered. Mitigated by the involvement of main contractor with specialist team to deal with roof lining to ensure minimal slip in project timing and cost. Delay in delivery of main lift for stair core but an additional platform lift is being installed (at no cost to CHDT) to mitigate.	Project is progressing according to programme, therefore spend of GPF funding will be in accordance with the Business Case.	Low risk - any shortfall in income received from tenants to be offset by charitable reserves.	Low risk - outcomes dependent upon space being occupied by tenants. The first two tenants have moved into their space, with a further three tenants expected to take occupation during 2019.		Project is progressing well.

Growing Places Fund Update Appendix 1									
Name of Project	Upper Tier	Description	Current Status	Deliverability and Risk					
				Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Innovation Park Medway (southern site enabling works)	Medway	<p>The Project is part of a wider package of investment at Innovation Park Medway. The Innovation Park is one of three sites across Kent and Medway which together forms the North Kent Enterprise Zone.</p> <p>The vision for Innovation Park Medway is to attract high GVA businesses focused on the technological and science sectors – particularly engineering, advanced manufacturing, high value technology and knowledge intensive industries. These businesses will deliver high value jobs in the area and contribute to upskilling the local workforce. This is to be achieved through general employment and the recruitment and training of apprentices including degree-level apprenticeships through collaboration with the Higher Education sector.</p> <p>The Project will bring forward site enabling works on the southern site at the Innovation Park.</p>	The GPF loan agreement is still being finalised for the project. The Innovation Park Medway draft Masterplan has been consulted upon and is expected to be adopted in March 2019. The Masterplan (once adopted) will inform the development on the southern site. Plans have been submitted for the demolition of the unused building and design work has commenced.	There is a risk of opposition from a small group of local residents - both in terms of the Masterplan for the site and the planning requirements. An LDO has been identified as the preferred planning mechanism so as to minimise this risk. Development on the southern site is dependent upon successful delivery of the LGF funded improvements to airport infrastructure, as otherwise the site remains on an active flightpath and is therefore subject to building restrictions.	GPF spend is still expected to progress broadly in line with timescales agreed in the Business Case.	There is currently no identified risk in relation to meeting the repayment schedule set out in the Business Case.	There is significant interest from businesses who are looking to locate on the southern site, therefore, it is expected that the project outcomes will be delivered.		Work has not yet commenced on the project but it is expected that the project can be delivered in accordance with the Business Case.
Centre for Advanced Engineering	Essex	Development of a new Centre of Excellence for Advanced Automotive and Process Engineering (CAAPE) through the acquisition and fit out of over 8,000sqm, on the industrial estate in Leigh on Sea. The project will also facilitate the vacation of the Nethermayne site in Basildon, which has been identified for the development of a major regeneration scheme.	Phase 1 completed and operational for start of 2018/19 academic year including motor vehicle and engineering. Phase 2 was completed in November 2018, allowing student enrolment from December 2018. The project was completed on time, to quality and within the revised budget.						
Colchester Northern Gateway	Essex	This development is located at Cuckoo Farm, off Junction 28 of the A12. The overall scheme consists of: a relocation of the existing Colchester Rugby club site to land north of the A12 which will unlock residential land for up to 560 homes including 260 extra care and up to 100 bed Nursing home providing in total around 35% affordable units, on site infrastructure improvements facilitating the development of the Sports and Leisure Hub.	Planning application was approved on the 20th July 2018. Contractor has been appointed to deliver the works, with works commencing onsite in January 2019. The loan agreement is being progressed to allow draw down of funds prior to the end of 2018/19.						
Charleston Centenary	East Sussex	The Charleston Trust are going to create a café-restaurant in the Threshing Barn on the farmhouse's estate. This work is part of a wider £7.6m multi-year scheme – the Centenary Project – which aims to transform the operations of the Charleston Farmhouse museum.	The GPF funded works on the café-restaurant are now complete and the café-restaurant is open.	GPF works complete.		Strong business plan in place with clear revenue increases.			

Growing Places Fund Update Appendix 1									
Name of Project	Upper Tier	Description	Current Status	Deliverability and Risk					
				Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Eastbourne Fishery	East Sussex	This capital project has secured £1,000,000 European Maritime and Fisheries Fund (EMFF) grant funding to build a Fishermen's Quay in Sovereign Harbour to develop local seafood processing infrastructure to support long term sustainable fisheries and the economic viability of Eastbourne's inshore fishing fleet.	GPF loan agreements have been signed. Ground investigations have been completed. The terms of the lease have been negotiated and are awaiting sign off on 7th February 2019.	Terms of the lease have been negotiated but need to be ratified at a meeting on 7th February. Once agreed contractors will be engaged to deliver the works.	All funding is in place and the project is now expected to commence before the end of the current financial year.	EMFF money has been secured to ensure repayment of the loan			Land ownership issues are close to resolution which will enable the project to proceed in the current financial year.
No Use Empty Commercial	Kent	The No Use Empty Commercial project aims to return long-term empty commercial properties to use, for residential, alternative commercial or mixed-use purposes. In particular, it will focus on town centres, where secondary retail and other commercial areas have been significantly impacted by changing consumer demand and have often been neglected as a result of larger regeneration schemes.	No Use Empty Commercial has contracted with six projects (two in Dover, two in Folkestone and two in Margate). All projects have commenced and will provide eight commercial units and 16 residential units in total. One commercial unit in Margate was completed in December 2018. In the coming months suitable projects for the 2019/20 allocation will be sought.	Loan agreement with SELEP is now sealed. Funds of £500,000 were drawn down in July 2018.	No Use Empty Commercial has allocated all funds available from SELEP in 2018/19.	The individual projects currently supported by No Use Empty Commercial have repayment dates which will fulfil the requirement to repay back the first £500,000 by March 2021.		No other risks other than impact of delay in issuing documentation	
Javelin Way development project	Kent	The project aims to develop the Javelin Way site for employment use, with a focus on the development of Ashford's creative economy. The project consists of two elements: the construction of a 'creative laboratory' production space and the development of 29 light industrial units.	A bid for £3.069m capital grant was submitted to Arts Council England in Autumn 2018 and a decision is expected on 20th March 2019. The planning application has been submitted to Ashford Borough Council.	Formal written (phase 2) approval for the £3.069m capital grant is expected from the Arts Council England on 20th March 2019. Planning application submitted to Ashford Borough Council.	Latest costs are in line with the original Business Case.	The project has a repayment date which will fulfil the requirement to repay back £1.597m in March 2022.	Project outcomes are anticipated to be delivered from 2020/21 onwards (i.e. 103 new jobs in the new industrial units and 12 new jobs at the creative laboratory).		